

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 1

1. CONTRACTOR: Lone Star Paving Company

2. Change Order Work Limits: Sta. _____ to Sta. _____

3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)

4. Reasons: 2E (3 Max. - In order of importance - Primary first)

5. Describe the work being revised:

Quantities adjusted due to differing site conditions.

6. Work to be performed in accordance with Items: All

7. New or revised plan sheet(s) are attached and numbered: N/A

8. New Special Provisions to the contract are attached: ☐ Yes ☒ No

9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.

THE CONTRACTOR

Date 3/2/2022

By

Typed/Printed Name

Typed/Printed Title

Michael Cron
Project Manager

The following information must be provided

Time Ext. #: N/A Days added on this CO: _____

Amount added by this change order: \$4,530.12


RECOMMENDED FOR EXECUTION:

[Signature] 3-3-22
Project Manager Date
Construction Observer

[Signature] 03/07/22
Design Engineer Date

[Signature] 3/8/22
Program Manager Date

Design Engineer's Seal:



County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

☐ APPROVED County Judge Date

WILLIAMSON COUNTY, TEXAS

Change Order

1

Project # T4592

TABLE B: Contract Items

ITEM	DESCRIPTION	UNIT	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)		NEW		
			UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	OVERRUN/UNDERRUN
104 6015	REMOVING CONC (SIDEWALKS)	SY	\$115.00	14.00	\$1,610.00	0.00	14.00	\$1,610.00	\$0.00
104 6022	REMOVING CONC (CURB AND GUTTER)	LF	\$17.00	800.00	\$13,600.00	31.00	831.00	\$14,127.00	\$527.00
160 6003	FURNISHING AND PLACING TOPSOIL (4")	SY	\$7.00	293.70	\$2,055.90	10.80	304.50	\$2,131.50	\$75.60
162 6002	BLOCK SODDING	SY	\$9.00	293.70	\$2,643.30	10.80	304.50	\$2,740.50	\$97.20
168 6001	VEGETATIVE WATERING	MG	\$1,150.00	6.00	\$6,900.00	(6.00)	0.00	\$0.00	(\$6,900.00)
316 6175	AGGR (TY-B GR-4 SAC-B)	CY	\$120.00	66.00	\$7,920.00	(4.00)	62.00	\$7,440.00	(\$480.00)
316 6466	ASPH (CHFRS-2P OR CRS-2P)	GAL	\$4.75	2,633.00	\$12,506.75	114.00	2,747.00	\$13,048.25	\$541.50
340 6011	D - GR HMA(SQ) TY - B PG64- 22	TON	\$128.00	672.00	\$86,016.00	35.87	707.87	\$90,607.36	\$4,591.36
340 6122	D - GR HMA(SQ) TY - D PG70 - 22	TON	\$152.00	621.00	\$94,392.00	146.62	767.62	\$116,678.24	\$22,286.24
340 6246	D-GR HMA (SQ) TY-D PG64- 22(LEVEL-UP)	TON	\$136.00	89.00	\$12,104.00	(34.00)	55.00	\$7,480.00	(\$4,624.00)
354 6139	PLANE ASPH CONC PAV (1.5" TO 3")	SY	\$6.30	7,521.00	\$47,382.30	394.44	7,915.44	\$49,867.27	\$2,484.97
354 6049	PLANE ASPH CONC PAV (6")	SY	\$5.00	2,036.00	\$10,180.00	(225.00)	1,811.00	\$9,055.00	(\$1,125.00)
471 6005	RING & COVER	EA	\$900.00	20.00	\$18,000.00	(16.00)	4.00	\$3,600.00	(\$14,400.00)
500 6001	MOBILIZATION	LS	\$41,000.00	1.00	\$41,000.00	0.00	1.00	\$41,000.00	\$0.00
502 6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$18,100.00	1.00	\$18,100.00	0.00	1.00	\$18,100.00	\$0.00
529 6008	CONC CURB & GUTTER (TY II)	LF	\$47.00	800.00	\$37,600.00	31.00	831.00	\$39,057.00	\$1,457.00
531 6002	CONC SIDEWALKS (5")	SY	\$175.00	14.00	\$2,450.00	(0.01)	13.99	\$2,448.25	(\$1.75)
531 6015	CURB RAMPS (TY20)	EA	\$1,750.00	3.00	\$5,250.00	0.00	3.00	\$5,250.00	\$0.00
					\$419,710.25			\$424,240.37	\$4,530.12

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other