

WILLIAMSON COUNTY, TEXAS
CHANGE ORDER NUMBER: 10

1. CONTRACTOR: DeNucci Constructors
2. Change Order Work Limits: Sta. _____ to Sta. _____
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 3F (3 Max. - In order of importance - Primary first)

Project:	<u>Forest North Phase III</u>
Roadway:	<u>Rdwy Improvements</u>
CSJ Number:	<u>3866</u>


5. Describe the work being revised:

3F: Additional work desired by the County. County Convenience. This Change Order provides the balancing for the overrun and underrun of Contract quantities on the project paid for by the City of Austin. These changes are a result of addressing field conditions not accounted for in the original plans. All changes were approved by the City prior to the work being performed.


See Attached

7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions/Specifications to the contract are attached: Yes No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><i>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</i></p> <p>THE CONTRACTOR Date <u>3/23/2022</u></p> <p>By <u></u></p> <p>Typed/Printed Name <u>Aaron DeNucci</u></p> <p>Typed/Printed Title <u>Project Engineer</u></p>	<p align="center">The following information must be provided</p> <p>Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u></p> <p>Amount added by this change order: <u>\$142,048.42</u></p>
---	--

RECOMMENDED FOR EXECUTION:

 Digitally signed by Wale Odufuye
 DN: c=US,
 E=wale.odufuye@austintexas.gov,
 O=CoA Public Works, OU=Engineering
 Services Division, CN=Wale Odufuye
 Date: 2022.03.29 18:54:39-05'00'

Wale Odufuye 03/29/2022
 City of Austin Project Manager Date

 4/5/2022
 Project Manager Date

 4/5/2022
 Program Manager Date

Design Engineer's Seal:

County Commissioner Precinct 1 Date
 APPROVED REQUEST APPROVAL

County Commissioner Precinct 2 Date
 APPROVED REQUEST APPROVAL

County Commissioner Precinct 3 Date
 APPROVED REQUEST APPROVAL

County Commissioner Precinct 4 Date
 APPROVED REQUEST APPROVAL

County Judge Date
 APPROVED

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program

Forest North Drainage Phase 3 Williamson County Project No. 3866

Change Order No. 10

Reason for Change

This Change Order provides the balancing for the overrun and underrun of Contract quantities on the project paid for by the City of Austin (COA). These changes are the result of addressing field conditions not accounted for in the original plans. Austin Water Utilities has reviewed and approved these changes and pricing. All changes were approved prior to the performance of the work.

This Change Order results in a net increase of \$142,048.42 to the Contract amount, for an adjusted Contract total of \$5,245,680.16. The original Contract amount was \$4,793,058.15. As a result of this and all Change Orders to-date, \$452,622.01 has been added to the Contract, resulting in a 9.4% net increase in the overall Contract cost. No time will be added to the Contract for this Change Order. Austin Water Utilities has reviewed and approved these changes and pricing.

This Change Order results in a net increase of \$142,048.42 for an adjusted City Contract amount of \$1,957,024.87. The original water line portion of the Contract was \$1,762,567.00. As a result of this and all Change Orders to-date, \$194,457.87 has been added to the City portion of the Contract resulting in a 11.0% increase in the overall COA water line Contract.

HNTB Corporation

Oscar Salazar-Bueno, P.E.

Eddie R. Church

From: Bruce Thurin
Sent: Thursday, February 17, 2022 2:39 PM
To: Clayton Weber
Subject: FW: COA Forest North III Overruns
Attachments: Copy of Forest North Quantity Overruns.xlsx; RE: 3866 FN PH III Walk Through and Valve Turn

From: Ridgway, Raymond <Raymond.Ridgway@austintexas.gov>
Sent: Thursday, February 17, 2022 1:51 PM
To: Bruce Thurin <bthurin@HNTB.com>
Cc: 34275_RB_ForestNorthDrainage <ForestNorthDrainage_P225@hntb.com>; Glosson, Rick <Rick.Glosson@austintexas.gov>
Subject: RE: COA Forest North III Overruns

Bruce,

Please find attached quantity overruns for FN. As discussed, the New FH overrun will need to be corrected by reducing by 1 each, and adding 1 each to FH removal from DeNucci in the next pay app. Email from DeNucci committing to this is attached.

Thanks,

Raymond Ridgway
City of Austin - CMD Construction Coordinator I
(512) 228-0634 / raymond.ridgway@austintexas.gov

Eddie R. Church

From: aarond@denucciconstructors.com
Sent: Monday, January 10, 2022 1:37 PM
To: Ridgway, Raymond; Glosson, Rick
Cc: Bruce Thurin; Paul DeNucci; 34275_RB_ForestNorthDrainage
Subject: RE: 3866 FN PH III Walk Through and Valve Turn

Thanks Raymond. That will work.

Aaron J. DeNucci
DeNucci Constructors, LLC
8310-1 Cap Tx Hwy N. Ste 275
Austin, Texas 78731
512-335-0600 office
512-342-0600 fax
512-423-0770 cell
aarond@denucciconstructors.com
www.denucciconstructors.com

----- Original Message -----

Subject: RE: 3866 FN PH III Walk Through and Valve Turn
From: "Ridgway, Raymond" <Raymond.Ridgway@austintexas.gov>
Date: Mon, January 10, 2022 10:21 am
To: "aarond@denucciconstructors.com" <aarond@denucciconstructors.com>, "Glosson, Rick" <Rick.Glosson@austintexas.gov>
Cc: Bruce Thurin <bthurin@hntb.com>, Paul DeNucci <paul@denucciconstructors.com>, 34275_RB_ForestNorthDrainage <34275_RB_ForestNorthDrainage@HNTB.com>

Aaron,

Per our discussion, on the next pay app you will reverse the charge for new FH (bid item 87), and instead charge for remove FH (bid item 88) for the work done to add riser to existing FH 58889.

Thanks,

Raymond Ridgway
City of Austin - CMD Construction Coordinator I
(512) 228-0634 / raymond.ridgway@austintexas.gov

From: aarond@denucciconstructors.com <aarond@denucciconstructors.com>
Sent: Monday, January 10, 2022 7:56 AM
To: Glosson, Rick <Rick.Glosson@austintexas.gov>; Ridgway, Raymond <Raymond.Ridgway@austintexas.gov>
Cc: Bruce Thurin <bthurin@hntb.com>; Paul DeNucci

Item #	Description	Plan Sheet	STA	Address	Reason	Note
79	New 6" Dia. DI Pipe	C-124	7+91		AWU	additional 6" DI for service connections
79	New 6" Dia. DI Pipe	C-124	5+51		AWU	additional 6" DI for service connections
79	New 6" Dia. DI Pipe	C-124	3+13		AWU	additional 6" DI for service connections
91	Relocate 2" Single Service as new 2" Single Service	C-133	1+44	12514 Shaasta Ln	AWU	Single Service beyond property line, meter moved up to property line
91	Relocate 2" Single Service as new 2" Single Service	C-139	1+32	9517 Lonvale Dr	AWU	Relocated single service because of tree and FH location
92	Relocate 2" Double Service as new 2" Single Services	C-145	3+95	9312/9400 Eddystone	AWU	relocated double to 2 single because of tree conflict
92	Relocate 2" Double Service as new 2" Single Services	C-151	9+51	9101/12912 Broadmeade A	AWU	relocated double service per previous inspector
92	Relocate 2" Double Service as new 2" Single Services	C-113	3+83	9419/9417 Shady Oaks Dr	AWU/TC	relocated to save existing oak tree
81	New 2" Single Service Connection	C-113	3+85	12701 Parklaid Dr	DD	service not shown in plan
81	New 2" Single Service Connection	C-128	1+28		DD	single service shown as double on plan (1 of 2)
81	New 2" Single Service Connection	C-128	1+49		DD	single service shown as double on plan (2 of 2)
81	New 2" Single Service Connection	C-134	1+58		DD	reconnected 1 single service not on plans but affected by new water main
82	New 2" Double Service Connection	C-109	4+60	13416/13414 Wisterwood St	DD	reconnected 1 double service not on plans but affected by new water main
82	New 2" Double Service Connection	C-129	3+00	12911/12909 Springvale	DD	reconnected 1 double service not on plans but affected by new water main
82	New 2" Double Service Connection	C-136	6+96		DD	reconnected 1 double service not on plans but affected by new water main
91	Relocate 2" Single Service as new 2" Single Service	C-153	4+26	12906/12904 Broadmeade	DD	relocated double service - storm drain conflict
91	Relocate 2" Single Service as new 2" Single Service	C-106	7+95		DD	existing meter conflict with new sidewalk
92	Relocate 2" Double Service as new 2" Single Services	C-109	2+09	9705 Perthshire St	DD	storm drain conflict CHECK
92	Relocate 2" Double Service as new 2" Single Services	C-109	4+50	13416/13414 Westerwood	DD	13416/13414 Westerwood
92	Relocate 2" Double Service as new 2" Single Services	C-124	3+13	13003/13001 Stillforest St	DD	relocated 1 double service to property line - storm drain conflict
97	Relocate 2" Double Service as new 2" Single Services	SH 28		9513/9511 Eddystone	DD	relocated double service storm drain conflict/storm sewer plans
97	Jacking or Boring 18" Pipe, Steel, 3/8" Complete in place	C-135	1+50		DD	Plan Calls out 8" Line to be bored, line is running through creek and required 15" casing. No qty for boring or casing
90	AC Pipe Connections, 6" Dia. x 6" Dia.	C-124	7+91		DD	Plans state to remove pipe from joint to joint but do not provide quantities for additional connections x2 each
90	AC Pipe Connections, 6" Dia. x 6" Dia.	C-124	5+51		DD	Plans state to remove pipe from joint to joint but do not provide quantities for additional connections x2 each
90	AC Pipe Connections, 6" Dia. x 6" Dia.	C-124	3+13		DD	Plans state to remove pipe from joint to joint but do not provide quantities for additional connections x2 each
89	AC Pipe Connections, 8" Dia. x 8" Dia.	C-113	6+92		DD	Plans state to remove pipe from joint to joint but do not provide quantities for additional connections x2 each
89	AC Pipe Connections, 8" Dia. x 8" Dia.	C-113	5+38		DD	Plans state to remove pipe from joint to joint but do not provide quantities for additional connections x2 each
89	AC Pipe Connections, 8" Dia. x 8" Dia.	C-113	3+83		DD	Plans state to remove pipe from joint to joint but do not provide quantities for additional connections x2 each