



CHANGE ORDER

FOR PROJECT: P543 JJC Records Room Remodel

CHANGE ORDER NO: 002
DATE OF ISSUANCE: June 20, 2022
Contractor: Falkenberg Construction Company
Project Architect: Reliance Architecture, Antonio Naylor
Project Engineer: N/A

NTP Date: April 4, 2022

EXPLANATION:

1. Conference Room 129A (2 doors) and Office 129B (1 door) replaced hollow metal doors and frames with solid core door with vision lights on 129A doors, all stained to match existing administrative office doors. Owner to keep removed metal doors and frames.
2. Change in light fixtures, remove can lighting and strip fixtures with lay-in LED 2x4 fixtures.

CONTRACT CHANGE:

1. Replace metal doors and frames with solid core doors
 - a. Conference Room 129A two (2) each: \$ 6,612.86
 - b. Office Room 129B 1 each: \$ 3,306.43
2. Install new lay-in LED 2x4 fixtures, eliminate can lighting and strip fixtures: (\$ 6,432.98)

Original contract amount.....\$ 173,701.18
Net change by previously submitted Change Orders.....\$ 27,939.58
Contract sum prior to this Change Order was.....\$ 201,640.76
Contract Sum be decreased/increased by this Change Order in the amount of.....\$ 3,486.31
The new Contract Sum including this Change Order will be.....\$ 205,127.07
The Contract Time will be changed by(30) days
The date of Substantial Completion as of the date of this Change Order.....**September 1, 2022**

RECOMMENDED BY:

Tristen Moore
Contractor's Printed Name

[Signature]
Contractor's Signature

8/12/2022
Date

ACCEPTED BY:

Jesus Angel Gomez, PM/ODR
Owner's Representative

[Signature]
Owner's Representative Signature

8/17/2022
Date