

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 2

1. CONTRACTOR: James Construction Group, LLC
2. Change Order Work Limits: Sta. 139+10.75 to Sta. 205+27.24
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 4B (3 Max. - In order of importance - Primary first)

Project: 22IFB57
CR 401
Roadway: Reconstruction
CSJ
Number: _____

5. Describe the work being revised:

4B. Third Party Accommodation. Third party requested work. This Change Order reduces the Contract Time by 70 days, from 505 Calendar days to 435 Calendar Days with a maximum incentive cap. This acceleration in the Contract Time is necessary, in order to meet the County's project delivery deadline of 7/31/2023.

6. Work to be performed in accordance with Items: See attached.
7. New or revised plan sheet(s) are attached and numbered: See attached.
8. New Special Provisions/Specifications to the contract are attached: ☐ Yes ☐ No
9. New Special Provisions to Item N/A No N/A Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit, or loss of compensation as a result of this change.

THE CONTRACTOR

Date

9/9/2022

By

Typed/Printed Name

Jay Williams

Typed/Printed Title

Area Manager

The following information must be provided

Time Ext. #: 1 Days added on this CO: -70

Amount added by this change order: \$414,400.00

RECOMMENDED FOR EXECUTION:

[Signature]

9/14/2022

Project Manager

Date

N/A

Design Engineer

Date

[Signature]

9/14/2022

Program Manager

Date

Design Engineer's Seal:

County Commissioner Precinct 1

Date

☐

APPROVED

☐

REQUEST APPROVAL

County Commissioner Precinct 2

Date

☐

APPROVED

☐

REQUEST APPROVAL

County Commissioner Precinct 3

Date

☐

APPROVED

☐

REQUEST APPROVAL

County Commissioner Precinct 4

Date

☐

APPROVED

☐

REQUEST APPROVAL

County Judge

Date

☐

APPROVED

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 2

Project # 22IFB57

TABLE A: Force Account Work and Materials Placed into Stock[illegible]

TABLE B: Contract Items:

				ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
000-WC05	Contract Time Acceleration Incentive	DOL	\$1.00	0.00	\$0.00	414,400.00	414,400.00	\$414,400.00	\$414,400.00
TOTALS					\$0.00			\$414,400.00	\$414,400.00

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program

**CR 401 Reconstruction
Williamson County Project No. 22IFB57**

**Change Order No. 2
Reason for Change**

This Change Order introduces an incentive-based compensation plan to reduce the project Contract Time by 70 days, from 505 Calendar days to 435 Calendar Days. This acceleration in the Contract Time is necessary, in order to meet the County's project delivery deadline of 7/31/2023. The Project Construction Manual (PCM) will be updated to reflect all required Contract document changes. An incentive Special Provision (000-WC05) and a revised definition of Substantial Completion will also be added to the contract documents via this Change Order.

This Change Order also modifies the Contract to add the State of Texas Child Support Business Ownership Form to the Contract Manual.

The following new item will be added by this Change Order.

ITEM	DESCRIPTION	QUANTITY	UNIT
000-WC05	Contract Time Acceleration Incentive	1.00	DOL

This Change Order results in an increase of \$414,400.00 to the Contract amount, for an adjusted Contract total of \$13,100,916.46. The original Contract amount was \$12,673,200.94. As a result of this and all Change Orders to-date, \$427,715.52 has been added to the Contract, resulting in a 3.37% net increase to the overall Contract cost. As a result of this Change Order, seventy (70) days will be subtracted from the Contract Time.

HNTB Corporation

Oscar Salazar-Bueno, P.E.

Special Provision to Item 000

Contract Acceleration Incentive



The Dollar Amount for the Contract Time Acceleration Incentive will be defined by Table 1 below. Incentive dollars are only available for a Substantial Completion Date on or before 7/31/2023 and are capped at 70 calendar days or \$414,400.00, per the schedule of Incentive Dollars defined in Table 1. If Substantial Completion is not reached by 7/31/2023, then Liquidated Damages will be assessed per the Schedule of Liquidated Damages defined in Special Provision 000-WC04.

Table 1					
Contract Time	Calendar Days	Daily Value	Incentive Dollars	Days Early	Substantial Completion Date
505	0	\$ -	\$ -	0	N/A
485	20	\$ 2,590.00	\$ 51,800.00	1-20	N/A
465	40	\$ 5,180.00	\$103,600.00	21-40	N/A
455	50	\$ 7,770.00	\$ 77,700.00	41-50	7/31/2023
445	60	\$ 7,770.00	\$ 77,700.00	51-60	7/21/2023
435	70	\$10,360.00	\$ 103,600.00	61-70	7/11/2023
435	70		\$414,400.00		

Total

Total

The following is added to General Conditions 1.18:

The Engineer may also make an exception as to installation of the railroad crossing improvements, if the U.P.R.R. permitting is not obtained by 12/1/2022 and the work within the railroad ROW is not complete, provided that the temporary shoo-fly detour with work zone pavement markings remains in place.

State of Texas Child Support Business Ownership Form

County: Williamson

Project Name: CR 401 Reconstruction

TxDOT CSJ: 0204-03-044

LG Project Number: 22IFB57

Business Entity Submitting Bid: James Construction Group, LLC

Section 231.006, Family Code, requires a bid for a contract paid from state funds to include the names and social security number of individuals owning 25% or more of the business entity submitting the bid.

1. In the spaces below please provide the names and social security number of individuals owning 25% or more of the business.

Name	Social Security Number
<u></u>	<u></u>
<u></u>	<u></u>
<u></u>	<u></u>
<u></u>	<u></u>

2. Please check the box below if no individual owns 25% or more of the business.

(☒) No individual own 25% or more of the business.

Except as provided by Section 231.302(d), Family Code, a social security number is confidential and may be disclosed only for the purpose of responding to a request for information from an agency operating under the provisions of Part A and D to Title IV of the Federal Social Security Act (42 USC Section 601-617 and 651-699).

Under Section 231.006, Family Code, the vendor or applicant certifies that the individual or business entity named in this contract, bid, or application is not ineligible to receive the specified grant, loan, or payment and acknowledges that this contract may be terminated and payment may be withheld if this certification is inaccurate.

The information collected on this form will be maintained by Williamson County. With few exceptions, you are entitled on request to be informed about the information collected about you. Under Sections 552.021 and 552.023 of the Texas Government Code, you also are entitled to receive and review the information. Under Section 559.004 of the Government Code, you are also entitled to have information about you corrected that you believe is incorrect.



Signature

05/17/2022

Date

Brian Beetle - President

Printed Name

IF THIS PROJECT IS A JOINT VENTURE,

ALL PARTIES TO THE JOINT VENTURE MUST PROVIDE A COMPLETED FORM.