

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 1

1. CONTRACTOR: Cash Construction Co. Inc.
2. Change Order Work Limits: Sta. _____ to Sta. _____
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 2E (3 Max. - In order of importance - Primary first)

Project:	<u>22IFB127</u>
Roadway:	<u>Cross Culvert Rplacements</u>
Purchase Order Number:	_____

5. Describe the work being revised:

Miscellaneous difference in site conditions.

6. Work to be performed in accordance with Items: All

7. New or revised plan sheet(s) are attached and numbered: N/A

8. New Special Provisions to the contract are attached: ☐ Yes ☒ No

9. New Special Provisions to Item N/A No. N/A Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.

THE CONTRACTOR Date 5/8/2023

By Hunter Driskell

Typed/Printed Name Hunter Driskell

Typed/Printed Title Project Manager

The following information must be provided

Time Ext. #: _____ Days added on this CO: 20 Working Days

Amount increased by this change order: \$73,520.80

RECOMMENDED FOR EXECUTION:

[Signature] 5/8/23
Project Manager
Construction Observer Date

County Commissioner Precinct 1 _____ Date
☐ APPROVED ☐ REQUEST APPROVAL

[Signature] 5/15/23
Design Engineer Date

County Commissioner Precinct 2 _____ Date
☐ APPROVED ☐ REQUEST APPROVAL

[Signature] 5/6/23
Program Manager Date

County Commissioner Precinct 3 _____ Date
☐ APPROVED ☐ REQUEST APPROVAL

Design Engineer's Seal:

County Commissioner Precinct 4 _____ Date
☐ APPROVED ☐ REQUEST APPROVAL

☐ County Judge _____ Date
APPROVED



WILLIAMSON COUNTY, TEXAS

Change Order

1

Project # 22IFB127

TABLE B: Contract Items

ITEM		DESCRIPTION	UNIT	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		
				UNIT PRICE	QUANTITY		QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
100	6001	PREPARING ROW	AC	\$6,300.00	3.50		0.00	\$22,050.00	\$0.00
106	6002	OBLITERATING ABANDONED ROAD	SY	\$13.00	3,279.00		0.00	\$42,627.00	\$0.00
110	6001	EXCAVATION (ROADWAY)	CY	\$13.00	649.00		278.00	\$8,437.00	\$3,614.00
110	6002	EXCAVATION (CHANNEL)	CY	\$13.00	17,326.00		0.00	\$225,238.00	\$0.00
132	6001	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	\$13.00	1,130.00		163.00	\$14,690.00	\$2,119.00
247	6233	FL BS (CMP IN PLACE)(TY A GR 1-2)(12")	SY	\$28.00	2,739.00		1,686.20	\$76,692.00	\$47,213.60
340	6106	D-GR HMA(SQ) TY-D PG64-22	TON	\$280.00	299.00		179.14	\$83,720.00	\$50,159.20
400	6002	STRUCT EXCAV (BOX)	CY	\$1.00	1,330.00		0.00	\$1,330.00	\$0.00
400	6003	STRUCT EXCAV (PIPE)	CY	\$1.00	161.00		0.00	\$161.00	\$0.00
402	6001	TRENCH EXCAVATION PROTECTION	LF	\$2.00	120.00		0.00	\$240.00	\$0.00
460	6022	CMP GAL STL 72 IN)	LF	\$460.00	60.00		0.00	\$27,600.00	\$0.00
462	6020	CONC BOX CULV (8 FT X 5 FT)	LF	\$1,050.00	145.00		0.00	\$152,250.00	\$0.00
462	6021	CONC BOX CULV (8 FT X 6 FT)	LF	\$1,150.00	40.00		0.00	\$46,000.00	\$0.00
462	6022	CONC BOX CULV (8 FT X 7 FT)	LF	\$1,200.00	180.00		0.00	\$216,000.00	\$0.00
466	6015	HEADWALL (CH-FW-0) (DIA=72 IN)	EA	\$21,000.00	4.00		0.00	\$84,000.00	\$0.00
466	6172	WINGWALL (PW-1) (HW=11FT)	EA	\$95,000.00	1.00		0.00	\$95,000.00	\$0.00
466	6173	WINGWALL (PW-1) (HW=12FT)	EA	\$103,000.00	1.00		0.00	\$103,000.00	\$0.00
466	6182	WINGWALL (PW-1) (HW=7FT)	EA	\$69,000.00	2.00		0.00	\$138,000.00	\$0.00
466	6184	WINGWALL (PW-1) (HW=9FT)	EA	\$86,000.00	2.00		0.00	\$172,000.00	\$0.00
496	6006	REMOV STR (HEADWALL)	EA	\$4,000.00	8.00		0.00	\$32,000.00	\$0.00
496	6007	REMOV STR (PIPE)	LF	\$75.00	230.00		35.00	\$17,250.00	\$2,625.00
500	6001	MOBILIZATION	LS	\$56,000.00	1.00		0.00	\$56,000.00	\$0.00
502	6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$19,000.00	3.00		1.00	\$57,000.00	\$19,000.00
506	6002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	\$30.00	265.00		(68.00)	\$7,950.00	(\$2,040.00)
506	6011	ROCK FILTER DAMS (REMOVE)	LF	\$20.00	265.00		(68.00)	\$5,300.00	(\$1,360.00)
506	6038	TEMP SEDMT CONT FENCE (INSTALL)	LF	\$5.00	260.00		(15.00)	\$1,300.00	(\$75.00)
506	6039	TEMP SEDMT CONT FENCE (REMOVE)	LF	\$1.00	260.00		(15.00)	\$260.00	(\$15.00)
506	6040	BIODEG EROSN CONT LOGS (INSTALL) (8")	LF	\$5.00	837.00		(837.00)	\$4,185.00	(\$4,185.00)
506	6043	BIODEG EROSN CONT LOGS (REMOVE)	LF	\$1.00	837.00		(837.00)	\$837.00	(\$837.00)
530	6004	DRIVEWAYS (CONC)	SY	\$119.00	33.00		(18.00)	\$3,927.00	(\$2,142.00)
530	6005	DRIVEWAYS (ACP)	SY	\$26.00	394.00		(241.00)	\$10,244.00	(\$6,266.00)
550	6003	CHAIN LINK FENCE (REMOVE)	LF	\$10.00	1,367.00		(734.00)	\$13,670.00	(\$7,340.00)
552	6003	WIRE FENCE (TY C)	LF	\$25.00	1,078.00		(1,078.00)	\$26,950.00	(\$26,950.00)
644	6060	INS SM RD SN SUP & AM TY TWIT (1) WS (P)	EA	\$500.00	3.00		0.00	\$1,500.00	\$0.00
644	6076	REMOVE SM RD SN SUP&AM	EA	\$393.00	7.00		0.00	\$2,751.00	\$0.00
666	6047	REFL PAV MRKTY I (W) 24" (SLD) (090MIL)	LF	\$40.00	30.00		0.00	\$1,200.00	\$0.00
						\$1,751,359.00		\$1,824,879.80	\$73,520.80

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other