



CHANGE ORDER 007

FOR PROJECT: P562 EXPO GMP 2

CHANGE ORDER NO: 007 GMP 2
DATE OF ISSUANCE: May 9, 2023
Contractor: CHASCO Contractors
Project Architect: Parkhill, Smith and Cooper
Project Architect: Charles Shaw

NTP Date: 6/8/2021

EXPLANATION:

1. Materials needed to complete Change Order 6, Electrical Upgrades were delayed more than 120 days.
 - a. No additional cost associated with Management Fees

CONTRACT CHANGE:

1. Add additional 120 Calendar Days.

Original contract amount	\$ 2,009,747.00
Net change by previously submitted Change Orders	\$ 175,733.00
Contract sum prior to this Change Order was	\$ 2,185,480.00
Contract Sum be decreased/ by this Change Order in the amount of	\$ 0.00
The new Contract Sum including this Change Order will be	\$ 2,185,480.00
The Contract Time will be changed by	120 Calendar Days
The date of Substantial Completion as of the date of this Change Order	September, 6, 2023

RECOMMENDED BY:

BILL BAMBRICK
Contractor's Printed Name

[Signature]
Contractor's Signature

7-6-23
Date

ACCEPTED BY:

Jesus Angel Gomez, SPM
Owner's Representative

[Signature]
Owner's Representative Signature

7/6/23
Date

Trenton H. Jacobs, AIA
County Architect Name

[Signature]
County Architect's Signature

7/7/23
Date