

## MEMORANDUM

Date: February 14, 2024

To: Christopher Ryon – TWDB Project Manager

From: Kim Scherer, P.E. Williamson County Project Coordinator

RE: Williamson County: TWDB Commitment No. G1001290 Atlas 14 Floodplain Mapping Budget Adjustment

CC: David Zwernemann, P.E.

Jody Cook

---

Dear Mr. Ryan,

Williamson County originally anticipated a 36-month schedule for the implementation of the grant project. As the project advanced it was found that a schedule extension will be needed to complete the analysis. The primary driver for the schedule extension is additional time needed to produce models and floodplain maps. An additional 13 months is needed to finalize the analysis due to the significant amount of stream mileage being studied.

THE SCHEDULE TABLE BELOW DISPLAYS THE ANTICIPATED COMPLETION DATE CHANGES OF THE VARIOUS GRANT ACTIVITIES.

Grant Activity	Completion Dates	
	Original	Amended
Draft Report to TWDB for Review	11/16/2023	1/06/25
Final Report	2/22/2024	3/21/25
Grant Close Out / Project Completion	3/31/2024	4/30/25
Contract Expiration Date	5/31/2024	12/10/25

Regards,

Kim Scherer, P.E.

Williamson County Project Coordinator

Cell (512) 987-1360 Email [kscherer@hntb.com](mailto:kscherer@hntb.com)