



CHANGE ORDER
Expo Water Storage Tank

CHANGE ORDER NO: 04

NTP Date: 08.21.24

DATE OF ISSUANCE: October 29, 2024

Contractor: Aggieland Construction

Architect/ Engineer: Williamson County

EXPLANATION:

1. Add for additional costs associated for wrapping exposed, above ground piping with aluminum clad insulation from new water pump to the water storage tank as requested by Angel Gomez. Aluminum Clad Insulation was not part of our original scope of work to furnish and install. Change Order includes additional mobilization, labor, equipment & materials as required to complete the additional scope.

CONTRACT CHANGE:

1. Add \$2,780 to current contract amount for changes included above.

Original Contract Amount \$ 153,392.00

Net change by previously submitted Change Orders \$ 19,433.00

Contract sum prior to this Change Order was \$ 172,825.00

Contract Sum be increased / (decreased) by this Change Order in the amount of \$ 2,780.00

The new Contract Sum including this Change Order will be \$ 175,605.00

Percentage Increase of Change Orders over Original Contract Amount
(Not to Exceed 25% per state law) 14.48 %

The Contract Time will be changed by 0 days

The date of Substantial Completion as of the date of this Change Order December 13, 2024

RECOMMENDED BY:

Kyle Maas
Contractor's Printed Name


Signature

October 29, 2024
Date



REVIEWED BY:

N/A

Architect/ Engineer Name

Signature

Date

ACCEPTED BY:
Angel Gomez

Owner's Representative



Angel Gomez (Oct 31, 2024 07:55 CDT)

Signature

Oct 31, 2024

Date