

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 1

Contractor: Adams Materials and Excavation LLC NTP Required: Yes No

Project Name: Cross Culverts Replacements Phase 2 FY24

Change Order Work Limits: Sta. \_\_\_\_\_ to Sta. \_\_\_\_\_

Type of Change (on federal-aid non-exempt projects): NA (Major/Minor)

Reasons: 2E,4D (3 Max. - In order of importance - Primary first)

Contract Award Date:	<u>5/22/2024</u>
Project Number:	<u>24FB37</u>
Funding Source:	_____
Roadway:	<u>Misc Cross Culverts</u>

Describe the work being revised:

All contract items are adjusted for final usage due to miscellaneous changes in site conditions and third party accommodations. The proposed work on CR 105 is removed from the contract. This work was taken out because the adjacent property owner revoked their agreement to allow channel regrading on their property. This change order is for project closeout.

Work to be performed in accordance with Items: \_\_\_\_\_

New or revised plan sheet(s) are attached and numbered: \_\_\_\_\_

New Special Provisions/Specifications to the contract are attached: Yes No

New Special Provisions to Item N/A No. N/A. Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><small>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</small></p> <p>THE CONTRACTOR _____ Date <u>4/3/2025</u></p> <p>By <u>[Signature]</u></p> <p>Typed/Printed Name <u>Brett Adams</u></p> <p>Typed/Printed Title <u>Sole Manager</u></p>	<p><b>The following information must be provided</b></p> <p>Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u></p> <p>Amount reduced by this change order: <u>(\$329,886.99)</u></p> <p>Original Contract Amount: <u>\$1,068,210.00</u></p> <p>Total Change Orders To-Date: <u>1</u></p> <p>Percent Change in Original Contract: <u>-30.88%</u></p>
---	--

RECOMMENDED FOR EXECUTION:

[Signature] 4/4/25  
 Williamson County Construction Staff Date

[Signature] 4/9/25  
 Director of Road and Bridge Date

RECOMMENDED FOR EXECUTION:

Robert B. Daigh 04/10/2025  
 Department of Infrastructure Date  
 Williamson County

APPROVED:

\_\_\_\_\_  
3rd Party Signature Date

\_\_\_\_\_  
Presiding Officer of the Williamson County Commissioners Court Date

WILLIAMSON COUNTY, TEXAS

Change Order

1

Project # 24IFB37

TABLE B: Contract Items

ITEM	DESCRIPTION	UNIT	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW			
			UNIT PRICE	QUANTITY		ITEM COST	QUANTITY	QUANTITY	ITEM COST
100 6001	PREPARING ROW	AC	\$23,916.67	1.20	\$28,700.00	(0.47)	0.73	\$17,511.86	(\$11,188.14)
104 6027	REMOVING CONC (APPR SLAB)	SY	\$134.00	101.00	\$13,534.00	201.75	302.75	\$40,568.50	\$27,034.50
110 6002	EXCAVATION (CHANNEL)	CY	\$47.00	969.00	\$45,543.00	(850.44)	118.56	\$5,572.32	(\$39,970.68)
132 6001	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	\$190.00	20.00	\$3,800.00	(20.00)	0.00	\$0.00	(\$3,800.00)
247 6233	FL BS (CMP IN PLACE)(TY A GR 1-2)(12")	SY	\$46.00	393.00	\$18,078.00	424.17	817.17	\$37,589.82	\$19,511.82
340 6106	D - GR HMA(SQ) TY - D PG64-22	TON	\$475.00	194.00	\$92,150.00	(77.18)	116.82	\$55,489.50	(\$36,660.50)
400 6002	STRUCT EXCAV (BOX)	CY	\$184.00	365.00	\$67,160.00	0.00	365.00	\$67,160.00	\$0.00
400 6003	STRUCT EXCAV (PIPE)	CY	\$74.00	1,011.00	\$74,814.00	(655.00)	356.00	\$26,344.00	(\$48,470.00)
402 6001	TRENCH EXCAVATION PROTECTION	LF	\$86.00	76.00	\$6,536.00	(37.00)	39.00	\$3,354.00	(\$3,182.00)
422 6001	REINF CONC SLAB	SF	\$16.00	857.00	\$13,712.00	12.50	869.50	\$13,912.00	\$200.00
432 6003	RIPRAP (CONC)(6 IN)	CY	\$984.00	37.00	\$36,408.00	(16.35)	20.65	\$20,319.60	(\$16,088.40)
432 6027	RIPRAP (STONE COMMON)(DRY)(24 IN)	CY	\$173.00	93.00	\$16,089.00	(62.33)	30.67	\$5,305.91	(\$10,783.09)
460 6011	CMP AR (GAL STL DES 4)	LF	\$77.00	295.00	\$22,715.00	0.00	295.00	\$22,715.00	\$0.00
460 6024	CMP AR (GAL STL DES 7)	LF	\$172.00	96.00	\$16,512.00	0.00	96.00	\$16,512.00	\$0.00
462 6021	CONC BOX CULV (8 FT X 6 FT)	LF	\$799.00	104.00	\$83,096.00	0.00	104.00	\$83,096.00	\$0.00
462 6031	CONC BOX CULV (10 FT X 7 FT)	LF	\$934.00	90.00	\$84,060.00	(90.00)	0.00	\$0.00	(\$84,060.00)
466 6114	HEADWALL (CH - PW - A - 0) (DES= 7)	EA	\$21,000.00	2.00	\$42,000.00	0.00	2.00	\$42,000.00	\$0.00
466 6182	WINGWALL (PW-1) (HW=7FT)	EA	\$51,000.00	2.00	\$102,000.00	0.00	2.00	\$102,000.00	\$0.00
466 6183	WINGWALL (PW-1) (HW=8FT)	EA	\$42,000.00	1.00	\$42,000.00	(1.00)	0.00	\$0.00	(\$42,000.00)
466 6184	WINGWALL (PW-1) (HW=9FT)	EA	\$42,000.00	1.00	\$42,000.00	(1.00)	0.00	\$0.00	(\$42,000.00)
467 6550	SET (TY II) (DES 4) (CMP) (6:1) (C)	EA	\$3,313.00	16.00	\$53,008.00	0.00	16.00	\$53,008.00	\$0.00
496 6006	REMOV STR (HEADWALL)	EA	\$1,667.00	6.00	\$10,002.00	0.00	6.00	\$10,002.00	\$0.00
496 6007	REMOV STR (PIPE)	LF	\$106.00	266.00	\$28,196.00	(84.00)	182.00	\$19,292.00	(\$8,904.00)
500 6001	MOBILIZATION	LS	\$53,445.00	1.00	\$53,445.00	(0.10)	0.90	\$48,100.50	(\$5,344.50)
502 6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$13,000.00	4.00	\$52,000.00	(1.00)	3.00	\$39,000.00	(\$13,000.00)
506 6002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	\$23.00	212.00	\$4,876.00	(79.00)	133.00	\$3,059.00	(\$1,817.00)
506 6011	ROCK FILTER DAMS (REMOVE)	LF	\$18.00	212.00	\$3,816.00	(79.00)	133.00	\$2,394.00	(\$1,422.00)
506 6038	TEMP SEDMT CONT FENCE (INSTALL)	LF	\$6.00	460.00	\$2,760.00	(93.00)	367.00	\$2,202.00	(\$558.00)
506 6039	TEMP SEDMT CONT FENCE (REMOVE)	LF	\$5.00	460.00	\$2,300.00	(93.00)	367.00	\$1,835.00	(\$465.00)
552 6010	WIRE FENCE (WATER GAP) (SPECIAL)	LF	\$230.00	30.00	\$6,900.00	(30.00)	0.00	\$0.00	(\$6,900.00)
Approved Change Order									
					\$1,068,210.00			\$738,343.01	(\$329,866.99)

## CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other