



CHANGE ORDER
Justice Complex Improvements

CHANGE ORDER NO: 001

NTP Date: 10/22/2024

DATE OF ISSUANCE: 04/08/2025

Contractor: Vaughn Construction

Architect/ Engineer: Johnston

EXPLANATION:

1. An additional 86 contract days for GMP 1. This will put substantial even with GMP 2 on September 4, 2025.

CONTRACT CHANGE:

1. Addition of 86 days to contract.


A. Original Contract Amount	\$ 3,330,832.00
B. Adjusted Contract Sum by previous Change Orders	\$ 76,306.00
C. Contract Sum increased / (decreased) by this Change Order in the amount of	\$ 0
D. New Contract Sum including this Change Order will be	\$ 3,407,138.00

Percentage Increase of Total Change Orders over Original Contract Amount $\left(\frac{D-A}{A} * 100\right)$
(Not to Exceed 25% per state law) %

The Contract Time will be changed by 86 days
The date of Substantial Completion as of the date of this Change Order 09/04/2025

RECOMMENDED BY:


J.T.Vaughn Construction, LLC
Contractor


Signature

5/8/25
Date

REVIEWED BY:

Johonston LLC
Architect/ Engineer


Signature

06/30/2025
Date

ACCEPTED BY:

Thomas Crockett
County's Representative


Signature

06/30/2025
Date