

**SUPPLEMENTAL WORK AUTHORIZATION NO. 2
TO
WORK AUTHORIZATION NO. 1**

**WILLIAMSON COUNTY ROAD BOND PROJECT:
Ronald Reagan Blvd. – Segment D1**

This Supplemental Work Authorization No. 2 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated March 19, 2024 (“Contract”) and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and Rummel, Klepper & Kahl, LLP dba RK&K (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective March 22, 2024 (the “Work Authorization”);

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on December 31, 2025. The Services to be Provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment “C” (must be attached).

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties’ responsibilities and obligations provided under the Contract.

IN WITNESS WHEREOF, the County and the Engineer have executed this Supplemental Work Authorization, to be effective as of the date of the last party’s execution below.

ENGINEER:

By: Stacey Benningfield
Signature

Stacey Benningfield
Printed Name

Director
Title

06/25/2025
Date

COUNTY:

By: _____
Signature

Printed Name

Title

Date

LIST OF ATTACHMENTS

Attachment C - Work Schedule

APPROVED
By Christen Eschberger at 2:13 pm, Jul 01, 2025

Start Date: 22-Mar-24
 Finish Date: 31-Dec-25
 Data Date: 01-Jul-25

Attachment C-Work Schedule

Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2025						2026
						Jun	Jul	Aug	Sep	Oct	Nov	Dec
C -RRD1 Design (DD: 7-1-25)												31-Dec-25, C -RRD1
01	NTP		22-Mar-24	0	0							
Project Management												29-Dec-25, Project Ma
03	Kickoff Meeting	05-Apr-24 A		0								
04	QA/QC Plan to County		09-Apr-24	0								
05	Design Schedule		09-Apr-24	0								
02	Project Management	22-Mar-24 A	29-Dec-25	363	0							Project Management
Public Involvement												28-Aug-25, Public Involvement
06	Public Involvement	05-Apr-24 A	28-Aug-25	320	0							Public Involvement
Utility Coordination Support												04-Nov-25, Utility Coordination Support
08	Project Control From County	03-Jun-24 A		0								
09	Utility Conflict Analysis	15-Nov-24 A	10-Jul-25	80	7							Utility Conflict Analysis
07	Utility Coordination Support	05-Apr-24 A	28-Aug-25	320	0							Utility Coordination Support
79	Coordinate with Cobb Fendley for joint bid utility plans	11-Jul-25	04-Nov-25	82	7							Coordinate with Cobb Fendley for joint bid utility plans
Surveying												
10	Gather and Process Data	19-Apr-24 A	14-Jun-24	40								
11	Design Survey Deliverables		14-Jun-24	0								
Drainage Study												24-Jul-25, Drainage Study
14	Preliminary Drainage Report		03-Jul-24 A	0								
13	Interim Condition	10-Jun-24 A	15-Jul-24 A	25								
14.1	Review Preliminary Drainage Report	23-Jul-24 A	05-Aug-24	10								
15	Final Drainage Study	15-Nov-24 A	07-Jul-25	40	0							Final Drainage Study
16	Final Drainage Report		10-Jul-25	0	0							Final Drainage Report
16.1	Review Final Drainage Report	11-Jul-25	24-Jul-25	10	0							Review Final Drainage Report
Environmental Services												05-Aug-25, Environmental Services
23	Wetlands/ Jurisdictional Water Assessment	01-Apr-25 A	19-May-25	35								Wetlands/ Jurisdictional Water Assessment
24	Draft Wetlands/ Jurisdictional Water Assessment	20-May-25 A	27-May-25	5								Draft Wetlands/ Jurisdictional Water Assessment
25	Review Draft Wetlands/ Jurisdictional Water Assessment	28-May-25 A	10-Jun-25	10								Review Draft Wetlands/ Jurisdictional Water Assessment
22	Field Investigations	16-Jul-24 A	11-Jun-25	90								Field Investigations
34	Draft Archaeological Survey Report	23-Jun-25 A	25-Jun-25	1								Draft Archaeological Survey Report
32	Prepare Final Historic Resources Survey Report	24-Jun-25 A	27-Jun-25	5								Prepare Final Historic Resources Survey Report
36	Prepare Final Archaeological Survey Report	24-Jun-25 A	27-Jun-25	5								Prepare Final Archaeological Survey Report
35	Review Draft Archaeological Survey Report	25-Jun-25 A	27-Jun-25	5								Review Draft Archaeological Survey Report
26	Prepare Final Wetlands/ Jurisdictional Water Assessment	11-Jun-25 A	01-Jul-25	10	85							Prepare Final Wetlands/ Jurisdictional Water Assessment
18	Regulatory Records Review	03-Sep-24 A	03-Jul-25	30	81							Regulatory Records Review
27	Draft Endangered Species Letter	27-Jun-25 A	03-Jul-25	10	81							Draft Endangered Species Letter
19	Draft Haz Mat ESA	23-Jun-25 A	03-Jul-25	5	81							Draft Haz Mat ESA
20	Review Draft Haz Mat ESA	07-Jul-25	11-Jul-25	5	81							Review Draft Haz Mat ESA
28	Review Endangered Species Letter	07-Jul-25	11-Jul-25	5	81							Review Endangered Species Letter
29	Draft Final Endangered Species Letter	09-Jul-25	15-Jul-25	5	81							Draft Final Endangered Species Letter
36.1	Review Final Archaeological Survey Report	01-Jul-25	15-Jul-25	10	86							Review Final Archaeological Survey Report
26.1	Review Final Wetlands/ Jurisdictional Water Assessment	02-Jul-25	16-Jul-25	10	85							Review Final Wetlands/ Jurisdictional Water Assessment
21	Prepare and Submit Final Haz Mat ESA	14-Jul-25	18-Jul-25	5	81							Prepare and Submit Final Haz Mat ESA
37	THC Coordination Archaeological Survey Report	30-Jun-25 A	22-Jul-25	20	81							THC Coordination Archaeological Survey Report
21.1	Review Final Haz Mat ESA	21-Jul-25	22-Jul-25	2	81							Review Final Haz Mat ESA

█ Actual Work
 █ Critical Remaining Work
 % Complete
█ Remaining Work
 ◆ Milestone
 ▼ Summary

Start Date: 22-Mar-24
 Finish Date: 31-Dec-25
 Data Date: 01-Jul-25

Attachment C-Work Schedule

Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2025							2026			
						Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan			
29.1	Review Final Endangered Species Letter	16-Jul-25	22-Jul-25	5	81											
38	Draft Env Due Diligence Report	23-Jul-25		0	81											
39	Review Env Due Diligence Report	23-Jul-25	29-Jul-25	5	81											
41	TxDOT Environmental Coordination	01-Mar-25 A	05-Aug-25	100	81											
40	Finalize Env Due Diligence Report	30-Jul-25	05-Aug-25	5	81											
Geotechnical Services		03-Jun-24 A	25-Jul-25	85	7											
43	Collect and Process Data	03-Jun-24 A	26-Aug-24	60												
44	Prepare and Submit Pavement Design Report	27-Aug-24 A	13-Mar-25	15												
46	Prepare and Submit RW Report	27-Aug-24 A	13-Mar-25	15												
45	Prepare and Submit Bridge Design Report	27-Aug-24 A	20-Mar-25	15												
44.1	Review Pavement Design Report	18-Sep-24 A	26-Mar-25	10												
45.1	Review Bridge Design Report	18-Sep-24 A	25-Jul-25	10	7											
46.1	Review RW Report	18-Sep-24 A	25-Jul-25	10	7											
Plan Preparation		17-May-24 A	23-Sep-25	342	67											
48	Prepare and Submit Criteria and Typical	17-May-24 A	20-May-24	30												
49	Pre 30% Submittal		27-Jun-24	0												
48.1	Prepare and Submit Geometry and Layouts	17-May-24 A	28-Jun-24	30												
50	County Review Pre 30% Submittal	01-Jul-24 A	15-Jul-24 A	10												
52	30% Submittal		29-Oct-24	0												
51	30% Plans	06-Aug-24 A	29-Oct-24	54												
53	County Review 30% Submittal	01-Nov-24 A	14-Nov-24	10												
54	60% Plan Preparation	18-Nov-24 A	27-Feb-25	50												
55	60% Submittal		28-Feb-25	0												
56	County Review 60% Submittal	01-Mar-25 A	12-May-25	15												
57	90% Plan Preparation	01-Apr-25 A	11-Jul-25	20	0											
58	90% Submittal		11-Jul-25	0	0											
67	Prepare Draft Contributing Zone Plan	28-Feb-25 A	11-Jul-25	40	67											
59	County Review 90% Submittal	11-Jul-25	24-Jul-25	10	0											
60	100% Plan Preparation	25-Jul-25	31-Jul-25	5	0											
68	Review Draft CZP	14-Jul-25	04-Aug-25	16	67											
62	100% Submittal		07-Aug-25	0	0											
61	Final QA/QC	01-Aug-25	07-Aug-25	5	0											
63	County Review 100% Submittal	08-Aug-25	21-Aug-25	10	0											
64	Final Comment Resolution	22-Aug-25	28-Aug-25	5	0											
65	Final Submittal		28-Aug-25	0	0											
69	Prepare Final CZP	05-Aug-25	09-Sep-25	25	67											
69.1	Review Final CZP	10-Sep-25	23-Sep-25	10	67											
Bid Phase Services		01-Dec-25	31-Dec-25	20	0											
91	Project Advertisement		01-Dec-25	0	0											
70	Bid Phase Support	03-Dec-25	29-Dec-25	17	0											
71	Project Award		29-Dec-25	0	0											
81	WA termination date		31-Dec-25	0	0											

█ Actual Work
 █ Critical Remaining Work
 % Complete
█ Remaining Work
 ◆ Milestone
 Summary