

**SUPPLEMENTAL WORK AUTHORIZATION NO. 6
TO
WORK AUTHORIZATION NO. 1**

**WILLIAMSON COUNTY ROAD BOND PROJECT:
Corridor I2 (US 183 to SH 29)**

This Supplemental Work Authorization No. 6 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated March 10, 2020 ("Contract") and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and K Friese & Associates, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective May 19, 2020 (the "Work Authorization");

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on July 31, 2025. The Services to be Provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment "C" (must be attached).
- II. The maximum amount payable for services under the Work Authorization is reduced by \$633,812.38 from \$2,816,860.00 to \$2,183,047.62 as shown in Attachment "D".

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties' responsibilities and obligations provided under the Contract.

IN WITNESS WHEREOF, the County and the Engineer have executed this Supplemental Work Authorization, in duplicate, to be effective as of the date of the last party’s execution below.

ENGINEER:

Signed by:
By: Thomas M. Owens
Signature

Thomas M. Owens
Printed Name

Vice President
Title

7/7/2025
Date

COUNTY:

By: _____
Signature

Printed Name

Title

Date

LIST OF ATTACHMENTS

- Attachment C - Work Schedule
- Attachment D - Fee Schedule

APPROVED
By Christen Eschberger at 7:39 am, Jul 16, 2025

Williamson County Corridor I2 SWA#06 to WA#01 Project Schedule Attachment C																																						
ID	Task Name	Duration	Start	Finish	Predecessors																																	
1	Williamson Co Corridor I2	0 days	Tue 5/19/20	Tue 5/19/20																																		
2	NTP	0 days	Tue 5/19/20	Tue 5/19/20																																		
3	Public Involvement / Alternate Alignments	573 days	Tue 5/19/20	Thu 7/28/22	2																																	
4	Decision on Recommended Route	23 days	Fri 7/29/22	Tue 8/30/22	3																																	
5	Rescope and Update Efforts/Costs to Complete for Remaining Work Items	22 days	Wed 8/31/22	Thu 9/29/22	4																																	
6	Preliminary Schematic Submittal, including Draft Drainage Report	173 days	Fri 9/30/22	Tue 5/30/23	5																																	
7	ROW / Property Owner Spreadsheet	22 days	Wed 5/31/23	Thu 6/29/23	6																																	
8	Final Schematic Submittal / Drainage Report	205 days	Fri 6/30/23	Thu 4/11/24	7																																	
9	Environmental Reporting	55 days	Fri 4/12/24	Thu 6/27/24	8																																	
10	Final Schematic Submittal / Drainage Report Review and Coordination	38 days	Fri 4/12/24	Tue 6/4/24	8																																	
11	Final 100% Schematic Submittal / Drainage Report	47 days	Wed 6/5/24	Thu 8/8/24	10																																	
12	County Developer Coordination (Alternatives Development)	276 days	Fri 8/9/24	Fri 8/29/25	11																																	
13	Contract Finalization and Completion	0 days	Fri 8/29/25	Fri 8/29/25	12FF																																	
Date: Thu 7/3/25		Task Split Milestone Summary Project Summary External Tasks External Milestone Inactive Task Inactive Milestone Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only Deadline Progress Manual Progress																																				
Page 1 - 1																																						

Williamson County
Corridor I2 (US 183 to SH 29)
Fee Proposal
Attachment D

Work Items	K Friese & Associates, Inc.		American Structurepoint, Inc.		CP&Y, Inc.		Atkins North America, Inc.		Surveying and Mapping, LLC		Legacy Cultural Resources LLC		TOTAL	
Task	Total Hrs	Labor Cost	Total Hrs	Labor Cost	Total Hrs	Labor Cost	Total Hrs	Labor Cost	Total Hrs	Labor Cost	Total Hrs	Labor Cost	Total Hrs	Labor Cost
TASK 1. PROJECT MANAGEMENT														
Subtotal Task 1	-	\$15,422.50	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	0	\$15,422.50
TASK 2. ROUTE AND DESIGN STUDIES														
Subtotal Task 2	-	\$1,837.50	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	0	\$1,837.50
TASK 3. PUBLIC INVOLVEMENT														
Subtotal Task 3	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	0	\$0.00
TASK 4. RIGHT-OF-WAY MAPPING														
Subtotal Task 4	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$8,750.00	-	\$0.00	0	\$8,750.00
TASK 5. SCHEMATIC DEVELOPMENT														
Subtotal Task 5	-	\$7,100.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	0	\$7,100.00
TASK 6. DRAINAGE STUDY														
Subtotal Task 6	-	\$5,662.50	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	0	\$5,662.50
TASK 7. ENVIRONMENTAL SERVICES														
Subtotal Task 7	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$1,021.25	0	\$1,021.25
Miscellaneous														
Subtotal Miscellaneous	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	0	\$0.00
Expenses														
Subtotal Expenses	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	-	\$0.00	0	\$0.00
Work Authorization Total		\$2,205,587.50		\$40,637.50		\$69,995.50		\$439,604.50		\$39,500.00		\$21,535.00		\$2,816,860.00
Amount Spent to Date		\$1,745,248.38		\$40,637.50		\$36,276.74		\$291,827.50		\$8,750.00		\$20,513.75		\$2,143,253.87
Amount Remaining on WA1		\$460,339.12		\$0.00		\$33,718.76		\$147,777.00		\$30,750.00		\$1,021.25		\$673,606.13
Reduction in Overall Fee for WA1		\$430,316.62		\$0.00		\$33,718.76		\$147,777.00		\$22,000.00		\$0.00		\$633,812.38
New Total Cap for WA1		\$30,022.50		\$0.00		\$0.00		\$0.00		\$8,750.00		\$1,021.25		\$39,793.75