

CHANGE ORDER NUMBER: 4

Presiding Officer of the Williamson County Commissioners Court Date

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 4

Project # 24IFB59

TABLE A: Force Account Work and Materials Placed into Stock[illegible]**TABLE B: Contract Items:**

				ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
100-9999	SPECIAL CLEARING (ARCHEOLOGICAL AREA)	LS	\$13,700.00	0.00	\$0.00	1.00	1.00	\$13,700.00	\$13,700.00
999-WC05	RELOCATE HYDRANT & ADJUST VALVES (COH)	LS	\$23,850.00	0.00	\$0.00	1.00	1.00	\$23,850.00	\$23,850.00
	TOTALS				\$0.00			\$37,550.00	\$37,550.00

Williamson County Road Bond Program

**East Wilco Highway Segment 1 Phase 1
Williamson County Project No. 24IFB59**

Change Order No. 4

Reason for Change

This Change Order compensates the Contractor for relocating an existing fire hydrant, capping an existing line, adjusting 3 valves, and installing a new valve that are in conflict the with proposed roadway.

This Change Order also compensates the Contractor for performing special (hand) clearing in the archeological area to expedite the exploratory investigation on the east side of Brushy Creek.

Following is a summary of new items required for this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
100-9999	SPECIAL CLEARING IN ARCHEOLOGICAL AREA	1	LS
999-WC05	RELOCATE HYDRANT & ADJUST VALVES (COH)	1	LS

This Change Order results in a net increase of \$37,550.00 to the Contract amount, for an adjusted Contract total of \$62,537,751.99. The original Contract amount was \$64,407,606.63. As a result of this and all Change Orders to-date, \$1,869,854.64 has been deducted from the Contract, resulting in an 2.9% net decrease in the Contract cost. No additional days will be added to the Contract as a result of this Change Order.

HNTB Corporation

Oscar Salazar-Bueno, P.E.

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Change Order Worksheet

Contract Name	East Wilco Hwy Seg 2 Ph 1	Solicitation #	24IFB59
Date awarded	7/30/2024		
Awarded Contract Amount		\$64,407,606.63	
			Percentage Change
Change order #1		\$41,168.11	0.06%
Change order #2		(\$261,915.65)	-0.41%
Change order #3		(\$1,686,657.10)	-2.62%
Change order #4		\$37,550.00	0.06%
Total changes to date		(\$1,869,854.64)	-2.90%
Adjusted contract amount		\$62,537,751.99	(Running totals here)



PO Box 1301
Austin, TX 78767
Email: Estimating@CapitalExcavation.com

Item 100-9999

Change Request # 13

Date: 6/3/2025

QuoteTo: Kyle McCoy
HNTB Round Rock

Project: EAST WILCO WAY SEC 2 PH 1 (1072)

Capital Project #: 1072

Description: Additional Clearing for Arch Site

Item	Description	Quantity	Unit	Unit Price	Amount
	Clearing	1.00	LS	13,700.00	13,700.00

GRAND TOTAL	13,700.00
-------------	-----------

Scope: Additional special clearing as requested and outlined on the attached. Archeological area east of Brushy Creek.

Capital Excavation Requests an additional : day(s)



PO Box 1301
Austin, TX 78767
Email: Estimating@CapitalExcavation.com

Item 999-WC05

Change Request # 11

Date: 5/1/2025

QuoteTo:

Project: EAST WILCO WAY SEC 2 PH 1 (1072)

Capital Project #: 1072

Description: Relocate Hydrant at Driveway 5

Item	Description	Quantity	Unit	Unit Price	Amount
	Relocate Hydrant at Driveway 5	1.00	EA	23,854.00	23,854.00
GRAND TOTAL					\$23,850.00 23,854.00

Scope: Pricing includes traffic control, 6" valve, lead, cut in tee, relocatin of hydrant, adjusting existing valve castings, trench protection and potholing of existing gas. Excludes pavement, curb, sidewalk repair, pressure test, BT.

Capital Excavation Requests an additional : day(s)