

SUPPLEMENTAL WORK AUTHORIZATION NO. 5
TO
WORK AUTHORIZATION NO. 1

WILLIAMSON COUNTY ROAD BOND PROJECT:
CR 110 North

This Supplemental Work Authorization No. 5 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated March 19, 2024 (“Contract”) and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and RPS Infrastructure, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective March 22, 2024 (the “Work Authorization”);

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Services to be Provided by the Engineer that were set out in the original Attachment “B” of the Work Authorization are hereby amended, changed and modified as shown in the attached revised Attachment “B-5” (must be attached).
- II. The Work Authorization shall terminate on December 31, 2025. The Services to be Provided by the Firm shall be fully completed on or before said date unless extended by additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment “C-5” (must be attached).
- III. The maximum amount payable for services under the Work Authorization is hereby increased from \$793,223.57 to \$810,651.09. The revised Fee Schedule is attached hereto as Attachment “D-5” (must be attached).

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties’ responsibilities and obligations provided under the Contract.

IN WITNESS WHEREOF, the County and the Engineer have executed this Supplemental Work Authorization, in duplicate, to be effective as of the date of the last party's execution below.

ENGINEER:

By: 
Signature

Kevin Hoffman
Printed Name

Regional Director of Transportation
Title

08/26/2025
Date

COUNTY:

By: _____
Signature

Printed Name

Title

Date

LIST OF ATTACHMENTS

- Attachment B-5 – Services to be Provided by Engineer
- Attachment C-5 – Work Schedule
- Attachment D-5 – Fee Schedule

APPROVED
By Christen Eschberger at 3:19 pm, Aug 28, 2025

ATTACHMENT B-5
SERVICES TO BE PROVIDED BY THE ENGINEER FOR
CR 110 NORTH

PROJECT DESCRIPTION

Project Limits

Unchanged under this SWA #5.

Existing Facility

Unchanged under this SWA #5.

Proposed Facility

Unchanged under this SWA #5.

Design Criteria

Unchanged under this SWA #5.

1. PROJECT MANAGEMENT

a. COMMUNICATION:

i. No supplemental scope under this SWA #5.

b. MONTHLY PROGRESS REPORTS, INVOICES, AND BILLINGS:

i. No supplemental scope under this SWA #5.

c. QUALITY ASSURANCE AND QUALITY CONTROL (QA/QC) PLAN:

i. Additional QAQC due to the roadway and drainage design changes for the final submittal.

d. PROJECT COORDINATION & ADMINISTRATION:

i. No supplemental scope under this SWA #5.

e. PROGRESS/COORDINATION MEETINGS:

i. No supplemental scope under this SWA #5.

f. PROJECT SCHEDULE:

i. No supplemental scope under this SWA #5.

g. PROJECT DOCUMENTS/FILES:

i. No supplemental scope under this SWA #5.

h. DELIVERABLES:

- i. No supplemental scope under this SWA #5.
- 2. PUBLIC INVOLVEMENT
No supplemental scope under this SWA #5.
- 3. UTILITY COORDINATION SUPPORT
 - a. UTILITY INFORMATION INTO ENGINEERING DRAWINGS
 - i. No supplemental scope under this SWA #5.
 - b. UTILITY MEETINGS
 - i. No supplemental scope under this SWA #5.
- 4. CONDEMNATION SUPPORT
No supplemental scope under this SWA #5.
- 5. SURVEYING
No supplemental scope under this SWA #5.
- 6. DRAINAGE STUDY REFINEMENT
No supplemental scope under this SWA #5.
- 7. ENVIRONMENTAL SERVICES
No supplemental scope under this SWA #5.
- 8. GEOTECHNICAL SERVICES
No supplemental scope under this SWA #5.
- 9. PLAN PREPARATION
 - a. No supplemental scope under this SWA #5.
 - b. ROADWAY:
 - i. Update roadway profile grades according to speed limit criteria to reflect the raised profile caused by the adjacent RV development.
 - ii. Revise earthwork quantities and calculations based on the new profile grades.
 - iii. Update plans, estimates, and cross sections due to grading modifications.
 - c. DRAINAGE:
 - i. Update H&H models for the roadway profile raise and adjacent ditch geometry changes.

- ii. Update floodplain cut/fill calculations due to the additional fill.
 - d. **SIGNING AND MARKINGS:**
No supplemental scope under this SWA #5.
 - e. **TRAFFIC CONTROL:**
No supplemental scope under this SWA #5.
 - f. **WATER QUALITY:**
No supplemental scope under this SWA #5.
 - g. **DELIVERABLES:**
 - i. Final PS&E Submittal; see 100%/Final Plan Submittal Checklist.
 - ii. Updated Floodplain Memo, Final Drainage Report and Drainage Models.
10. PERMITS
No supplemental scope under this SWA #5.
11. BIDDING PHASE SERVICES
No supplemental scope under this SWA #5.
12. EXCLUSIONS
No supplemental scope under this SWA #5.

**ATTACHMENT C-5
WORK SCHEDULE
CR 110 NORTH-PS&E**

ID	Task Name	Duration	Est Start	Est Finish	2025																								2026
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan		
1	CR 110 North PS&E	650 days	Fri 3/22/24	Wed 12/31/25	[Gantt bar from Mar 2024 to Dec 2025]																								
2	Notice to Proceed	0 days	Fri 3/22/24	Fri 3/22/24	[Start marker 3/22]																								
3	Project Management	650 days	Fri 3/22/24	Wed 12/31/25	[Gantt bar from Mar 2024 to Dec 2025]																								
4	Communication	650 days	Fri 3/22/24	Wed 12/31/25	[Blue Gantt bar from Mar 2024 to Dec 2025]																								
5	Monthly Progress Report,invoices	650 days	Fri 3/22/24	Wed 12/31/25	[Blue Gantt bar from Mar 2024 to Dec 2025]																								
6	QA/QC	650 days	Fri 3/22/24	Wed 12/31/25	[Blue Gantt bar from Mar 2024 to Dec 2025]																								
7	Project Coordination & Admin	650 days	Fri 3/22/24	Wed 12/31/25	[Blue Gantt bar from Mar 2024 to Dec 2025]																								
8	Progress/Coordination Meetings	650 days	Fri 3/22/24	Wed 12/31/25	[Blue Gantt bar from Mar 2024 to Dec 2025]																								
9	Project Schedule	650 days	Fri 3/22/24	Wed 12/31/25	[Blue Gantt bar from Mar 2024 to Dec 2025]																								
10	Public Involvement	207 days	Tue 4/16/24	Fri 11/8/24	[Gantt bar from Apr 2024 to Nov 2024]																								
14	Utility Coordination	512 days	Sun 4/7/24	Sun 8/31/25	[Gantt bar from Apr 2024 to Aug 2025]																								
17	Condemnation Support	227 days	Mon 9/16/24	Wed 4/30/25	[Gantt bar from Sep 2024 to Apr 2025]																								
20	Survey	88 days	Mon 7/1/24	Thu 9/26/24	[Gantt bar from Jul 2024 to Sep 2024]																								
23	Hydrology and Hydraulics	92 days	Mon 5/27/24	Mon 8/26/24	[Gantt bar from Jun 2024 to Aug 2024]																								
28	Environmental	69 days	Wed 8/21/24	Mon 10/28/24	[Gantt bar from Sep 2024 to Oct 2024]																								
38	Geotechnical & Pavement Design Reports	86 days	Wed 8/21/24	Thu 11/14/24	[Gantt bar from Sep 2024 to Nov 2024]																								
47	PS&E Production	634 days	Sun 4/7/24	Wed 12/31/25	[Gantt bar from Apr 2024 to Dec 2025]																								
48	Rodaway Modeling	40 days	Sun 4/7/24	Thu 5/16/24	[Gantt bar from Apr 2024 to May 2024]																								
53	60% Deliverables	65 days	Thu 6/6/24	Fri 8/9/24	[Gantt bar from Jun 2024 to Aug 2024]																								
60	90% Deliverables	66 days	Sat 8/10/24	Mon 10/14/24	[Gantt bar from Sep 2024 to Oct 2024]																								
67	100% Deliverables	63 days	Tue 10/15/24	Mon 12/16/24	[Gantt bar from Oct 2024 to Dec 2024]																								
74	Final Sealed Deliverables	103 days	Mon 6/23/25	Fri 10/3/25	[Gantt bar from Jun 2025 to Oct 2025]																								
75	Plans	61 days	Mon 6/23/25	Fri 8/22/25	[Blue Gantt bar from Jun 2025 to Aug 2025]																								
76	Specifications	5 days	Sat 8/23/25	Wed 8/27/25	[Blue Gantt bar from Aug 2025]																								
77	Estimate	5 days	Sat 8/23/25	Wed 8/27/25	[Blue Gantt bar from Aug 2025]																								
78	Quality Control	9 days	Thu 8/28/25	Fri 9/5/25	[Blue Gantt bar from Aug 2025 to Sep 2025]																								
79	Final Sealed Submittal	0 days	Fri 9/5/25	Fri 9/5/25	[Start marker 9/5]																								
80	Client Review	14 days	Sat 9/6/25	Fri 9/19/25	[Blue Gantt bar from Sep 2025]																								
81	Addressing Comments	14 days	Sat 9/20/25	Fri 10/3/25	[Blue Gantt bar from Sep 2025 to Oct 2025]																								
82	Bid Advertisement Assistance	89 days	Sat 10/4/25	Wed 12/31/25	[Blue Gantt bar from Oct 2025 to Dec 2025]																								

Attachment D-5 Fee Schedule

Price Proposal		Labor Plan					Price Summary / Totals						
		5 Resource											
CR 110 North		Bill Rate >	375.49	243.48	233.70	147.13	184.86	Task Pricing Totals					17427.52
Williamson County - CR 110 SWA5 to WA1		Proj Area >						Specify Add'l Fees on Setup					0.00
Submitted to: Williamson County (Attn: Bob Daigh)								Technology Use Fee					
Contract Type: T&M								Total Price					17427.52
								Pricing by Resource					
		Total Labor Hrs	Sr. Managing Engineer (Hoffman, Kevin)	Supervisory Engineer III (10-15 yrs) (Islam, Md Kamrul)	Sr. Project Engineer (Jones, Dawid)	EIT II (Maroa, Macherera)	Engineer Designer (Williams, Chris)	Labor	Subs	Travel	Mat'l's & Equip	ODCs	Task Pricing Totals
Project Phases / Tasks		95	2	9	8	38	38	17,428	-	-	-	-	17427.52
SWA5 - WA 1		95	2	9	8	38	38	17,428	-	-	-	-	17427.52
1. Project Management		3	2	1	-	-	-	994	-	-	-	-	994.46
Quality Assurance And Quality Control (QAQC) Plan		3	2	1				994					994.46
9. Plan Preparation		92	-	8	8	38	38	16,433	-	-	-	-	16433.06
Roadway Updates		4			4			935					934.80
Drainage Updates		22		4		18		3,622					3622.26
Final Deliverables		66		4	4	20	38	11,876					11876.00
Totals		95	2	9	8	38	38	17,428	-	-	-	-	17427.52