

**SUPPLEMENTAL WORK AUTHORIZATION NO. 2
TO WORK AUTHORIZATION NO. 1
PROJECT: Arterial K from SH 195 to East Wilco Highway**

This Supplemental Work Authorization No. 2 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated September 12, 2023 and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and American Structurepoint, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective September 18, 2023 (the "Work Authorization");

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows;

- I. The Work Authorization shall terminate on 02/28/2026. The Services to be provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment "C-2".

Except as otherwise amended by prior Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect:

--Signature page to follow --


EXECUTED this _____ day of _____, 2025.

ENGINEER:

COUNTY:

American Structurepoint, Inc.

Williamson County, Texas

By: 
776B9161DC924D7...
Signature

By: _____
Signature

Steven J. Davidson, PE
Printed Name

Printed Name

Chief Strategy Officer
Title

Title

LIST OF ATTACHMENTS

Attachment C-2 - Work Schedule

APPROVED
By Christen Eschberger at 3:18 pm, Sep 08, 2025

PRIME: AMERICAN STRUCTUREPOINT, INC. ROADWAY: ARTERIAL K					Attachment C-2					ARTERIAL K WORK SCHEDULE																												WA #1 SWA#2	
ID	Task Name	Duration	Start	Finish	O			2024															2025												2026				
1	Williamson County - Arterial K Schedule	712 days	Tue 3/19/24	Sat 2/28/26				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M					
2	Milestones	712 days	Tue 3/19/24	Sat 2/28/26																																			
3	Start Date	4 days	Tue 3/19/24	Fri 3/22/24																																			
4	Notice to Proceed = Date of Execution	0 days	Fri 3/22/24	Fri 3/22/24																																			
5	Work Authorization Termination	0 days	Sat 2/28/26	Sat 2/28/26																																			
6	Design Development Activities	708 days	Sat 3/23/24	Sat 2/28/26																																			
7	Route and Design Studies	68 days	Sat 3/23/24	Wed 5/29/24																																			
8	Collect Data, Design Criteria and Constraints	20 days	Sat 3/23/24	Thu 4/11/24																																			
9	Draft Constraints Map	43 days	Fri 4/12/24	Fri 5/24/24																																			
10	Submit Property Owner Spreadsheet	5 days	Sat 5/25/24	Wed 5/29/24																																			
11	Public Involvement	424 days	Mon 9/16/24	Thu 11/13/25																																			
12	Support Public Involvement, Property Owner, and Stakeholder Meetings	275 days	Mon 9/16/24	Tue 6/17/25																																			
13	Additional outreach for Atmos impacts	60 days	Mon 9/15/25	Thu 11/13/25																																			
14	Utility Coordination Support	150 days	Wed 6/18/25	Fri 11/14/25																																			
15	Review utility information, incorporate utility information into design	150 days	Wed 6/18/25	Fri 11/14/25																																			
16	Schematic Development	242 days	Wed 6/18/25	Sat 2/14/26																																			
17	Preliminary Schematic Development	106 days	Wed 6/18/25	Wed 10/1/25																																			
18	Preliminary Corridor Modeling	30 days	Thu 10/2/25	Fri 10/31/25																																			
19	Develop bridge layouts	15 days	Thu 10/2/25	Thu 10/16/25																																			
20	QAQC Preliminary Schematics	10 days	Fri 11/14/25	Sun 11/23/25																																			
21	Submit Preliminary Schematics	0 days	Sun 11/23/25	Sun 11/23/25																																			
22	County Review of Preliminary Schematics	14 days	Mon 11/24/25	Sun 12/7/25																																			
23	Final Schematic Development	45 days	Mon 12/8/25	Wed 1/21/26																																			
24	QAQC Final Schematics	10 days	Thu 1/22/26	Sat 1/31/26																																			
25	Submit Final Schematics	0 days	Sat 1/31/26	Sat 1/31/26																																			
26	GEC / County review of Final Schematics	14 days	Sun 2/1/26	Sat 2/14/26																																			
27	Drainage Study	219 days	Mon 7/14/25	Tue 2/17/26																																			
28	Hydrology	30 days	Mon 7/14/25	Tue 8/12/25																																			
29	Preliminary Hydraulics	90 days	Mon 7/28/25	Sat 10/25/25																																			
30	Preliminary Detention / Water Quality / SS sizing	74 days	Wed 8/13/25	Sat 10/25/25																																			
31	Prepare Preliminary Drainage Report and Cost Estimate	16 days	Sun 10/26/25	Mon 11/10/25																																			
32	Submit Preliminary Drainage Report	0 days	Sun 11/23/25	Sun 11/23/25																																			
33	GEC / County review of Preliminary Drainage Report	14 days	Mon 11/24/25	Sun 12/7/25																																			
34	Final Hydraulics	62 days	Mon 12/8/25	Sat 2/7/26																																			
35	Final Detention / Water Quality / SS sizing	62 days	Mon 12/8/25	Sat 2/7/26																																			
36	Prepare Final Drainage Report & Cost Estimate	10 days	Sun 2/8/26	Tue 2/17/26																																			
37	Submit Final Drainage Report	0 days	Tue 2/17/26	Tue 2/17/26																																			
38	Contract End	1 day	Sat 2/28/26	Sat 2/28/26																																			
39	Contract End	1 day	Sat 2/28/26	Sat 2/28/26																																			
Work Authorization No. 1 - SWA2 Termination Date: February 28, 2026		Task		External Tasks		Manual Task Duration-		Finish-only		Manual Progress																													
		Split		External Milestone		only		Deadline																															
		Milestone		Inactive Task		Manual Summary Rollup		Critical																															
		Summary		Inactive Milestone		Manual Summary Start-		Critical Split																															
		Project Summary		Inactive Summary		only		Progress																															
Page 1 of 1																																							