

**SUPPLEMENTAL WORK AUTHORIZATION NO. 2
TO WORK AUTHORIZATION NO. 1
PROJECT: CR 258**

This Supplemental Work Authorization No. 2 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated 03/19/2024 and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and American Structurepoint, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective March 22, 2024 (the "Work Authorization");

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows;

- I. The Work Authorization shall terminate on 03/31/2026. The Services to be provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment "C-2".

Except as otherwise amended by prior Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect:

--Signature page to follow --


EXECUTED this _____ day of _____, 2025.

ENGINEER:

American Structurepoint, Inc.

COUNTY:

Williamson County, Texas

By: 
776D9161DC924D7...
Signature

By: _____
Signature

Steven J. Davidson, PE
Printed Name

Printed Name

Chief Strategy Officer
Title

Title

LIST OF ATTACHMENTS

Attachment C-2 - Work Schedule

APPROVED
By Christen Eschberger at 10:06 am, Nov 10, 2025

ID	Task Name	Duration	Start	Finish	Predecessor	% Complete	Successor	2026											
								A	M	J	J	A	S	O	N	D	J	F	
1	Williamson County - CR 258 Schedule - WA2	287 days	Wed 6/18/25	Tue 3/31/26		35%		[Gantt bar from 6/18 to 3/31/26]											
2	Milestones	287 days	Wed 6/18/25	Tue 3/31/26		0%		[Gantt bar from 6/18 to 3/31/26]											
3	Start Date	0 days	Wed 6/18/25	Wed 6/18/25		100%	4	[Milestone diamond at 6/18]											
4	Notice to Proceed = Date of Execution	0 days	Wed 6/18/25	Wed 6/18/25	3	100%	22,8,28,1	[Milestone diamond at 6/18]											
5	Work Authorization Termination	0 days	Tue 3/31/26	Tue 3/31/26	39FS+39 d	0%	41	[Milestone diamond at 3/31/26]											
6	Design Development Activities	182 days	Wed 6/18/25	Tue 12/16/25		46%		[Gantt bar from 6/18 to 12/16/25]											
7	Project Management	14 days	Wed 6/18/25	Tue 7/1/25		100%		[Gantt bar from 6/18 to 7/1/25]											
8	Create CPM Baseline Schedule	14 days	Wed 6/18/25	Tue 7/1/25	4	100%	9	[Gantt bar from 6/18 to 7/1/25]											
9	Submit CPM Baseline Schedule	0 days	Tue 7/1/25	Tue 7/1/25	8	100%	35	[Milestone diamond at 7/1]											
10	Utility Coordination Support	88 days	Wed 6/18/25	Sat 9/13/25		90%		[Gantt bar from 6/18 to 9/13/25]											
11	Review utility information, incorporate utility information into de	88 days	Wed 6/18/25	Sat 9/13/25	4	90%		[Gantt bar from 6/18 to 9/13/25]											
12	Right of Way and Mapping	55 days	Tue 7/29/25	Sun 9/21/25		0%		[Gantt bar from 7/29/25 to 9/21/25]											
13	Develop Parcel Acquisition Documents	15 days	Tue 7/29/25	Tue 8/12/25	29	0%	14	[Gantt bar from 7/29/25 to 8/12/25]											
14	Submit Draft Parcel Acquisition Documents	0 days	Tue 8/12/25	Tue 8/12/25	13	0%	15	[Milestone diamond at 8/12]											
15	GEC / County Review of Parcel Acquisition Documents	14 days	Wed 8/13/25	Tue 8/26/25	14	0%	16	[Gantt bar from 8/13/25 to 8/26/25]											
16	Address GEC Comments on Draft Acquisition Documents	12 days	Wed 8/27/25	Sun 9/7/25	15	0%	17	[Gantt bar from 8/27/25 to 9/7/25]											
17	Submit Final Parcel Acquisition Documents	0 days	Sun 9/7/25	Sun 9/7/25	16	0%	20,18	[Milestone diamond at 9/7]											
18	Conduct Monument and ROW Staking	14 days	Mon 9/8/25	Sun 9/21/25	17	0%	35	[Gantt bar from 9/8/25 to 9/21/25]											
19	Condemnation Support	14 days	Mon 9/8/25	Sun 9/21/25		0%		[Gantt bar from 9/8/25 to 9/21/25]											
20	Support Condemnation Hearing Exhibits	14 days	Mon 9/8/25	Sun 9/21/25	17	0%	35	[Gantt bar from 9/8/25 to 9/21/25]											
21	Environmental Services	182 days	Wed 6/18/25	Tue 12/16/25		24%		[Gantt bar from 6/18 to 12/16/25]											
22	Perform Environmental Services	73 days	Wed 6/18/25	Fri 8/29/25	4	60%	23	[Gantt bar from 6/18 to 8/29/25]											
23	Submit All Draft Environmental Reports	0 days	Fri 8/29/25	Fri 8/29/25	22	0%	24	[Milestone diamond at 8/29]											
24	GEC / County Review of Draft Environmental Reports	14 days	Sat 8/30/25	Fri 9/12/25	23	0%	25	[Gantt bar from 8/30/25 to 9/12/25]											
25	Prepare All Final Environmental Reports	95 days	Sat 9/13/25	Tue 12/16/25	24	0%	26	[Gantt bar from 9/13/25 to 12/16/25]											
26	Submit All Final Environmental Reports	0 days	Tue 12/16/25	Tue 12/16/25	25	0%		[Milestone diamond at 12/16]											
27	Plan Preparation (PS&E)	108 days	Wed 6/18/25	Fri 10/3/25		70%		[Gantt bar from 6/18 to 10/3/25]											
28	60% Design	41 days	Wed 6/18/25	Mon 7/28/25	4	100%	29	[Gantt bar from 6/18 to 7/28/25]											
29	60% PS&E Submittal & Draft Contributing Zone Plan & Draft Drainage Report and Drainage Models	0 days	Mon 7/28/25	Mon 7/28/25	28	100%	30,13	[Milestone diamond at 7/28]											
30	GEC / County 60% Review	14 days	Tue 7/29/25	Mon 8/11/25	29	100%	31	[Gantt bar from 7/29/25 to 8/11/25]											
31	100% Design	21 days	Tue 8/12/25	Mon 9/1/25	30	100%	32	[Gantt bar from 8/12/25 to 9/1/25]											
32	100% PS&E Submittal & Final Drainage Report and Drainage Models & CZP	0 days	Mon 9/1/25	Mon 9/1/25	31	0%	33	[Milestone diamond at 9/1]											
33	GEC / County 100% Review	14 days	Tue 9/2/25	Mon 9/15/25	32	0%	34	[Gantt bar from 9/2/25 to 9/15/25]											
34	Final Submittal preparation	18 days	Tue 9/16/25	Fri 10/3/25	33	0%	35	[Gantt bar from 9/16/25 to 10/3/25]											
35	Final Submittal	0 days	Fri 10/3/25	Fri 10/3/25	34,9,18,2	0%	37	[Milestone diamond at 10/3]											
36	Bidding Phase Services	179 days	Sat 10/4/25	Tue 3/31/26		0%		[Gantt bar from 10/4/25 to 3/31/26]											
37	Bidding Phase Services	97 days	Sat 10/4/25	Thu 1/8/26	35	0%	41,38	[Gantt bar from 10/4/25 to 1/8/26]											
38	Letting	13 days	Fri 1/9/26	Wed 1/21/26	37	0%	39	[Gantt bar from 1/9/26 to 1/21/26]											
39	Preconstruction	30 days	Thu 1/22/26	Fri 2/20/26	38	0%	41,5FS+3	[Gantt bar from 1/22/26 to 2/20/26]											
40	Contract End	0 days	Tue 3/31/26	Tue 3/31/26		0%		[Milestone diamond at 3/31/26]											
41	Contract End	0 days	Tue 3/31/26	Tue 3/31/26	5,37,39	0%		[Milestone diamond at 3/31/26]											

SWA2 to WA1 Termination Date: March 31, 2026	Task	[Blue bar]	Project Summary	[Grey bar]	Inactive Milestone	[Diamond]	Manual Summary Rollup	[Green bar]	Deadline	[Green arrow]	Manual Progress	[Green bar]
	Split	[Dotted bar]	External Tasks	[Grey bar]	Inactive Summary	[Grey bar]	Manual Summary Start-	[Black bar]	Critical	[Red bar]		
	Milestone	[Diamond]	External Milestone	[Diamond]	Manual Task	[Blue bar]	only	[Blue bar]	Critical Split	[Dotted bar]		
	Summary	[Black bar]	Inactive Task	[White bar]	Duration-only	[Blue bar]	Finish-only	[Blue bar]	Progress	[Blue bar]		