

**SUPPLEMENTAL WORK AUTHORIZATION NO. 6  
TO  
WORK AUTHORIZATION NO. 1**

**WILLIAMSON COUNTY ROAD BOND PROJECT:  
22RFSQ134 ENGINEERING SERVICES FOR CHANDLER CORRIDOR SEGMENT 2**

This Supplemental Work Authorization No. 6 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated September 29, 2022 (“Contract”) and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and BGE, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective October 31, 2022 (the “Work Authorization”);

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

**AGREEMENT**

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on January 30, 2026. The Services to be Provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment “C”.

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties’ responsibilities and obligations provided under the Contract.


**IN WITNESS WHEREOF**, the County and the Engineer have executed this Supplemental Work Authorization, in duplicate, to be effective as of the date of the last party's execution below.

**ENGINEER:**

BGE, Inc.

**COUNTY:**

Williamson County, Texas

By:   
Signature

By: \_\_\_\_\_  
Signature

Eric Busker, PE  
Printed Name

\_\_\_\_\_  
Printed Name

Director  
Title

\_\_\_\_\_  
Title

11/10/2025  
Date

\_\_\_\_\_  
Date

LIST OF ATTACHMENTS

Attachment C - Work Schedule

**APPROVED**  
*By Christen Eschberger at 10:43 am, Nov 11, 2025*

ID	Task Mode	Task Name	Duration	Start	Finish	Qtr 4, 2022												Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025			Qtr 1, 2026	
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb								
1		<b>Chandler Road</b>	<b>848 days</b>	<b>Tue 11/1/22</b>	<b>Fri 1/30/26</b>																																																		
2		Notice to Proceed	0 days	Tue 11/1/22	Tue 11/1/22																																																		
3		<b>Project Management</b>	<b>566 days</b>	<b>Tue 11/1/22</b>	<b>Tue 12/31/24</b>																																																		
4		Monthly Invoices and Project Reports	566 days	Tue 11/1/22	Tue 12/31/24																																																		
5		Project Specific QA/QC Plan	20 days	Tue 11/1/22	Mon 11/28/22																																																		
6		Meeting Minutes, Sign-In Sheets, and Agendas	566 days	Tue 11/1/22	Tue 12/31/24																																																		
7		Project Schedule and Updates	566 days	Tue 11/1/22	Tue 12/31/24																																																		
8		Project Files	566 days	Tue 11/1/22	Tue 12/31/24																																																		
9		<b>Route Design and Studies</b>	<b>195 days</b>	<b>Tue 11/1/22</b>	<b>Mon 7/31/23</b>																																																		
10		Data Collection	15 days	Tue 11/1/22	Mon 11/21/22																																																		
11		Meeting Minutes, etc, for all Stakeholder/Agency Coordinati	195 days	Tue 11/1/22	Mon 7/31/23																																																		
12		Draft Constraints Map, Design Summary Form, Typical Sectic	30 days	Tue 11/22/22	Mon 1/2/23																																																		
13		GEC/County Review	33 days	Tue 1/3/23	Thu 2/16/23																																																		
14		Final Constraints Map, Design Summary Form, Typical Sectio	31 days	Fri 2/17/23	Fri 3/31/23																																																		
15		<b>Public Involvement</b>	<b>175 days</b>	<b>Tue 11/1/22</b>	<b>Mon 7/3/23</b>																																																		
16		Individual Property Owner Meetings (As Needed)	175 days	Tue 11/1/22	Mon 7/3/23																																																		
17		<b>Right of Way (ROW) Mapping</b>	<b>122 days</b>	<b>Wed 7/12/23</b>	<b>Thu 12/28/23</b>																																																		
18		Draft Preliminary ROW Map and affected property owner lis	15 days	Wed 7/12/23	Tue 8/1/23																																																		
19		Submit Draft	1 day	Wed 8/2/23	Wed 8/2/23																																																		
20		GEC/County Review	10 days	Thu 8/3/23	Wed 8/16/23																																																		
21		Final Preliminary ROW Map and affected property owner list	15 days	Thu 12/7/23	Wed 12/27/23																																																		
22		Submit Final	1 day	Thu 12/28/23	Thu 12/28/23																																																		
23		<b>Schematic Development</b>	<b>725 days</b>	<b>Mon 4/3/23</b>	<b>Fri 1/9/26</b>																																																		
24		Preliminary Ultimate Schematic Submittal including cost estimate	72 days	Mon 4/3/23	Tue 7/11/23																																																		
25		GEC/County Review	10 days	Wed 7/12/23	Tue 7/25/23																																																		
26		Final Ultimate Schematic Submittal including cost estimate	96 days	Wed 7/26/23	Wed 12/6/23																																																		
27		GEC/County Review	12 days	Thu 12/7/23	Fri 12/22/23																																																		
28		Address & Resolve Comments	25 days	Mon 12/25/23	Fri 1/26/24																																																		
29		Obtain ROE (by others)	79 days	Fri 12/22/23	Wed 4/10/24																																																		
30		SUE Work (by others)	105 days	Thu 4/11/24	Wed 9/4/24																																																		
31		Alignment Revision 1	285 days	Thu 9/5/24	Wed 10/8/25																																																		
32		Re-submit Final Ultimate Schematic & cost estimate	0 days	Wed 10/8/25	Wed 10/8/25																																																		
33		Final Corridor Summary Report	15 days	Thu 10/9/25	Wed 10/29/25																																																		
34		GEC/County Review	17 days	Thu 10/9/25	Fri 10/31/25																																																		
35		Address/Resolve Comments (1 round)	35 days	Mon 11/3/25	Fri 12/19/25																																																		
36		Verify comments addressed (GEC)	15 days	Mon 12/22/25	Fri 1/9/26																																																		
37		<b>Drainage Study</b>	<b>722 days</b>	<b>Tue 1/3/23</b>	<b>Wed 10/8/25</b>																																																		
38		Draft Drainage Report - Existing Conditions	31 days	Tue 1/3/23	Tue 2/14/23																																																		
39		GEC/County Review	17 days	Wed 2/15/23	Thu 3/9/23																																																		
40		Draft Drainage Report - Existing & Proposed	88 days	Fri 3/10/23	Tue 7/11/23																																																		
41		GEC/County Review	10 days	Wed 7/12/23	Tue 7/25/23																																																		
42		Final Drainage Report	96 days	Wed 7/26/23	Wed 12/6/23																																																		
43		GEC/County Review	10 days	Thu 12/7/23	Wed 12/20/23																																																		
44		Re-submit Final Drainage Report (Final submittal)	0 days	Wed 10/8/25	Wed 10/8/25																																																		
45		<b>Environmental Services</b>	<b>174 days</b>	<b>Tue 11/1/22</b>	<b>Fri 6/30/23</b>																																																		
46		Data Collection & Field Reconnaissance	20 days	Tue 11/1/22	Mon 11/28/22																																																		
47		Draft Environmental and Cultural Resources Constraints Rep	40 days	Tue 11/29/22	Mon 1/23/23																																																		
48		GEC/County Review	10 days	Tue 1/24/23	Mon 2/6/23																																																		
49		Final Environmental and Cultural Resources Constraints Rep	103 days	Tue 2/7/23	Thu 6/29/23																																																		
50		Submit Final	1 day	Fri 6/30/23	Fri 6/30/23																																																		
51		Contract Expiration	0 days	Fri 1/30/26	Fri 1/30/26																																																		

