

**SUPPLEMENTAL WORK AUTHORIZATION NO. 3**  
**TO**  
**WORK AUTHORIZATION NO. 1**

**WILLIAMSON COUNTY ROAD BOND PROJECT:**  
**Engineering for SaltLake, Brook, and Front Street Project**

This Supplemental Work Authorization No. 3 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated March 19, 2024 and Contract Amendment No. 1, being dated April 9, 2025 and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and IEA, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective April 15, 2024 (the "Work Authorization");

WHEREAS, the County and the Engineer executed Supplemental Work Authorization No. 1 dated effective April 16, 2025 (the Supplemental Work Authorization No. 1);

WHEREAS, the County and the Engineer executed Supplemental Work Authorization No. 2 dated effective June 26, 2025 (the Supplemental Work Authorization No. 2);

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

**AGREEMENT**

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on March 21, 2026. The Services to be Provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as "Attachment C".

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties' responsibilities and obligations provided under the Contract.

IN WITNESS WHEREOF, the County and the Engineer have executed this Supplemental Work Authorization, to be effective as of the date of the last party's execution below.

**ENGINEER:**

IEA, Inc.

**COUNTY:**

Williamson County, Texas

By: *David M.Y. Millikan*  
Signature

By: \_\_\_\_\_  
Signature

David M.Y. Millikan  
Printed Name

\_\_\_\_\_  
Printed Name

Area Manager  
Title

\_\_\_\_\_  
Title

December 2, 2025  
Date

\_\_\_\_\_  
Date

LIST OF ATTACHMENTS

Attachment C – Work Schedule

**APPROVED**

*By Christen Eschberger at 3:05 pm, Dec 08, 2025*

Attachment C - Work Schedule

SaltLake, Brook, and Front Streets		Attachment C				Salt Lake Brook Front Street - 02 Dec 2025 - Data Date 02 Dec 2025																															
Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	2024				2025				2026				2027				2028				2029				2030				2031			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
<b>Bartlett Streets</b>						21-Mar-26, Bartlett Streets																															
A1000	Receive NTP	0	15-Apr-24 A	21-Mar-26	100%	Receive NTP, 15-Apr-24 A																															
<b>Project Development Activities</b>						12-Feb-26, Project Development Activities																															
<b>Project Management</b>						20-Jan-26, Project Management																															
A1020	Submit Project QA/QC Plan	30	15-Apr-24 A	14-May-24 A	100%	Submit Project QA/QC Plan																															
A1030	Perform QC for Pre-30% Schematic	7	12-Jul-24 A	19-Jul-24 A	100%	Perform QC for Pre-30% Schematic																															
A1031	Perform QC for Final 30% Schematic	7	30-Aug-24 A	06-Sep-24 A	100%	Perform QC for Final 30% Schematic																															
A1040	Perform QC for 60% Design	15	08-Nov-24 A	22-Nov-24 A	100%	Perform QC for 60% Design																															
A1050	Perform QC for 90% Design	14	14-Jun-25 A	27-Jun-25 A	100%	Perform QC for 90% Design																															
A1060	Perform QC for 100% Design	8	12-Sep-25 A	19-Sep-25 A	100%	Perform QC for 100% Design																															
A1070	Perform Final QC	3	18-Jan-26	20-Jan-26	0%	Perform Final QC																															
<b>Route and Design Studies</b>						04-Sep-24 A, Route and Design Studies																															
A1080	Collect Data, Design Criteria and Constraints Map	142	15-Apr-24 A	04-Sep-24 A	100%	Collect Data, Design Criteria and Constraints Map																															
<b>Public Involvement</b>						31-Dec-25, Public Involvement																															
A1090	Support Public Involvement, Property Owner & Stakeholder Meetings	30	02-Dec-25	31-Dec-25	0%	Support Public Involvement, Property Owner & Stakeholder Meetings																															
A1100	Support Property Owner Meetings	30	02-Dec-25	31-Dec-25	0%	Support Property Owner Meetings																															
<b>Utility Coordination Support</b>						12-Feb-26, Utility Coordination Support																															
A1110	Receive Utility Info, Incorporate Utility Info into Engrg Drawings, and Conduct Utility mtgs	110	02-Aug-24 A	20-Nov-24 A	100%	Receive Utility Info, Incorporate Utility Info into Engrg Drawings, and Conduct Utility mtgs																															
A1111	C/F Water Line Relocation Design (60% Design)	162	02-Jun-25 A	10-Nov-25 A	100%	C/F Water Line Relocation Design (60% Design)																															
A1112	Relocation Design Review by GEC	14	02-Dec-25	15-Dec-25	0%	Relocation Design Review by GEC																															
A1113	C/F Water Relocation Design (100% Design)	45	16-Dec-25	29-Jan-26	0%	C/F Water Relocation Design (100% Design)																															
A1114	Relocation Design and Approval by GEC	14	30-Jan-26	12-Feb-26	0%	Relocation Design and Approval by GEC																															
<b>Right of Way and Mapping</b>						11-Jul-25 A, Right of Way and Mapping																															
A1120	Create ROW Map	92	04-Jun-24 A	04-Sep-24 A	100%	Create ROW Map																															
A1130	Compile ROW Parcel Acquisition Documents	79	15-Apr-25 A	02-Jul-25 A	100%	Compile ROW Parcel Acquisition Documents																															
A1140	Conduct Monumentation and ROW Staking	35	15-Apr-25 A	19-May-25 A	100%	Conduct Monumentation and ROW Staking																															
A1260	Submit ROW Parcel Acquisition Documentation	0		11-Jul-25 A	100%	Submit ROW Parcel Acquisition Documentation																															
<b>Condemnation Support</b>						30-Jan-26, Condemnation Support																															
A1150	Support Condemnation Hearing Exhibits	60	02-Dec-25	30-Jan-26	0%	Support Condemnation Hearing Exhibits																															
<b>Design Surveying</b>						04-Sep-24 A, Design Surveying																															
A1160	Request Right of Entry (ROE)	104	23-May-24 A	04-Sep-24 A	100%	Request Right of Entry (ROE)																															
A1170	Perform Field Survey	92	04-Jun-24 A	04-Sep-24 A	100%	Perform Field Survey																															
<b>Schematic Development</b>						16-Sep-24 A, Schematic Development																															
A1180	Develop Pre-30% Schematic	31	18-Jun-24 A	19-Jul-24 A	100%	Develop Pre-30% Schematic																															
A1190	Submit Pre-30% Schematic	0		19-Jul-24 A	100%	Submit Pre-30% Schematic																															
A1200	Review Pre-30% Schematic Submittal by GEC/County	10	19-Jul-24 A	29-Jul-24 A	100%	Review Pre-30% Schematic Submittal by GEC/County																															
A1202	Revise and Submit Final Schematic	9	30-Jul-24 A	08-Aug-24 A	100%	Revise and Submit Final Schematic																															
A1212	Review Final Schematic by GEC/County	40	08-Aug-24 A	16-Sep-24 A	100%	Review Final Schematic by GEC/County																															
<b>Drainage Study</b>						15-Dec-25, Drainage Study																															
A1210	Create Hydrologic/Hydraulic Modeling, Impact and Mitigation Analysis	186	06-Sep-24 A	10-Mar-25 A	100%	Create Hydrologic/Hydraulic Modeling, Impact and Mitigation Analysis																															
A1211	Submit Draft Study	0		10-Mar-25 A	100%	Submit Draft Study																															
A1213	Review Draft Study by GEC/County	14	10-Mar-25 A	23-Mar-25 A	100%	Review Draft Study by GEC/County																															
A1214	Incorporate Comments/Submit Final Study	179	24-Mar-25 A	19-Sep-25 A	100%	Incorporate Comments/Submit Final Study																															
A1215	Review/Approve Final Study	14	02-Dec-25	15-Dec-25	0%	Review/Approve Final Study																															
A1220	Design Culverts	143	30-Apr-25 A	19-Sep-25 A	100%	Design Culverts																															
<b>Environmental Services</b>						06-May-25 A, Environmental Services																															

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ── summary

Attachment C - Work Schedule

SaltLake, Brook, and Front Streets		Attachment C				Salt Lake Brook Front Street - 02 Dec 2025 - Data Date 02 Dec 2025																															
Activity ID	Activity Name	At Completion Duration	Start	Finish	Duration % Complete	2024				2025				2026				2027				2028				2029				2030				2031			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1230	Identify Necessary Clearance & Approval Required	30	06-Sep-24 A	05-Oct-24 A	100%																																
A1240	Collect Data & Perform Field Reconnaissance	243	06-Sep-24 A	06-May-25 A	100%																																
A1250	Receive Environmental Permits & Clearances	76	20-Feb-25 A	06-May-25 A	100%																																
<b>Geotechnical Services</b>		<b>138</b>	<b>08-Jul-24 A</b>	<b>22-Nov-24 A</b>	<b>100%</b>																																
A1270	Perform Boring Services	22	08-Jul-24 A	30-Jul-24 A	100%																																
A1280	Create Geotechnical Reports	44	31-Jul-24 A	12-Sep-24 A	100%																																
A1290	Geotechnical Report Review by GEC/County	16	12-Sep-24 A	27-Sep-24 A	100%																																
A1300	Address Comments and submit Final Geotech Report	27	27-Oct-24 A	22-Nov-24 A	100%																																
<b>Plan Preparation (PS&amp;E)</b>		<b>502</b>	<b>06-Sep-24 A</b>	<b>20-Jan-26</b>	<b>90.04%</b>																																
A1320	Prepare 60% Plan	67	06-Sep-24 A	11-Nov-24 A	100%																																
A1330	Submit 60% Deliverable	0		22-Nov-24 A	100%																																
A1340	Review 60% Deliverable by GEC/County	14	23-Nov-24 A	06-Dec-24 A	100%																																
A1350	Prepare 90% Plan	31	07-Dec-24 A	06-Jan-25 A	100%																																
A1351	GEC Requests a Pause of 90% Submittal	135	17-Dec-24 A	30-Apr-25 A	100%																																
A1352	Additional Wilco SUE Investigation	113	17-Dec-24 A	08-Apr-25 A	100%																																
A1353	Review SUE Investigation/Identify Revisions	23	08-Apr-25 A	30-Apr-25 A	100%																																
A1354	Complete Preparation of 90% Plan	64	30-Apr-25 A	02-Jul-25 A	100%																																
A1360	Submit 90% Deliverable	0		16-Jul-25 A	100%																																
A1370	Review 90% Deliverable by GEC/County	14	17-Jul-25 A	30-Jul-25 A	100%																																
A1371	UPRR Coordination	164	21-Jun-25 A	02-Dec-25	100%																																
A1380	Prepare 100% Plan	50	31-Jul-25 A	19-Sep-25 A	100%																																
A1381	GEC Hold - Utilities & Prepare SWA #4	60	19-Sep-25 A	17-Nov-25 A	100%																																
A1390	Submit 100% Deliverable	0		02-Dec-25	0%																																
A1400	Review 100% Deliverable by GEC/County	14	02-Dec-25	15-Dec-25	0%																																
A1410	Prepare Final Documents	17	01-Jan-26	17-Jan-26	0%																																
A1430	Submit Final Submittal	0		20-Jan-26	0%																																
<b>Bidding Phase Services</b>		<b>60</b>	<b>21-Jan-26</b>	<b>21-Mar-26</b>	<b>0%</b>																																
A1420	Provide Bidding Phase Services	60	21-Jan-26	21-Mar-26	0%																																

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary