

SUPPLEMENTAL WORK AUTHORIZATION NO. 9
TO
WORK AUTHORIZATION NO. 1

WILLIAMSON COUNTY ROAD BOND PROJECT:
CHANDLER ROAD EXTENSION (CORRIDOR B3)
CORRIDOR PLANNING STUDIES

This Supplemental Work Authorization No. 9 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated June 4, 2019 ("Contract") and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and Huitt-Zollars, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective July 8, 2019 (the "Work Authorization");

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on July 31, 2026. The Services to be Provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment "C" (must be attached).

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties' responsibilities and obligations provided under the Contract.

IN WITNESS WHEREOF, the County and the Engineer have executed this Supplemental Work Authorization, in duplicate, to be effective as of the date of the last party's execution below.

ATTACHMENT C - WILLIAMSON COUNTY CHANDLER ROAD EXTENSION (CORRIDOR B3) WORK SCHEDULE

ID	Task Name	Duration	Start	Finish	2019				2020				2021				2022				2023				2024				2025				2026			
					Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	Williamson County Chandler Road Extension (Corridor B3)	1852 days	Wed 5/29/19	Thu 7/2/26	[Gantt bar from 5/29/19 to 7/2/26]																															
2	Commission Approves Professional Service Agreement	0 days	Wed 5/29/19	Wed 5/29/19	[Milestone diamond at 5/29/19]																															
3	Prepare Corridor Study Work Authorization 01	20 days	Wed 5/29/19	Tue 6/25/19	[Task bar from 5/29/19 to 6/25/19]																															
4	WAO1 Notice to Proceed	0 days	Thu 7/18/19	Thu 7/18/19	[Milestone diamond at 7/18/19]																															
5	Project Kick-off Meeting	0 days	Tue 7/23/19	Tue 7/23/19	[Milestone diamond at 7/23/19]																															
6	1. Project Management	487 days	Thu 7/18/19	Fri 5/28/21	[Summary bar from 7/18/19 to 5/28/21]																															
7	c. QA/QC Plan	16 days	Thu 7/18/19	Thu 8/8/19	[Summary bar from 7/18/19 to 8/8/19]																															
8	Prepare Draft	9 days	Thu 7/18/19	Tue 7/30/19	[Task bar from 7/18/19 to 7/30/19]																															
9	GEC Review	4 days	Wed 7/31/19	Mon 8/5/19	[Task bar from 7/31/19 to 8/5/19]																															
10	Respond to Comments & Finalize	3 days	Tue 8/6/19	Thu 8/8/19	[Task bar from 8/6/19 to 8/8/19]																															
11	d. Project Coordination & Administration	450 days	Tue 7/23/19	Fri 5/28/21	[Task bar from 7/23/19 to 5/28/21]																															
12	e. Progress/Coordination Meetings	370 days	Tue 8/20/19	Wed 5/5/21	[Task bar from 8/20/19 to 5/5/21]																															
13	f. Project Schedule	25 days	Tue 7/23/19	Mon 8/26/19	[Task bar from 7/23/19 to 8/26/19]																															
14	2. Route & Design Studies	529 days	Tue 7/23/19	Fri 7/30/21	[Summary bar from 7/23/19 to 7/30/21]																															
15	a. Data Collection	187 days	Tue 7/23/19	Wed 4/8/20	[Summary bar from 7/23/19 to 4/8/20]																															
16	Environmental GIS Data	10 days	Tue 7/23/19	Mon 8/5/19	[Task bar from 7/23/19 to 8/5/19]																															
17	Property Owner Info	20 days	Thu 10/31/19	Wed 11/27/19	[Task bar from 10/31/19 to 11/27/19]																															
18	Update Property Owner Info per Modified Alternatives	25 days	Thu 3/5/20	Wed 4/8/20	[Task bar from 3/5/20 to 4/8/20]																															
19	Traffic Data	40 days	Tue 8/27/19	Mon 10/21/19	[Task bar from 8/27/19 to 10/21/19]																															
20	Traffic Memo	429 days	Tue 10/22/19	Fri 6/11/21	[Summary bar from 10/22/19 to 6/11/21]																															
21	Prepare Draft	27 days	Tue 10/22/19	Wed 11/27/19	[Task bar from 10/22/19 to 11/27/19]																															
22	Obtain Additional Traffic Data for Modified Alternatives	30 days	Mon 3/22/21	Fri 4/30/21	[Task bar from 3/22/21 to 4/30/21]																															
23	Update per Modified Alternatives	10 days	Thu 11/26/20	Fri 5/14/21	[Task bar from 11/26/20 to 5/14/21]																															
24	GEC Review	10 days	Mon 5/17/21	Fri 5/28/21	[Task bar from 5/17/21 to 5/28/21]																															
25	Respond to Comments & Finalize	10 days	Mon 5/31/21	Fri 6/11/21	[Task bar from 5/31/21 to 6/11/21]																															
26	b. Study Area Map	15 days	Tue 8/6/19	Mon 8/26/19	[Task bar from 8/6/19 to 8/26/19]																															
27	c. Stakeholder Coordination	50 days	Thu 12/19/19	Wed 2/26/20	[Task bar from 12/19/19 to 2/26/20]																															
28	d. Constraints Map	30 days	Tue 8/6/19	Mon 9/16/19	[Summary bar from 8/6/19 to 9/16/19]																															
29	Prepare Draft	15 days	Tue 8/6/19	Mon 8/26/19	[Task bar from 8/6/19 to 8/26/19]																															
30	GEC Review	10 days	Tue 8/27/19	Mon 9/9/19	[Task bar from 8/27/19 to 9/9/19]																															
31	Respond to Comments & Finalize	5 days	Tue 9/10/19	Mon 9/16/19	[Task bar from 9/10/19 to 9/16/19]																															
32	e. Design Criteria	32 days	Tue 8/27/19	Wed 10/9/19	[Summary bar from 8/27/19 to 10/9/19]																															
33	Prepare DSR (w/ typical sections)	17 days	Tue 8/27/19	Wed 9/18/19	[Task bar from 8/27/19 to 9/18/19]																															
34	GEC Review	10 days	Thu 9/19/19	Wed 10/2/19	[Task bar from 9/19/19 to 10/2/19]																															
35	Respond to Comments & Finalize	5 days	Thu 10/3/19	Wed 10/9/19	[Task bar from 10/3/19 to 10/9/19]																															
36	f. Route Location Studies	487 days	Thu 9/19/19	Fri 7/30/21	[Summary bar from 9/19/19 to 7/30/21]																															

Project: Wilco Chandler Rd Ext Date: Thu 11/13/25	Task		Project Summary		Manual Task		Start-only		Deadline		Manual Progress	
	Split		Inactive Task		Duration-only		Finish-only		Critical			
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split			
	Summary		Inactive Summary		Manual Summary		External Milestone		Progress			

