

SUPPLEMENTAL WORK AUTHORIZATION NO. 7
TO
WORK AUTHORIZATION NO. 1

WILLIAMSON COUNTY ROAD BOND PROJECT:
CR 110 North

This Supplemental Work Authorization No. 7 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated March 19, 2024 (“Contract”) and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and RPS Infrastructure, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective March 22, 2024 (the “Work Authorization”);

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on February 28, 2026. The Services to be Provided by the Firm shall be fully completed on or before said date unless extended by additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment “C-7” (must be attached).

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties’ responsibilities and obligations provided under the Contract.

IN WITNESS WHEREOF, the County and the Engineer have executed this Supplemental Work Authorization, in duplicate, to be effective as of the date of the last party's execution below.

ENGINEER:

RPS Infrastructure, Inc.

By: 
Signature

Kevin Hoffman
Printed Name

Regional Director of Transportation
Title

12/8/2025
Date

COUNTY:

Williamson County, Texas

By: _____
Signature

Printed Name

Title

Date

LIST OF ATTACHMENTS

Attachment C-7 – Work Schedule

APPROVED
By Christen Eschberger at 3:14 pm, Dec 08, 2025

**ATTACHMENT C-7
WORK SCHEDULE
CR 110 NORTH-PS&E**

ID	Task Name	Duration	Est Start	Est Finish	2025												2026														
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
1	CR 110 North PS&E	709 days	Fri 3/22/24	Sat 2/28/26	[Gantt bar from 3/22/24 to 2/28/26]																										
2	Notice to Proceed	0 days	Fri 3/22/24	Fri 3/22/24	[Start marker 3/22]																										
3	Project Management	709 days	Fri 3/22/24	Sat 2/28/26	[Gantt bar from 3/22/24 to 2/28/26]																										
4	Communication	709 days	Fri 3/22/24	Sat 2/28/26	[Blue Gantt bar from 3/22/24 to 2/28/26]																										
5	Monthly Progress Report,invoices	709 days	Fri 3/22/24	Sat 2/28/26	[Blue Gantt bar from 3/22/24 to 2/28/26]																										
6	QA/QC	709 days	Fri 3/22/24	Sat 2/28/26	[Blue Gantt bar from 3/22/24 to 2/28/26]																										
7	Project Coordination & Admin	709 days	Fri 3/22/24	Sat 2/28/26	[Blue Gantt bar from 3/22/24 to 2/28/26]																										
8	Progress/Coordination Meetings	709 days	Fri 3/22/24	Sat 2/28/26	[Blue Gantt bar from 3/22/24 to 2/28/26]																										
9	Project Schedule	709 days	Fri 3/22/24	Sat 2/28/26	[Blue Gantt bar from 3/22/24 to 2/28/26]																										
10	Public Involvement	207 days	Tue 4/16/24	Fri 11/8/24	[Gantt bar from 4/16/24 to 11/8/24]																										
14	Utility Coordination	512 days	Sun 4/7/24	Sun 8/31/25	[Gantt bar from 4/7/24 to 8/31/25]																										
17	Condemnation Support	227 days	Mon 9/16/24	Wed 4/30/25	[Gantt bar from 9/16/24 to 4/30/25]																										
20	Survey	88 days	Mon 7/1/24	Thu 9/26/24	[Gantt bar from 7/1/24 to 9/26/24]																										
23	Hydrology and Hydraulics	92 days	Mon 5/27/24	Mon 8/26/24	[Gantt bar from 5/27/24 to 8/26/24]																										
28	Environmental	69 days	Wed 8/21/24	Mon 10/28/24	[Gantt bar from 8/21/24 to 10/28/24]																										
38	Geotechnical & Pavement Design Reports	86 days	Wed 8/21/24	Thu 11/14/24	[Gantt bar from 8/21/24 to 11/14/24]																										
47	PS&E Production	693 days	Sun 4/7/24	Sat 2/28/26	[Gantt bar from 4/7/24 to 2/28/26]																										
48	Rodaway Modeling	40 days	Sun 4/7/24	Thu 5/16/24	[Gantt bar from 4/7/24 to 5/16/24]																										
53	60% Deliverables	65 days	Thu 6/6/24	Fri 8/9/24	[Gantt bar from 6/6/24 to 8/9/24]																										
60	90% Deliverables	66 days	Sat 8/10/24	Mon 10/14/24	[Gantt bar from 8/10/24 to 10/14/24]																										
67	100% Deliverables	63 days	Tue 10/15/24	Mon 12/16/24	[Gantt bar from 10/15/24 to 12/16/24]																										
74	Final Sealed Deliverables	251 days	Mon 6/23/25	Sat 2/28/26	[Gantt bar from 6/23/25 to 2/28/26]																										
75	Plans	61 days	Mon 6/23/25	Fri 8/22/25	[Blue Gantt bar from 6/23/25 to 8/22/25]																										
76	Specifications	5 days	Sat 8/23/25	Wed 8/27/25	[Blue Gantt bar from 8/23/25 to 8/27/25]																										
77	Estimate	5 days	Sat 8/23/25	Wed 8/27/25	[Blue Gantt bar from 8/23/25 to 8/27/25]																										
78	Quality Control	9 days	Thu 8/28/25	Fri 9/5/25	[Blue Gantt bar from 8/28/25 to 9/5/25]																										
79	Final Sealed Submittal	0 days	Fri 9/5/25	Fri 9/5/25	[Start marker 9/5]																										
80	Client Review	14 days	Sat 9/6/25	Fri 9/19/25	[Blue Gantt bar from 9/6/25 to 9/19/25]																										
81	Addressing Comments	14 days	Sat 9/20/25	Fri 10/3/25	[Blue Gantt bar from 9/20/25 to 10/3/25]																										
82	THC Field Research, Reporting & Approval	148 days	Sat 10/4/25	Sat 2/28/26	[Blue Gantt bar from 10/4/25 to 2/28/26]																										
83	Bid Advertisement Assistance	89 days	Sat 10/4/25	Wed 12/31/25	[Blue Gantt bar from 10/4/25 to 12/31/25]																										