

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 5

1. CONTRACTOR: J. C. Evans Construction
2. Change Order Work Limits: Sta. 1375+02 to Sta. 1587+45
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 4B, 1B, 3E (3 Max. - In order of importance - Primary first)

Project:	<u>08WC607</u>
Roadway:	<u>US 79</u> <u>Section 5B</u>
CSJ Number:	<u>0204-04-042</u>

5. Describe the work being revised:

4B: Third Party Accommodation. Third party requested work. TxDOT requested that Culvert #11 be replaced due to its current condition. **1B: Design Error or Omission. Other.** Before beginning construction on Culvert #11 it was discovered that a portion of the bottom of the top slab of the three boxes was deteriorated and the box needed to be replaced rather than just extended at each end. **3E: County Convenience. Reduction of future maintenance.** Rock riprap is being added in ditches and on slopes to reduce erosion.

6. Work to be performed in accordance with Items: 432, 462, 466
7. New or revised plan sheet(s) are attached and numbered: 238A, 261A, 279A, 282A
8. New Special Provisions to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time *, overhead and profit; or loss of compensation as a result of this change.

THE CONTRACTOR

Date

6/30/09

By

Typed/Printed Name

Blake Cervenka

Typed/Printed Title

P.M.

The following information must be provided

Time Ext. #: N/A Days added on this CO: 0

Amount added by this change order: \$91,768.04

Received

JUN 30 2009

HNTB Corporation
Round Rock

RECOMMENDED FOR EXECUTION:

Robert M. Ruff 6/29/09
Project Manager Date
Construction Observer

Design Engineer Date

M. W. H. 7/7/09
Program Manager Date

Design Engineer's Seal:

See Revised Sheets

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

[Signature] 7-16-09
☐ APPROVED County Judge Date

*Number of days to be added by Time Extension to be determined upon completion of work and detailed review of schedule. If justified, days will be added under a separate Change Order.

Project # 08WC607

CHANGE ORDER NUMBER: 5

CHANGE ORDER

TABLE A: Force Account Work and Materials Placed into Stock

[illegible]

TABLE B: Contract Items

[illegible]

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Pass Through Financing

**US 79, Section 5B
Williamson County Project No. 08WC607**

Change Order No. 5

Reason for Change

This change order provides payment to totally reconstruct concrete box Culvert #11 in lieu of merely extending the existing structure at each end per the original plans.

Prior to construction on the existing three (3) barrel 10'x6' structure, it was discovered that the bottom of the top slab in each of the three barrels had deteriorated beyond repair. There was an approximate 8'x10' area in each barrel in which the reinforcing steel was exposed and had apparently been deteriorating for a number of years. Upon inspection by TxDOT, TxDOT requested that the entire culvert be reconstructed.

In addition, this change order provides payment to install rock riprap near culvert headwalls and in ditches in order to reduce the amount of erosion caused by rain events.

Following is a summary of the new items required for this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
432-2016	RIPRAP (STONE COMMON) (DRY) (8 IN)	45	TN
466-2053	WINGWALL (PW) (HW=9FT)	1	EA
9462-2019	CONC BOX CULV (8 FT X 4 FT) (MOD)	306	LF

This Change Order results in a net increase of \$91,768.04 to the Contract amount, for an adjusted total Contract amount of \$17,180,405.59. The original Contract amount was \$16,986,053.49. As a result of this and all Change Orders to date, \$194,352.10 has been added to the Contract, resulting in a 1.14% net increase in the Contract Cost. Additional days may be added to the Contract as a result of this Change Order at a later date and as a part of a separate Change Order.

Huitt~Zollars, Inc.

Kenneth L. 'Zeke' Zieschang, P.E.