

Received

SEP 8 2010

HNTB Corporation
Round Rock

Received

SEP 2 2010

HNTB Corporation
Round Rock

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 11

1. CONTRACTOR: Hunter Industries, LTD

2. Change Order Work Limits: Sta. 1072+00 to Sta. 1359+00

3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)

4. Reasons: 2F, 3L, 1B (3 Max. - In order of importance - Primary first)

5. Describe the work being revised:

2F: Differing Site Conditions (unforeseeable). Site conditions altered by an act of nature. Adding concrete riprap to prevent erosion of ditches. 3L: County Convenience. Revising safety work/measures desired by the County. An existing overhead sign was relocated during Phase 2 construction. 1B: Design Error or Omission. Other. TxDOT requested repairs to existing culvert headwalls which were not included in the PS&E.

6. Work to be performed in accordance with Items: See Attached

7. New or revised plan sheet(s) are attached and numbered: N/A

8. New Special Provisions to the contract are attached: ☐ Yes ☒ No

9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses, additional changes for time, overhead and profit; or loss of compensation as a result of this change.

THE CONTRACTOR Date 9-1-10

By Carter Stone

Typed/Printed Name CARTER STONE

Typed/Printed Title ESTIMATOR

The following information must be provided

Time Ext. # N/A Days added on this CO: 0

Amount added by this change order: \$54,792.33

For TxDOT use only:

Days FHWA non-participating: _____

CO portion FHWA non-participating: _____

CO portion financed by 3rd party funding: _____

RECOMMENDED FOR EXECUTION:

 P.E. 9/2/10
Project Manager Date
Construction Observer

Reviewed and APPROVED for State Participation:

Texas Department of Transportation Date

N/A

Design Engineer Signature & Seal Date

 9/7/2010
Program Manager Date

APPROVED:

County Judge Date

APPROVED:

Federal Highway Administration Date

Print Name

RECEIVED	
SEP 03 2010	
BY: PSI	
Project:	08WC619
Roadway:	US 79 Section 5A
CSJ Number:	0204-04-040

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 11

Project # 08WCC

TABLE A: Force Account Work and Materials Placed into Stock

	LABOR	HOURLY RATE		

TABLE B: Contract Items

				ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW	
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	
432-2002	RIPRAP (CONC) (5 IN)	CY	\$355.23	224.00	\$79,571.52	140.00	364.00	
432-2015	RIPRAP (STONE COMMON) (DRY) (6 IN)	CY	\$71.40	0.00	\$0.00	40.00	40.00	
9999-2004	RELOCATE EXISTING OVERHEAD SIGN	LS	\$434.53	0.00	\$0.00	1.00	1.00	
9999-2005	HEADWALL REPAIRS	LS	\$1,769.60	0.00	\$0.00	1.00	1.00	
TOTALS					\$79,571.52			

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Pass Through Financing

US 79, Section 5A Williamson County Project No. 08WC619

Change Order No. 11

Reason for Change

This change order is comprised of three separate items of work.

- (1) Drainage ditches were being prematurely eroded due to excessive rainwater runoff from the adjacent plowed fields. Therefore, concrete riprap was needed to prevent erosion at high velocity locations in some ditches. In addition, rock riprap is needed near culvert headwalls to prevent erosion. This change order provides a pay item for the rock riprap.
- (2) The overhead signs required by the plans for Phase 2 construction created a conflicting message. Therefore, an existing overhead sign being used during Phase 1 construction was relocated to present a clearer message. This change order provides payment to the contractor for this work.
- (3) Seven drainage culverts that cross the roadway are not required to be completely replaced. Of these seven, three of the existing headwalls on the south side of the roadway were in need of repair, work which was not included in the PS&E. TxDOT requested repairs to these three headwalls. This change order provides payment to the contractor for this work.

Following is a summary of the new items required for this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
432-2015	RIPRAP (STONE COMMON) (DRY) (6 IN)	40	CY
9999-2004	RELOCATE EXISTING OVERHEAD SIGN	1	LS
9999-2005	HEADWALL REPAIRS	1	LS

This Change Order results in a net increase of \$54,792.33 to the Contract amount, for an adjusted total Contract amount of \$19,713,444.95. The original Contract amount was \$20,021,693.92. As a result of this and all Change Orders to date, \$308,248.97 has been deducted from the Contract, resulting in a 1.54% net decrease in the Contract Cost. No additional days will be added to the Contract as a result of this Change Order.

Huitt-Zollars, Inc.

Kenneth L. 'Zeke' Zieschang, P.E.