

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 21

1. CONTRACTOR: Dan Williams Company

2. Change Order Work Limits: Sta. 3179+00 Sta. 3183+00

3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)

4. Reasons: 2G (3 Max. - In order of importance - Primary first)

Project: 09WC720

Roadway: US 183

CSJ
Number: 0151-04-063, etc.

5. Describe the work being revised:

2G: Differing Site Conditions (unforeseeable). Unadjusted utility (unforeseeable). This change order is to compensate the contractor for relocating the existing CTSUD 18-inch Waterline between Structures 4 and 5 that was found to be in conflict with the drainage ditchline.

6. Work to be performed in accordance with Items: See Attached

7. New or revised plan sheet(s) are attached and numbered: 25A (Half)

8. New Special Provisions to the contract are attached: ☐ Yes ☒ No

9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.

THE CONTRACTOR Date _____

By _____

Typed/Printed Name _____

Typed/Printed Title _____

The following information must be provided

Time Ext. #: N/A Days added on this CO: 0

Amount added by this change order: \$36,654.00

RECOMMENDED FOR EXECUTION:

Project Manager Date

N/A
Design Engineer Date

Program Manager Date

Design Engineer's Seal:


See Revised Sheets

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL


☒ APPROVED County Judge Date 05-25-2011

Project # 09WC720

CHANGE ORDER NUMBER: 21

[illegible]

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)		NEW		OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST	QUANTITY		QUANTITY	ITEM COST	
COA-509S-1	TRENCH SAFETY	LF	\$1.00	7,718.00	\$7,718.00	390.00		8,108.00	\$8,108.00	\$390.00
510-A-18"Dia RW	D.I. RESTRAINTS FOR 18" WATER PIPE	LF	\$34.00	1,227.00	\$41,718.00	96.00		1,323.00	\$44,982.00	\$3,264.00
510-AW	18" D.I. WATER PIPE (CLASS 350)	LF	\$60.00	2,089.00	\$125,340.00	390.00		2,479.00	\$148,740.00	\$23,400.00
510-JW	WET CONNECTIONS	EA	\$3,000.00	10.00	\$30,000.00	2.00		12.00	\$36,000.00	\$6,000.00
510-KW	18" D.I. FITTINGS	EA	\$1,800.00	19.00	\$34,200.00	2.00		21.00	\$37,800.00	\$3,600.00
TOTALS					\$238,976.00				\$275,630.00	\$36,654.00

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Pass Through Financing

**US 183 Riva Ridge Drive to SH 29
Williamson County Project No. 09WC720**

Change Order No. 21

Reason for Change

This change order is to compensate the contractor for work associated constructing Waterline J. Three hundred ninety feet (390 LF) of the existing 18-inch diameter waterline was found to be in conflict with the new ditchline between Structures 4 and 5 and had to be relocated.

No new items are required for this Change Order.

This Change Order results in a net increase of \$36,654.00 to the Contract amount, for an adjusted total Contract amount of \$15,303,553.37. The original Contract amount was \$14,677,727.84. As a result of this and all Change Orders to date, \$625,825.53 has been added to the Contract, resulting in a 4.3% net increase in the Contract Cost. No additional days will be added to or deducted from the Contract as a result of this Change Order.

HDR Engineering, Inc.

J. Paul Bowen, S.E.T
Resident Representative