

RECEIVED

JUL 11 2011

RECEIVED  
JUL 12 2011  
BY: PST

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 6

Received

(JUL 12 2011)

HNTB Corporation  
Round Rock

1. CONTRACTOR: Austin Engineering Co., Inc.
2. Change Order Work Limits: Sta. N/A to Sta. N/A
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 2E (3 Max. - In order of importance - Primary first)

Project: 09WC712  
Roadway: BUS 79 Drainage  
Purchase Order Number: \_\_\_\_\_

5. Describe the work being revised:

**2E: Differing Site Conditions. Miscellaneous difference in site conditions (unforeseeable)(Item 9).** This Change Order extends the duration of the contract and provides additional contract days needed to complete additional work that was added to the contract with previous Change Order #4. Based on the project progress to date, and the contractor's anticipated schedule, 247 days are being added to the contract.

6. Work to be performed in accordance with Items: N/A
7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions to the contract are attached: ☐ Yes ☒ No

9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><i>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</i></p> <p>THE CONTRACTOR Date <u>7/7/2011</u></p> <p>By <u>[Signature]</u></p> <p>Typed/Printed Name <u>Austin Keller</u></p> <p>Typed/Printed Title <u>PM</u></p>	<p><b>The following information must be provided</b></p> <p>Time Ext. #: <u>2</u> Days added on this CO: <u>247</u></p> <p>Amount added by this change order: <u>\$0.00</u></p>
---	---

RECOMMENDED FOR EXECUTION:

[Signature] P.E. 7/11/11  
Project Manager Date  
Construction Observer

Design Engineer Date

[Signature] 7/12/2011  
Program Manager Date

Design Engineer's Seal:

County Commissioner Precinct 1 Date  
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date  
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date  
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date  
☐ APPROVED ☐ REQUEST APPROVAL

[Signature] 07-11-11  
☐ APPROVED County Judge Date

## CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

**Williamson County Road Bond Program**

**BUS 79 Drainage Improvements  
Williamson County Project No. 09WC712**

**Change Order No. 6**

**Reason for Change**

This Change Order extends the duration of the contract and provides additional contract days needed to complete additional work that was added to the contract with a previous Change Order. Change Order #4, which consisted of additional work required to install culverts under the Union Pacific Railroad using hand digging, was executed without a change to the contract time, to allow subsequent evaluation of the impact the new method of construction would have on the schedule. Based on the project progress to date, and the contractor's anticipated schedule, 247 days are being added to the contract.

This Change Order results in no increase or decrease to the Contract amount. The original Contract amount was \$3,735,873.35. As a result of this and all Change Orders to-date, \$756,144.62 has been added to the Contract, resulting in a 20.2% net increase in the Contract cost. 247 additional days will be added to the Contract as a result of this Change Order.

**HNTB Corporation**

James Klotz, P.E.