

Received

JUL 18 2011

HNTB Corporation
Round Rock

RECEIVED

JUL 19 2011

HNTB Corporation
Round Rock

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 4

RECEIVED
JUL 18 2011
BY: PST

1. CONTRACTOR: Chasco Constructors
2. Change Order Work Limits: Sta. 52+50 to Sta. 72+50
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 4B, 3E (3 Max. - In order of importance - Primary first)

Project: 10WC812

Roadway: CR 104 Phase II

CSJ Number: 0914-05-141

5. Describe the work being revised:

4B: Third Party Accommodation. Third party requested work. TxDOT requested that soil retention blanket be placed along the banks of Mankins Branch. **3E: County Convenience.** Reduction of future maintenance. Redesign of the ditch in front of the Schroeder property, and use of 18" stone riprap in lieu of 12" stone riprap to create more stable slopes along the creeks.

6. Work to be performed in accordance with Items: See attached.
7. New or revised plan sheet(s) are attached and numbered: 53C
8. New Special Provisions to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><small>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</small></p> <p>THE CONTRACTOR Date <u>7-14-11</u></p> <p>By <u>[Signature]</u></p> <p>Typed/Printed Name <u>BILL BAMBRICK</u></p> <p>Typed/Printed Title <u>PROJECT MGR</u></p>	<p>The following information must be provided</p> <p>Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u></p> <p>Amount added by this change order: <u>\$17,706.17</u></p>
---	--

RECOMMENDED FOR EXECUTION:

[Signature] P.E. 7/18/11
Project Manager
Construction Observer

Design Engineer Date

Program Manager Date

Design Engineer's Seal:

See Revised Sheets

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

[Signature] 07-27-11
☒ APPROVED County Judge Date

TABLE A: Force Account Work and Materials Placed into Stock

[illegible]

TABLE B: Contract Items

[illegible]

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Project
CR 104 – Phase II
Williamson County Project No. 10WC812

Change Order No. 4

Reason for Change

This Change Order provides payment to the contractor for additional work requested by the County and TxDOT to minimize future maintenance. The additional work includes TxDOT requested soil retention blankets installed at the Mankins Branch Bridge in order to protect the slopes from erosion, redesign of the ditch in front of the Schroeder property, and use of 18" stone riprap in lieu of 12" stone riprap to create more stable slopes along the creeks.

The back slope of the ditch in front of the Schroeder property was steep and proved difficult to maintain. At the request of the adjacent property owner, this ditch was redesigned to lower future maintenance costs and provide a more aesthetically pleasing appearance, requiring extension of a driveway culvert, removal of an existing SET, and installation of a new SET.

Following is a description of the new items required for this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
169-2002	SOIL RETENTION BLANKETS (CL 1)(TY B)	1,299.00	SY
169-2008	SOIL RETENTION BLANKETS (CL 2)(TY H)	674.00	SY
432-2041	RIPRAP (STONE COMMON) (DRY) (18 IN)	769.06	CY
467-2465	SET (TY II) (24 IN) (CMP) (3:1) (P)	1.0	EA
9104-2001	REMOVING CONC (SET)	1.0	EA

This Change Order results in a net increase of \$17,706.17 to the Contract amount, for an adjusted Contract total contract amount of \$2,277,214.12. The original Contract amount was \$2,247,002.60. As a result of this and all Change Orders to date, \$30,211.52 has been added to the Contract, resulting in a 1.34% net increase in the Contract Cost. No additional days will be added to or deducted from the Contract as a result of this Change Order.

Huitt~Zollars, Inc.

Kenneth L. 'Zeke' Zieschang, P.E.