


WILLIAMSON COUNTY, TEXAS  
CHANGE ORDER NUMBER: 2



1. CONTRACTOR: Dan Williams Company
2. Change Order Work Limits: Sta. 75+00 to Sta. 78+00
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 1A (3 Max. - In order of Importance - Primary first)

Project: 11WC906

Roadway: O'Connor Dr Ext

Purchase Order Number: \_\_\_\_\_

5. Describe the work being revised:

**1A: Design Error or Omission. Incorrect PS&E.** This Change Order adds the requirements of Item 420.4.14, Concrete Structures, Mass Placements to the contract. This work will be tracked and paid by force account.

6. Work to be performed in accordance with Items: See Attached
7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A. Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit, or loss of compensation as a result of this change.

The following information must be provided

Time Ext. #: N/A Days added on this CO: 0

Amount added by this change order: \$15,000.00

THE CONTRACTOR

Date 8-1-11

By

Typed/Printed Name

Typed/Printed Title

STEVE CEDWELL

PROJECT MGR.

RECOMMENDED FOR EXECUTION:

[Signature] P.E. 8/3/11  
Project Manager  
Construction Observer

County Commissioner Precinct 1 Date  
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date  
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date  
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date  
☐ APPROVED ☐ REQUEST APPROVAL

N/A  
Design Engineer Date

[Signature] 8/3/2011  
Program Manager Date

Design Engineer's Seal:

N/A

[Signature] 08-17-2011  
☒ APPROVED County Judge Date

## Project # 11WC906

**CHANGE ORDER NUMBER: 2**

TABLE A: Force Account Work and Materials Placed into Stock

[illegible]

TABLE B: Contract Items

[illegible]

## CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

**Williamson County Road Bond Program**

**O'Connor Drive Extension  
Williamson County Project No. 11WC906**

**Change Order No. 2**

**Reason for Change**

This change order adds the requirements of Item 420.4.G.14, Concrete Structures, Mass Placements to the contract.

The original plans did not include Item 420.4.G.14 Concrete Structures, Mass Placements. The plan dimensions for the Bent 7 and 8 bridge caps meet the definition of a Mass (Concrete) Placement. The Standard Specification defines mass (concrete) placements, as "(concrete) placements with a least dimension greater than or equal to 5 feet." The added requirements include (1) a maximum concrete temperature at the time of placement of 75 degrees or less, (2) that the temperature differential between the central core of the placement and the exposed concrete surface does not exceed 35 degrees and (3) that the temperature at the central core of the placement does not exceed 160 degrees. To meet these requirements, the Contractor will need to take additional provisions to lower the concrete temperature at the time of placement, such as adding ice to the mixture, and perform additional testing to monitor the temperature of the concrete placement for 4 days after the concrete pour.

This additional work will be tracked and paid for according to Section 13, General Conditions of Agreement, Part 6.03 Extra Work, in the Project Manual.

Following is a summary of the new item required for this Change Order:

ITEM	DESCRIPTION	QTY	UNIT
420-WC01	REQUIREMENTS OF MASS PLACEMENT (FORCE ACCOUNT)	15,000	DOL

This Change Order results in a net increase of \$15,000.00 to the Contract amount, for an adjusted Contract amount of \$5,764,642.76. The original Contract amount was \$5,742,529.92. As a result of this and all Change Orders to date, \$22,113.00 has been added to the Contract, resulting in a 0.4% net increase in the Contract Cost. No additional days will be added to or deducted from the contract as a result of this Change Order.

**HNTB Corporation**

James Klotz, P.E.