

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 12

Received

NOV 27 2012

RECEIVED

NOV 19 2012

BY: PST

1. CONTRACTOR: FTWoods Construction Services, Inc.

HNTB Corporation

10WC821

2. Change Order Work Limits: Sta. 230+00 to Sta. 243+65

Round Rock

2nd Street

Roadway: Taylor, Tx

3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)

Purchase Order
Number:

4. Reasons: 2E, 1A (3 Max. - In order of importance - Primary first)

5. Describe the work being revised:

2E: Differing Site Conditions. Miscellaneous difference in site conditions (unforeseeable) (Item 9): This Change Order adjusts the quantity of concrete pavement removal in the Contract due to encountering a subsurface section of 6" unreinforced concrete pavement 68' wide by 1365' long inside the limits of the roadway excavation. The quantity added for concrete pavement removal will be deducted from the Contract excavation quantity. 1A: Design Error or Omission. Incorrect PS&E. The Change Order also adjusts the Contract quantities to account for an area shown on the plans as existing asphalt paving to be removed when in fact it was concrete paving. The quantity added for concrete pavement removal will be deducted from the Contract asphalt pavement removal quantity.

6. Work to be performed in accordance with Items: See Attached

7. New or revised plan sheet(s) are attached and numbered: N/A

8. New Special Provisions to the contract are attached: ☐ Yes ☒ No

9. New Special Provisions to Item N/A, No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses: additional changes for time, overhead and profit, or loss of compensation as a result of this change.

The following information must be provided

Time Ext. #: N/A Days added on this CO: 0

Amount added by this change order: \$104,108.25

THE CONTRACTOR Date 11/19/12

By

Typed/Printed Name

MICHE CHANEY

Typed/Printed Title

P. Agn.

RECOMMENDED FOR EXECUTION:

 P.E. 11/19/12
Project Manager Date

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL


 11/20/2012
Program Manager Date

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

Design Engineer's Seal:

N/A

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

 N/A
☐ City Manager, City of Taylor Date
APPROVED

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

 12-17-2012
☐ County Judge Date
APPROVED

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 12

Project # 10WC821

TABLE A: Force Account Work and Materials Placed into Stock

[illegible]

TABLE B: Contract Items

[illegible]

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program

**2nd Street Improvements
Williamson County Project No. 10WC821**

Change Order No. 12

Reason for Change

This Change Order adjusts the quantity of concrete pavement removal in the Contract due to encountering a subsurface section of 6" unreinforced concrete pavement 68' wide by 1365' long inside the limits of the roadway excavation. The quantity added for concrete pavement removal will be deducted from the Contract excavation quantity.

The Change Order also adjusts the Contract quantities to account for an area shown on the plans as existing asphalt paving to be removed when in fact it was concrete paving. The quantity added for concrete pavement removal will be deducted from the Contract asphalt pavement removal quantity.

No new items are required for this Change Order.

This Change Order results in a net increase of \$104,108.25 to the Contract amount, for an adjusted Contract total of \$9,403,968.14. The original Contract amount was \$8,973,072.80. As a result of this and all Change Orders to-date, \$430,895.34 has been added to the Contract, resulting in a 4.8% net increase in the Contract cost. No additional days will be added to or deducted from the Contract as a result of this Change Order.

HNTB Corporation

James Klotz, P.E.