

WILLIAMSON COUNTY, TEXAS
CHANGE ORDER NUMBER: 9

Received

DEC 11 2012

HNTB Corporation

Project: 11WC906
Roadway: O'Connor Dr Ext
Purchase Order Number: DEC 12 2012

Received

HNTB Corporation
Round Rock


1. CONTRACTOR: Dan Williams Company
2. Change Order Work Limits: Sta. 65+00 to Sta. 68+00
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 3E (3 Max. - In order of importance - Primary first)

5. Describe the work being revised:


3E: County Convenience. Reduction of future maintenance. This Change Order adds rock rip rap in the right ditchline from Sta. 65+00 to 68+00 to minimize future erosion from the drainage of the offsite water quality pond.

6. Work to be performed in accordance with Items: See Attached
7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses: additional changes for time, overhead and profit, or loss of compensation as a result of this change.</p>	<p>The following information must be provided</p> <p>Time Ext. #: N/A Days added on this CO: 0</p> <p>Amount added by this change order: \$16,307.55</p>
<p>THE CONTRACTOR Date 12-7-12</p> <p>By </p> <p>Typed/Printed Name STEVE COGSWELL</p> <p>Typed/Printed Title VP Central TX</p>	

RECOMMENDED FOR EXECUTION:

 12/11/12
Project Manager Date

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

N/A
Design Engineer Date

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

 12/12/2012
Program Manager Date

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

Design Engineer's Seal:

N/A

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

 12-17-2012
County Judge Date
☒ APPROVED

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 9

Project # 11WC906

TABLE A: Force Account Work and Materials Placed into Stock

[illegible]

TABLE B: Contract Items

[illegible]

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

**Williamson County Road Bond Program
O'Connor Drive Extension
Williamson County Project No. 11WC906**

Change Order No. 9

Reason for Change

This Change Order adds rock rip rap in the right ditchline from Sta. 65+00 to 68+00 to minimize future erosion from the drainage of the offsite water quality pond. Additional permanent controls are needed at this location due to the amount and intensity of the flows from the offsite pond.

Following are the new items required for this Change Order:

Item	Description	Unit	Qty
432-2019	RIP RAP (STONE PROTECTION) (12IN)	CY	75.00
432-WC01	RIP RAP (STONE PROTECTION) (3IN X 5IN)	CY	30.00
459-2010	GABION MATTRESS (GALV) (9IN)	CY	48.00

This Change Order results in a net increase of \$16,307.55 to the Contract amount, for an adjusted Contract amount of \$6,063,953.55. The original contract amount was \$5,742,529.92. As a result of this and all Change Orders to-date, \$321,423.63 has been added to the Contract, resulting in a 5.6% net increase in the Contract Cost. No additional days will be added to or deducted from the Contract as a result of this Change Order.

HNTB Corporation

James Klotz, P.E.

ITEM #	DESCRIPTION	UNIT	QUANTITY	ESSI PRICE	DWCO MARKUP (5%)	UNIT PRICE	EXT. PRICE
1	Provide & Install 0"-12" Rock, 12" Depth	CY	75.00	\$115.00	\$5.75	\$120.75	\$9,056.25
2	Provide & Install 3"-5" Rock Riprap, 12" Depth	CY	30.00	\$115.00	\$5.75	\$120.75	\$3,622.50
3	Provide & Install 9" Gabion Mattress	SY	48.00	\$72.00	\$3.60	\$75.60	\$3,628.80
						TOTAL	\$16,307.55

Environmental Safety Services, Inc.

8716 N. Mopac, Suite 310, Austin, TX 78759
(Phone) 512.989.2259 - (Fax) 512.372.9375

Install Quote

Proposal # 101214-Rev2

Revised 10.18.12

**** CERTIFIED HUB / DBE / MBE CONTRACTOR ****

COA/TXDOT MBE/DBE #: VS0000012711, NCTRCA #: HMMB49674N0712, SCTRCA #: 210109005, HUB #: 1260203041800

Bid Date: October 8, 2012

Project: O'Connor Road, ESSI # 218

For: Steve Cardwell, Dan Williams Company

Environmental Safety Services proposes to provide all the materials, labor, equipment and supervision necessary to perform the following work.

ITEM #	DESCRIPTION	UNIT	QUANTITIES	BID PRICE	EXT. PRICE
1	Provide & Install 0"-12" Rock, 12" Depth	CY	75.00	\$115.00	\$8,625.00
2	Provide & Install 3"-5" Rock Riprap, 12" Depth	CY	30.00	\$115.00	\$3,450.00
3	Provide & Install 9" Gabion Mattress	SY	48.00	\$72.00	\$3,456.00
				TOTAL	\$15,531.00

Notes:

- All maintenance is excluded.
- All clearing, topsoil, soil preparation, weeding and watering are excluded.
- All items are based on installation at one/same move-in.
- All permits, lane closures and traffic control are excluded.
- All layout is excluded.
- All mass excavation and shoring are excluded.
- All dewatering is excluded.
- General Contractor to provide access and staging area for ESSI materials & equipment.
- No sales tax is included in above pricing. If exempt, please send an exemption certificate.
- If taxable, tax will be billed on the cost of materials.
- Pricing is good for thirty (30) days.
- *****All bid prices are negotiable.*****

Respectfully submitted,

Stacey Reinhart, Estimator

Accepted by: _____

Date: _____