

RECEIVED
JUN 18 2014
BY: PST

WILLIAMSON COUNTY, TEXAS
CHANGE ORDER NUMBER: 4

1. CONTRACTOR: Ranger Excavating
2. Change Order Work Limits: Sta. 1144+00 to Sta. 2470+00
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 3F, 8B, 2C (3 Max. - In order of importance - Primary first)

Project: 12IFB00010
Roadway: Ronald Reagan North Phase 4
Purchase Order Number: _____

5. Describe the work being revised:

3F: County Convenience. Additional Work Desired by the County. This Change Order adds a new Contract Item for additional signage, adds a Force Account Item to pay for modifications to the curve radii of the CR 239 north tie-in at Sta. 2222+00, and adds a new Contract Item to pay for two recessed gates that were needed to fit field conditions. **8B: Untimely ROW/Utilities. Right-of-Way not clear (County responsibility for ROW).** **2C: Differing Site Conditions (unforeseeable). New Development (conditions changing after PS&E completed).** This Change Order also revises the plan quantity for driveway and driveway culvert pipe items. Driveways were added by agreements with property owners during right-of-way acquisition. Other property owner driveways were constructed along the Project after PS&E was completed but before construction began and were not included in the original plans.

6. Work to be performed in accordance with Items: See Attached
7. New or revised plan sheet(s) are attached and numbered: 104, 106, 107, 115, 117, 122, 129, 130, 136, 175, 177, 186, 188, 193, 200, 201, 202, & 211.
8. New Special Provisions to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change. THE CONTRACTOR Date <u>6/17/14</u> By <u>[Signature]</u> Typed/Printed Name <u>James L. Ivins</u> Typed/Printed Title <u>Vice President</u>	The following information must be provided Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u> Amount added by this change order: <u>\$170,649.80</u>
--	--

RECOMMENDED FOR EXECUTION:

[Signature] P.E. 6/17/14
Project Manager Date

N/A
Design Engineer Date

[Signature] 6/18/2014
Program Manager Date

Design Engineer's Seal:

See revised plan sheets

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

[Signature] 06-20-2014
County Judge Date
APPROVED