

WILLIAMSON COUNTY, TEXAS
CHANGE ORDER NUMBER: 5

1. CONTRACTOR: BPI Environmental Services, Inc.
2. Change Order Work Limits: Sta. 10+00 to Sta. 36+63
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 6C, 2E (3 Max. - In order of importance - Primary first)

Received
MAY 28 2014
RECEIVED
JUN 03 2014
BY: BSI

Project: 13IFB0019
Roadway: CR 170
Purchase Order Number: _____

5. Describe the work being revised:

6C: Untimely ROW/Utilities. Utilities Not Clear. This Change Order compensates the Contractor for escalated unit prices associated with the delayed issuance of Notice to Proceed. The original Contract prices remain in effect until the original anticipated Contract completion of mid-December 2013. New unit prices were established on some items based upon documented contractual increases for construction activities occurring after the originally anticipated completion. This unit price escalation is for work occurring during the period of mid-December 2013 - June 30, 2014. If warranted, additional price escalation(s) after June 30, 2014 may be considered in future Change Order(s). **2E: Differing Site Conditions (unforeseeable). Miscellaneous difference in site conditions (unforeseeable) (Item 9).** This Change Order also revises the quantities for concrete and asphalt driveway items to match existing conditions and comply with right-of-way contracts and acceptable driveway grades for tie-ins and transitions to parking and private facilities.

6. Work to be performed in accordance with Items: See Attached
7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.	The following information must be provided
THE CONTRACTOR Date <u>5/28/2014</u>	Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u>
By <u>[Signature]</u> <u>BPI</u>	Amount added by this change order: <u>\$82,137.57</u>
Typed/Printed Name <u>Shane Bauer</u>	
Typed/Printed Title <u>Vice President</u>	

RECOMMENDED FOR EXECUTION:

[Signature] P.E. 5/29/14
Project Manager Date

N/A
Design Engineer Date

[Signature] 6/5/2014
Program Manager Date

Design Engineer's Seal:

N/A

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

[Signature] 06-26-2014
County Judge Date
APPROVED