

Change Order No. TX-121133C-002

Date: 7/1/2015

Project Name: WILCO MW REFRESH TX-121133C

Customer Name: Williamson County

Customer Project Mgr: Catherine Roberts

The purpose of this Change Order is to:

This is a no cost change order to extend the completion date for this project due to delays such as the redesign of the Lime Creek site microwave (MW) system due to

1. Removal of the Florence site tower from the MW Loop design (additional time another path study) at no additional cost to Williamson County,
2. A redesign to maintain Taylor site on the air via changes to the MW loop design for a temporary configuration of the MW Loop (at no additional cost to Williamson County),
3. An Austin requirement to replace a 10' dish antenna with a smaller MW antenna (at no additional cost to Williamson County), and
4. A new customer requirement for a 15-day burn-in period after the Acceptance Test and similar changes in the project.

Contract # Contract/PO# 148965

Contract Date: 10-17-2013

In accordance with the terms and conditions of the contract identified above between Williamson County and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$ 4,300,000.00
Previous Change Order amounts for Change Order numbers 001 through 001	\$ 274,134.28
This Change Order:	\$ 0.00
New Contract Value:	\$ 4,574,134.28 (no cost change for this change order)

Completion Date Adjustments

Original Completion Date:	12-01-2014
Current Completion Date prior to this Change Order:	05-25-2015
New Completion Date:	10-30-2015

Changes in Equipment:

High Performance Radio Transceivers and new MW antenna for Lime Creek and Liberty Hill sites at no additional cost to Williamson County.



CHANGE ORDER

TX-121133C-002

Changes in Services:

Additional Motorola Solutions Systems Integration Engineering, System Technologist and Project Manager time at no additional cost to Williamson County.

Schedule Changes:

The schedule was updated to reflect the delays due to the changing customer requirements. New completion date is 10/30/2015 (or sooner – the Motorola project team is focused on completion of this project as soon as possible).

Pricing Changes:

No changes to pricing.

Customer Responsibilities:

No change.

Payment Schedule for this Change Order:

No change.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

Motorola
Solutions, Inc.

By: 

Printed Name: Mark A Thor

Title: Regional Services Mgr.

Date: 07/01/2015

Customer

By: 

Printed Name: Lisa L. Birkman

Title: Co. Commissioner

Date: 7-14-15

Reviewed by: 

Date: _____

Motorola Solutions Project Manager