

# WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 2

Received

AUG 21 2015

HNTB Corporation  
Round Rock

Received

AUG 26 2015

HNTB Corporation  
Round Rock

1. CONTRACTOR: DNT Construction
2. Change Order Work Limits: Sta. 1+13 to Sta. 70+00
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 3M, 3F (3 Max. - In order of importance - Primary first)

Project:	<u>14IFB00219</u>
Roadway:	<u>Lakeline Blvd</u> <u>Phase 2</u>
CSJ Number:	

5. Describe the work being revised:

**3M: County Convenience. Other.** As required by Item 3268, this Change Order adds Contract items to adjust the amount of compensation to be paid to the Contractor in proportion to the quality of the asphalt pavement produced and placed on the project.  
**3F: County Convenience. Additional work desired by the County.** This Change Order also adds additional quantities and a new Contract item to compensate the contractor for installing additional small signs and object markers along the roadway. Twenty (20) days are being added for delays associated with the discovery and mitigation of a karst feature.

6. Work to be performed in accordance with Items: See Attached
  7. New or revised plan sheet(s) are attached and numbered: 122A - 127A
  8. New Special Provisions/Specifications to the contract are attached: ☐ Yes ☒ No
  9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.
- Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><small>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses, additional changes for time, overhead and profit, or loss of compensation as a result of this change.</small></p> <p>THE CONTRACTOR Date <u>8/13/15</u></p> <p>By <u>[Signature]</u></p> <p>Typed/Printed Name <u>SETH SEWELL</u></p> <p>Typed/Printed Title <u>PROJ. MGR.</u></p>	<p><b>The following information must be provided</b></p> <p>Time Ext. #: <u>1</u> Days added on this CO: <u>20</u></p> <p>Amount added by this change order: <u>\$18,766.35</u></p>
------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

## RECOMMENDED FOR EXECUTION:

[Signature] 8/21/15  
Project Manager Date

N/A  
Design Engineer Date

[Signature] 08/26/15  
Program Manager Date

Design Engineer's Seal:

See Revised Plan Sheets

County Commissioner Precinct 1 Date  
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date  
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date  
☒ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date  
☐ APPROVED ☐ REQUEST APPROVAL

[Signature] 09-10-2017  
County Judge Date  
☒ APPROVED