



3171 SE Inner Loop
Georgetown, TX
78626

T: (512) 663-7461
F: (512) 681-9752

October 04, 2018

Dwayne Gossett
Williamson County, Texas
3101 SE Inner Loop
Georgetown, TX 78620

Re: North Campus Facilities

Job No: 233901

Subj: Change Proposal No. 233901-0065

Dear Sir or Madam:

We respectfully submit our proposal for an increase to our contract in the amount of \$0 (zero) dollars to provide Supply and Install DEF Tank and Trench Liner for the above referenced project.

The projects revised substantial completion date is January 18th, 2019.

Our price is valid for Ten (10) days

Please indicate your acceptance of this change proposal by signing and returning one copy of the attached Form B breakdown of our cost.

Very truly yours,
VAUGHN CONSTRUCTION

A handwritten signature in blue ink, appearing to read "DBoram", with a stylized flourish at the end.

Doug Boram

Attachments: Form B, Subcontractor Pricing Back-up

CC: Brody Harris - BLGY
Mark Brown - BLGY

FORM B

PROJECT: North Campus Facilities

CHANGE PROPOSAL NO: 233901-0065

QUOTATION :

Item	Labor	Materials	Subs	Total
Supply and Install DEF Tank and Trench Liner	\$0.00	\$0.00	\$38,004.00	\$38,004.00
General Conditions	\$0.00	\$41,216.00	\$0.00	\$41,216.00
Fee (3.4375% of COW)	\$0.00	\$1,306.00	\$0.00	\$1,306.00
To Be Funded By Buyout Savings	\$0.00	\$(80,526.00)	\$0.00	\$(80,526.00)

Totals	\$0.00	\$(38,004.00)	\$38,004.00	\$0.00
Insurance, Tax, Benefits on Labor				\$0.00
Overhead				\$0.00
Fee on Subs				\$0.00
Fee on JTV				\$0.00
Bond				\$0.00
Remodel Tax				\$0.00
TOTAL				\$0.00

TIME EXTENSION TO CONTRACT: 45 Days

Submitted Date: 10/8/2018

Accepted

By:

Date

10-23-2018

VAUGHN CONSTRUCTION


By:

Doug Boram

Proposal Valid for 10 Days

GENERAL CONDITIONS - CP-065

Project Manager	\$	13,248
Project Engineer	\$	8,648
Superintendent	\$	15,824
Payment & Performance Bonds	\$	632
Builder's Risk Insurance	\$	116
GL, Umbrella, Auto, PPL Insurance	\$	795
Temporary Water Distribution & Meters	\$	160
Dumpsters	\$	500
Temporary Toilets	\$	145
Site Erosion Control and Project Entrances	\$	300
Clean Trucks & Streets	\$	60
Final Clean	\$	45
Temporary Fire Protection	\$	30
IT Costs	\$	250
Project Specific Safety Signage	\$	45
Project/As Built Drawings	\$	120
Employee Identification System	\$	75
Storage Trailers	\$	42
Monthly Office Trailer Rental Cost	\$	180
Total GCs		\$ 41,216



EXCELL FUELING SYSTEMS

October 3, 2018

Vaughn Construction, LLC
Attn: Doug Boram
512-663-7461
Project# 233901-0037 Williamson County Fueling Facility

Proposal to supply and install DEF tank and trench liner.

- Supply and Install Petrogard VI trench liner
- Supply and Install Petrogard VI tank liner

Total \$38,004.20

Quote valid for 30 days

HUB Certification #1742662468400

P.O. Box 1675
Buda, Texas 78610
Info@excellfs.com



512-280-5230
800-393-5757
Fax 512-280-3580

Funds Tracking Log

Change Proposal No.	Change Type & No.	Time Extension (Days)		GMP Breakdown						GMP #2339.01	Total Updated Contract Amount
		Pend.	App.	Cost of Work	CM Contingency	Owner Contingency	General Conditions	Buyout Savings	Construction Phase Fee		
N/A	GMP	-	-	\$18,195,395	\$406,771	\$406,771	\$1,896,522		\$625,467	\$21,530,926	\$21,530,926
1	OCO	0	0	\$3,659	\$0	(\$3,659)	\$0		\$0	\$0	\$21,530,926
2	OCO	10	10	\$114,186	\$0	(\$114,186)	\$0		\$0	\$0	\$21,530,926
3	OCO	0	0	\$1,706	\$0	(\$1,727)	\$21		\$0	\$0	\$21,530,926
4	OCO	0	0	\$15,994	\$0	(\$19,494)	\$0		\$0	\$0	\$21,530,926
5	OCO	0	0	\$19,676	(\$19,676)	\$0	\$0		\$0	\$0	\$21,530,926
6	OCO	0	0	\$14,465	(\$14,465)	\$0	\$0		\$0	\$0	\$21,530,926
7	OCO	0	0	\$2,237	\$0	(\$2,237)	\$0		\$0	\$0	\$21,530,926
8	OCO	0	0	\$3,450	\$0	(\$3,450)	\$0		\$0	\$0	\$21,530,926
9	OCO	0	0	\$832	\$0	(\$832)	\$0		\$0	\$0	\$21,530,926
10	OCO	0	0	\$285	\$0	(\$285)	\$0		\$0	\$0	\$21,530,926
11	OCO	0	0	\$22,415	\$0	(\$22,415)	\$0		\$0	\$0	\$21,530,926
12	OCO	0	0	\$11,221	\$0	(\$11,221)	\$0		\$0	\$0	\$21,530,926
13	OCO	0	0	(\$5,000)	\$0	\$5,000	\$0		\$0	\$0	\$21,530,926
14	OCO	0	0	\$0	\$0	\$0	\$0		\$0	\$0	\$21,530,926
15	OCO	0	0	\$79,584	\$0	(\$79,584)	\$0		\$0	\$0	\$21,530,926
16	OCO	0	0	\$9,930	\$0	(\$9,930)	\$0		\$0	\$0	\$21,530,926
17	OCO	0	0	\$2,450	(\$2,450)	\$0	\$0		\$0	\$0	\$21,530,926
18	OCO	0	0	\$1,747	(\$1,747)	\$0	\$0		\$0	\$0	\$21,530,926
19	OCO	0	0	(\$1,763)	\$0	\$0	\$1,763		\$0	\$0	\$21,530,926
20	OCO	0	0	\$5,784	\$0	(\$5,856)	\$72		\$0	\$0	\$21,530,926
21	OCO	0	0	\$10,364	(\$10,364)	\$0	\$0		\$0	\$0	\$21,530,926
22	OCO	0	0	\$6,410	(\$6,461)	\$0	\$51		\$0	\$0	\$21,530,926
23	OCO	0	0	\$15,825	(\$15,825)	\$0	\$0		\$0	\$0	\$21,530,926
24	OCO	0	0	\$33,487	(\$33,906)	\$0	\$419		\$0	\$0	\$21,530,926
25	OCO	0	0	\$8,854	(\$8,854)	\$0	\$0		\$0	\$0	\$21,530,926
26	OCO	0	0	(\$106)	\$0	\$106	\$0		\$0	\$0	\$21,530,926
27R	OCO	0	0	\$2,687	\$0	(\$2,687)	\$0		\$0	\$0	\$21,530,926
28	Void	0	0	\$0	\$0	\$0	\$0		\$0	\$0	\$21,530,926
29	OCO	0	0	\$3,647	(\$3,647)	\$0	\$0		\$0	\$0	\$21,530,926
30	OCO	0	0	(\$30,000)	\$0	\$30,000	\$0		\$0	\$0	\$21,530,926
31	OCO	0	0	\$4,434	\$0	(\$4,434)	\$0		\$0	\$0	\$21,530,926
32	OCO	0	0	\$6,816	\$0	(\$6,816)	\$0		\$0	\$0	\$21,530,926
33R	OCO	0	0	(\$28,265)	\$0	\$28,265	\$0		\$0	\$0	\$21,530,926
34	OCO	0	0	\$5,273	(\$5,273)	\$0	\$0		\$0	\$0	\$21,530,926
35	OCO	0	0	(\$168,250)	\$0	\$0	\$0		\$0	(\$168,250)	\$21,362,676
36	OCO	0	0	\$1,280	(\$1,280)	\$0	\$0		\$0	\$0	\$21,362,676
37	OCO	0	0	\$1,601	(\$1,601)	\$0	\$0		\$0	\$0	\$21,362,676
38R	OCO	0	0	\$4,646	(\$4,646)	\$0	\$0		\$0	\$0	\$21,362,676
39R	OCO	15	15	\$0	\$0	\$0	\$0		\$0	\$0	\$21,362,676
40R	OCO	0	0	(\$6,292)	\$0	\$6,292	\$0		\$0	\$0	\$21,362,676
41	OCO	0	0	(\$50,311)	\$0	\$50,311	\$0		\$0	\$0	\$21,362,676
42R	OCO	0	0	(\$44,494)	\$0	\$44,494	\$0		\$0	\$0	\$21,362,676
43R	OCO	0	0	\$24,129	\$0	(\$24,129)	\$0		\$0	\$0	\$21,362,676
44R	OCO	0	0	\$4,882	\$0	(\$4,882)	\$0		\$0	\$0	\$21,362,676
45R	OCO	0	0	\$25,500	(\$25,500)	\$0	\$0		\$0	\$0	\$21,362,676
46	OCO	168	168	\$1,304,051	\$0	\$0	\$132,086	(\$135,504)	\$49,367	\$1,350,000	\$22,712,676
47	OCO	0	0	\$1,112	\$0	(\$1,126)	\$14		\$0	\$0	\$22,712,676
48	OCO	0	0	\$35,771	\$0	(\$36,181)	\$410		\$0	\$0	\$22,712,676
49	OCO	0	0	\$2,541	(\$2,573)	\$0	\$32		\$0	\$0	\$22,712,676
50	OCO	4	4	\$4,392	(\$4,392)	\$0	\$0		\$0	\$0	\$22,712,676
51	OCO	4	4	\$5,759	\$0	(\$5,759)	\$0		\$0	\$0	\$22,712,676
52	OCO	0	0	(\$2,064)	\$0	\$2,064	\$0		\$0	\$0	\$22,712,676
53	Void	0	0	\$0	\$0	\$0	\$0		\$0	\$0	\$22,712,676
54	OCO	0	0	\$20,376	\$0	(\$20,586)	\$210		\$0	\$0	\$22,712,676
55	OCO	0	0	(\$390)	\$0	\$390	\$0		\$0	\$0	\$22,712,676
56	OCO	0	0	\$5,676	\$0	(\$5,676)	\$0		\$0	\$0	\$22,712,676
57	OCO	0	0	\$63,922	(\$9,317)	(\$54,605)	\$0		\$0	\$0	\$22,712,676



Funds Tracking Log

Change Proposal No.	Change Type & No.	Time Extension (Days)		GMP Breakdown						GMP #2339.01	Total Updated Contract Amount
		Pend.	App.	Cost of Work	CM Contingency	Owner Contingency	General Conditions	Buyout Savings	Construction Phase Fee		
58	OCO	0	0	\$24,379	\$0	(\$24,379)	\$0		\$0	\$0	\$22,712,676
59	OCO	0	0	\$2,107	\$0	(\$2,128)	\$21		\$0	\$0	\$22,712,676
60	OCO	0	0	\$1,631	\$0	(\$1,631)	\$0		\$0	\$0	\$22,712,676
61	OCO	0	0	\$48,990	\$0	(\$49,269)	\$279		\$0	\$0	\$22,712,676
62	OCO	0	0	\$19,344	(\$19,344)	\$0	\$0		\$0	\$0	\$22,712,676
63	OCO	0	0	\$6,533	\$0	(\$6,533)	\$0		\$0	\$0	\$22,712,676
64	Void	0	0	\$0	\$0	\$0	\$0		\$0	\$0	\$22,712,676
65	OCO	45	-	\$38,004	\$0	\$0	\$41,216	(\$80,526)	\$1,306	\$0	\$22,712,676
Current Amounts		246	201	\$19,912,504	\$215,450	\$47,996	\$2,073,116	(\$216,030)	\$676,140	\$22,712,676	\$22,712,676