



Change Order No. 002
Date: 04/18/19
Project Name: Williamson County Florence Move
Customer Name: Williamson County
Customer Project Mgr: Scott Parker

The purpose of this Change Order is to: *(highlight the key reasons for this Change Order)*

This change order is to document the additional scope

- Antenna system line sweep at Granger
- Mobilization to sweep line at Granger

Contract # 33951Y

Contract Date: 4/19/18

In accordance with the terms and conditions of the contract identified above between [enter customer name] and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$1,927,532.12
Previous Change Order amounts for Change Order numbers <input type="text"/> through <input type="text"/> 01	\$ 7,133.87
This Change Order:	\$ 3,840.00
New Contract Value:	\$1,938,505.99

Completion Date Adjustments

Original Completion Date:	3/15/19
Current Completion Date prior to this Change Order:	
New Completion Date:	6/30/19

**Changes in Equipment: (additions, deletions or modifications)** Include attachments if needed

No changes in equipment is part of this change order

Changes in Services: (additions, deletions or modifications) Include attachments if needed

The additional services include

- Antenna system line sweep at Granger
- Mobilization to sweep line at Granger

This services is providing an opportunity to evaluate the existing lines at the Granger site and determine if there is any impact to the Receive Signal Level

Schedule Changes: (describe change or N/A)

Schedule is moving out to June 30, 2019 or sooner for overall project completion.

Pricing Changes: (describe change or N/A)

Increase of \$3840 to accommodate the change in scope

Customer Responsibilities: (describe change or N/A)**Payment Schedule for this Change Order:**

(describe new payment terms applicable to this change order)

The payment of this change order will be invoiced once work is completed.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

**Motorola
Solutions, Inc.**By: [Signature]Printed Name: Mark JohnsonTitle: Regional Services ManagerDate: 4/18/19**Customer**By: [Signature]Printed Name: Bill Gravell Jr.Title: Williamson County JudgeDate: 6/11/19

Reviewed by: _____

Date: _____
2019_WilcoGrangerSweep_CO



CHANGE ORDER

[002]

Motorola Solutions Project Manager