

**Change Order No.** 001**Date:** May 27, 2020**Project Name:** Williamson County Geo-Redundant Prime Site Project**Customer Name:** Williamson County Emergency Services**Customer Project Mgr:** Paul Swisher**The purpose of this Change Order is to:**

This change order de-scopes equipment and services that were included in the project and are no longer needed due to the County selecting the Cedar Park South (CPS) site as the location for the Geo-Redundant prime equipment. This credit is offset by additional equipment along with services to remediate the Prime Site tower and perform CPS tower mapping services. The net of these changes are \$0 as detailed below.

Contract # WILCO PO No. 173494**Contract Date:** 12/13/2019

In accordance with the terms and conditions of the contract identified above between Williamson County and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$1,893,294.00
Previous Change Order amounts for Change Order numbers <input type="text" value="000"/> through <input type="text" value="000"/>	\$ 0.00
This Change Order:	\$ 0.00
New Contract Value:	\$1,893,294.00

Completion Date Adjustments

Original Project Completion Date:	12/31/2020
Current Completion Date prior to this Change Order:	5/31/2021
New Completion Date:	5/31/2021

Changes in Equipment:

Williamson County Geo-Redundant Prime Site Equipment List Changes due to Redesign

(red background = deleted items & Green Background = new items)

QTY	NOMENCLATURE	DESCRIPTION	UNIT LIST	EXT LIST	Extended (15% Discount)
1	TRN7343	SEVEN AND A HALF FOOT RACK	\$495.00	\$495.00	\$420.75
1	CLN1869	2930F 48-PORT SWITCH	\$9,600.00	\$9,600.00	\$8,160.00
1	DLN6966	FRU: GCP 8000/GCM 8000/GPB 8000	\$2,750.00	\$2,750.00	\$2,337.50
1	DS256181	DC SYS FP2-48/600- 2BD & SPW/WEB	\$11,515.00	\$11,515.00	\$9,787.75
16	DS241115105	RECTIFIER, FLATPACK 2 48/2000 HE	\$860.00	\$13,760.00	\$11,696.00
		MEDIA INVERTER 2I 1PH W/NEMA SOCKET			
2	DS331007	48VDC/120VAC	\$3,145.00	\$6,290.00	\$5,346.50
4	DS275843	INVERTER, 1.5KVA, 120VAC, 48VDC INVERTER MOD	\$1,525.00	\$6,100.00	\$5,185.00
2	DS222707	48V 2000AH BATTERY SET #DDM125-33	\$41,413.00	\$82,826.00	\$70,402.10
2	DS083E50266600	BRKR 100A SINGLE POLE (ONE PANEL POSITION).	\$38.00	\$76.00	\$64.60
15	DS502653	BREAKER 10A 1P AUX 5/16 BULLET	\$38.00	\$570.00	\$484.50
		150A 2P BREAKER KIT INCLUDES: BUS PAD KIT FOR			
2	DS267783	2P BREAKERS	\$135.00	\$270.00	\$229.50
3	DSST516002SR00035	AC Static SW	\$1,123.00	\$3,369.00	\$2,863.65
3	DS48DCWB122X100A1	DC Static SW	\$6,094.00	\$18,282.00	\$15,539.70
2	DSMX104PREMDCBNDL	MX104 PREMIUM BNDL 4MIC SLOTS 2PS	\$17,250.00	\$34,500.00	\$29,325.00
		PWR CORD AC C15M STRAIGHT NEMA N5-15 TO			
4	DSBHXCBLPWRC15M	HIGH TEMP	\$48.50	\$194.00	\$164.90
		20X10/100/1000 MIC FOR MX REQ OPTICS SOLD			
4	DSBHXMIC3D20GESFP	SEPARATELY	\$4,860.00	\$19,440.00	\$16,524.00
		JUNIPEROPTICS=SFP-10/100/1000BASE-T GB			
12	DSBHXSFP1GEFEET	COPPERRJ45 MODULE	\$213.00	\$2,556.00	\$2,172.60
		JUNIPERSUPPORT=MX104,HW-			
2	DSBHXXMX104MX5NDSVC	NBDADV, +SWSUPPORT=1YR	\$2,360.00	\$4,720.00	\$4,012.00
		PDU, AC EDGE RACK MOUNT DISTRIBUTION PANEL,			
2	DS11011173	220-240VAC 60A	\$2,524.00	\$5,048.00	\$4,290.80
		BREAKER, 10 AMP, CB UL 489 LISTED FOR AC EDGE			
24	DS3750296	II (1101-1188)	\$64.00	\$1,536.00	\$1,305.60
		PDU, 120V HARDWARE (8) 20A OUTLET PDU WITH			
2	DSOP820B	TYPE 3 SAD PROTECTION	\$938.00	\$1,876.00	\$1,594.60
Total for equipment deleted from equipment list (credit)				\$225,773.00	\$191,907.05
1	DSSP4KCDPD50B1	50 AMP BREAKER FOR TYPE CDPD	\$53.00	\$53.00	\$45.05
1	DSSP4KCDPD80B1	80 AMP BREAKER FOR TYPE CDPD	\$53.00	\$53.00	\$45.05
		48 VDC 19" SPLIT BUS BREAKER PANE WITH REAR			
1	DSBPV1948V14RC	PROTECTIVE COVER	\$1,268.00	\$1,268.00	\$1,077.80
14	DSSP4KHAM5B1A	5A CIRCUIT BREAKERS	\$53.00	\$742.00	\$630.70
1	DSL MHF7548VZE1T	48V, 75A LMHF RECTIFIER (T)	\$2,028.00	\$2,028.00	\$1,723.80
1	DS502657	BREAKER 30A 1P AUX 5/16 BULLET	\$38.00	\$38.00	\$32.30
3	0784469Y02	BRKT, CBL SUPPORT	\$110.00	\$330.00	\$280.50
		CPI 40160-072, VERTICAL RACK BUSBAR, 1/4INW X			
1	DS445440	5/8INH X 72I L	\$181.00	\$181.00	\$153.85
6	DSIGSFP1GEFE	SFP 10/100/1000 COPPER	\$227.00	\$908.00	\$771.80
Total for New Equipment to be Ordered				\$5,601.00	\$4,760.85
Total Credit to Williamson County					\$187,146.20

**Changes in Services:**

Mapping for the CPS tower site has been added to the scope of this project. This mapping is necessary to perform the structural analysis that is required.

The Prime Site tower failed the structural analysis and therefore needs to be remediated in order to support the microwave dishes that are required. This change order includes the tower remediation design and the tower remediation work (including fabrication of materials).

The scope and dollars for structural analysis at the Williamson County Prime site tower is being removed due to Williamson County contracting the work outside of this project.

Schedule Changes:

The expected project end date is now 5/31/21 when the tower Prime Site remediation work is included in the schedule.

Pricing Changes:

No change from Contract.

Customer Responsibilities:

No change from Contract.

Payment Schedule for this amendment:

No changes.

Unless amended above, all other terms and conditions of the Contract shall remain in full force.
IN WITNESS WHEREOF the parties have executed this Amendment as of the last date signed below.

**Motorola
Solutions, Inc.**By: *Marc Johnson*Printed Name: MARC JOHNSONTitle: Regional Service MgrDate: 6/18/2020**Customer**By: *Judge Bill Gravell Jr.*Judge Bill Gravell Jr. (Jun 30, 2020 14:36 CDT)Printed Name: Judge Bill Gravell Jr.Title: County JudgeDate: Jun 30, 2020

Reviewed by: James Sullivan
Motorola Solutions Project Manager

Date: 05/27/2020









Agenda Item #26 6-30-20 (Geo Prime Change Order #1)

Final Audit Report

2020-06-30

Created:	2020-06-30
By:	Thomas Skiles (blake.skiles@wilco.org)
Status:	Signed
Transaction ID:	CBJCHBCAABAAMNvzfwb_ZNZabGXaheGWrm3_67PQKyR8

"Agenda Item #26 6-30-20 (Geo Prime Change Order #1)" History

-  Document created by Thomas Skiles (blake.skiles@wilco.org)
2020-06-30 - 3:32:35 PM GMT- IP address: 66.76.4.65
-  Document emailed to aschiele@wilco.org for delegation
2020-06-30 - 3:33:14 PM GMT
-  Email viewed by aschiele@wilco.org
2020-06-30 - 5:08:30 PM GMT- IP address: 23.103.200.254
-  Document signing delegated to Judge Bill Gravell Jr. (bgravell@wilco.org) by aschiele@wilco.org
2020-06-30 - 5:08:45 PM GMT- IP address: 66.76.4.65
-  Document emailed to Judge Bill Gravell Jr. (bgravell@wilco.org) for signature
2020-06-30 - 5:08:45 PM GMT
-  Email viewed by Judge Bill Gravell Jr. (bgravell@wilco.org)
2020-06-30 - 7:35:50 PM GMT- IP address: 23.103.201.254
-  Document e-signed by Judge Bill Gravell Jr. (bgravell@wilco.org)
Signature Date: 2020-06-30 - 7:36:16 PM GMT - Time Source: server- IP address: 66.76.4.65
-  Signed document emailed to aschiele@wilco.org, Judge Bill Gravell Jr. (bgravell@wilco.org), Thomas Skiles (blake.skiles@wilco.org), Andy Portillo (andy.portillo@wilco.org), and 1 more
2020-06-30 - 7:36:16 PM GMT

