

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 1

- 1. CONTRACTOR: Chasco
2. Change Order Work Limits: Sta. 334+00 to Sta. 334+25
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 1B (3 Max. - In order of importance - Primary first)

Project: 22IFB126
Roadway: Future Co. Rd.
CSJ Number:

5. Describe the work being revised:

1B. Design Error or Omission. Other: This Change Order adds two items to the Contract for installing a 4' x 2' box culvert (EE) and related wingwalls/headwalls. The work was shown in the plans but not included in the bid tab. This Change Order also removes SET (TY 1) (S=5ft)(HW=3FT) (6:1) (C) item. The work was removed from the plans but the item was left in the bid tab. These plan revisions were made prior to bidding due to outstanding items on the TxDOT permit for the work at the FM 973 tie-in.

- 6. Work to be performed in accordance with Items: See Attached.
7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions/Specifications to the contract are attached: [ ] Yes [x] No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.
The following information must be provided
Time Ext. #: 0 Days added on this CO: 0
Amount added by this change order: \$41,260.00
THE CONTRACTOR Date 12/15/2022
By Charles King
Typed/Printed Name VP / CFO
Typed/Printed Title

RECOMMENDED FOR EXECUTION:

[Signature] 12/15/2022
Project Manager Date

N/A
Design Engineer Date

Christen Eschberger 1/18/23
for Program Manager Date

Design Engineer's Seal:

County Commissioner Precinct 1 Date
[ ] APPROVED [ ] REQUEST APPROVAL

County Commissioner Precinct 2 Date
[ ] APPROVED [ ] REQUEST APPROVAL

County Commissioner Precinct 3 Date
[ ] APPROVED [ ] REQUEST APPROVAL

County Commissioner Precinct 4 Date
[ ] APPROVED [ ] REQUEST APPROVAL

[Signature] Jan 24, 2023
County Judge Date
[ ] APPROVED



## CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

**Williamson County Road Bond Program**

**Future County Road  
Williamson County Project No. 22IFB126**

**Change Order No. 1  
Reason for Change**

This Change Order adds two new pay items to the Contract for installing a 4' X 2' box culvert (Culvert EE) and related wingwalls/headwalls. The work was shown in the plans but was not included in the bid tab..

This Change Order also removes the SET (TY 1) (S=5FT) (HW=3FT) (6:1) (C) item from the Contract. The work was removed from the plans but the items were left in the bid tab.

These changes are due to the plan revisions made prior to bidding when the tie-in to FM 973 was eliminated from this Contract, due to outstanding items on the TxDOT permit.

The following new items will be added by this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
462-6003	PRECAST CONCRETE BOX CULVERT (4FT X 2FT)	81	LF
466-6150	WINGWALL (FW-0) HW=3FT	2	EA

This Change Order results in a net increase of \$41,260.00 to the Contract amount, for an adjusted Contract total of \$11,331,189.00. The original Contract amount was \$11,289,929.00. As a result of this and all Change Orders to-date, \$41,260.00 has been added to the Contract, resulting in an 0.37% net increase in the overall Contract cost.

**HNTB Corporation**

Oscar Salazar-Bueno, P.E.



P.O. Box 1057  
 Round Rock, TX 78680  
 (512) 244-0600  
 Fax (512) 244-6085  
 11/18/2022

**JOB #22100 - FUTURE CR**

**CP #2**

ITEM	DESC CODE	DESCRIPTION	UNIT	PLAN QTY	REV QTY	DELTA	UNIT PRICE	EXTENSION
462	6003	PRECAST CONCRETE BOX CULVERT (4 FT X 2 FT)	LF	0	81.0	81.0	\$410.00 ✓	\$ 33,210.00
466	6150	WINGWALL (FW-0) HW=3 FT	EA	0	2.0	2.0	\$7,025.00 ✓	\$ 14,050.00
467	6173	SET (TY 1)(S=5 FT)(HW=3 FT)(6.1)©	EA	2	0.0	(2.0)	\$3,000.00 ✓	\$ (6,000.00)

**TOTAL \$ 41,260.00**

Prices are comparable to current projects and TxDOT bid averages.

<sup>1</sup> Refer to the Technical Specifications section for a description of the specific reference number.