

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 9

1. CONTRACTOR: Capital Excavation
2. Change Order Work Limits: Sta. 192+00 to Sta. 196+00
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 1B (3 Max. - In order of importance - Primary first)

Project: 221FB39
Roadway: FM 1460 - SH 130
CSJ Number: _____

5. Describe the work being revised:

1. Design Error or Omission. 1B Other: This Change Order compenstates the contractor for relocating the existing service line to tie into the new meter location. The meter was relocated outside of the new ROW per the plans, but the plans did no show a service line connection for the residence back in at this location. Per the ILA, the County must, at its own expense, pay all cost related to the relocation of Jonah's water lines.

6. Work to be performed in accordance with Items: See Attached.
7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions/Specifications to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><i>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</i></p> <p>THE CONTRACTOR Date <u>4-17-23</u></p> <p>By <u>[Signature]</u></p> <p>Typed/Printed Name <u>Scott J. Budd</u></p> <p>Typed/Printed Title <u>V.P.</u></p>	<p>The following information must be provided</p> <p>Time Ext. #: _____ Days added on this CO: <u>0</u></p> <p>Amount added by this change order: <u>\$14,282.00</u></p>
--	---

RECOMMENDED FOR EXECUTION:

[Signature] 4/17/2023
Project Manager Date

N/A
Design Engineer Date

Christen Eschberger 4/17/2023
for Program Manager Date

Design Engineer's Seal:

see attached plan sheets

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

Bill Gravell Apr 25, 2023
Bill Gravell (Apr 25, 2023 15:15 CDT)
County Judge Date
☐ APPROVED

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 9

Project # 221FB39

TABLE A: Force Account Work and Materials Placed into Stock[illegible]**TABLE B: Contract Items:**

				ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
J105-11A	1" Private Service line	LF	\$38.60	0.00	\$0.00	370.00	370.00	\$14,282.00	\$14,282.00
TOTALS					\$0.00			\$14,282.00	\$14,282.00

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program

CR 111 Westinghouse Rd Williamson County Project No. 22IFB39 Change Order No. 9

Reason for Change

This Change Order provides payment to the Contractor for additional work related to the Jonah water line. The plans called to relocate a resident's meter outside the ROW, in order to construct the proposed roadway but did not address their existing service line. The existing service line had to be relocated to maintain water to the residence. The meter and service line will be outside of the County's ROW. Per Jonah's ILA, this portion of the water line is to be constructed with the CR 111 project at the County's expense.

The following is a list of new items required for this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
J105-11A	1" Private Service Line	370	LF

This Change Order results in an increase of \$14,282.00 to the Contract amount, for an adjusted Contract total of \$22,124,041.18. The original Contract amount was \$21,024,332.88. As a result of this and previous Change Orders, \$1,099,708.30 has been added to the Contract, resulting in a 5.23% increase in the Contract cost. As a result of this Change Order, (0) days will be added to the Contract.

HNTB Corporation

Oscar Salazar-Bueno, P.E.

Eddie R. Church

From: Andy Wynes <awynes@capitalexcavation.com>
Sent: Friday, March 3, 2023 9:30 AM
To: Steven Shull; Chuck Evans
Cc: Levi Pickett; Joe Chesney; Jorge Perez; Ricardo Garcia; Eddie R. Church; 61272_CR111(FM1460toSH130); Oscar Salazar-Bueno; Eddie R. Church
Subject: RE: CR 111 - RFI #32 Waterline P Service Extension

Steve –

In lieu of our existing price for 1" pipe of \$53.40/LF, we propose to use the unit price for item J105-08 of \$38.60/LF for this extra work.

Thanks,

Andy Wynes

Project Manager

Capital Excavation

2967 Business Park DR, Buda, TX 78610

awynes@capitalexcavation.com | cell: 512.214.3709



From: Steven Shull <sshull@HNTB.com>

Sent: Friday, February 24, 2023 6:48 AM

To: Andy Wynes <awynes@capitalexcavation.com>; Chuck Evans <chevans@HNTB.com>

Cc: Levi Pickett <LPickett@capitalexcavation.com>; Joe Chesney <jchesney@capitalexcavation.com>; Jorge Perez <jperez@capitalexcavation.com>; Ricardo Garcia <ricardogarcia@capitalexcavation.com>; Eddie R. Church <erchurch@HNTB.com>; 61272_CR111(FM1460toSH130) <61272_CR111?FM1460toSH130?@HNTB.com>; Oscar Salazar-Bueno <osalazarbueno@HNTB.com>; Eddie R. Church <erchurch@HNTB.com>

Subject: RE: CR 111 - RFI #32 Waterline P Service Extension

WARNING EXTERNAL EMAIL: This email is from an external source. Do not click links or open attachments without positive sender verification. Never enter Username, Password, or sensitive information on linked pages from this email. If you are unsure about the message, please contact IT-Ariat Systems at support@ariatsystems.maxdesk.us for assistance.

Andy,

After discussing this with Jonah, they agree that this work needs to be done, but they can't justify paying the nearly \$20k dollars for a 1in service. The plan quantity is only 35ft at a price of \$53.40 per foot. Please provide a price proposal for a more reasonable price to install the additional 370lf service line. Once I receive it, I will see if Jonah will cover that cost if not we will have to work something out so that the residents will have water. Let me know if you have any questions.

Thanks,

Steven Shull

Construction Manager I

Williamson County Road Bond Program

Cell (512) 450-2791 Email sshull@hntb.com