

WILLIAMSON COUNTY, TEXASCHANGE ORDER NUMBER: 2

1. CONTRACTOR: Chasco
2. Change Order Work Limits: Sta. 295+42.09 to Sta. 372+06.29
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 2E (3 Max. - In order of importance - Primary first)

Project: 22IFB126

Roadway: Future Co. Rd.

CSJ
Number: _____

5. Describe the work being revised:

2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9). This Change Order adds quantities to existing items due to unexpected changes in field conditions, causing overruns on the project. The excavation and embankment quantities had to be adjusted, due to the existing elevations at the west tie-in. The 18-inch and 36-inch drill shafts needed to be extended to ensure the shafts had proper embedment into stable material.

6. Work to be performed in accordance with Items: See attached.
7. New or revised plan sheet(s) are attached and numbered: See attached.
8. New Special Provisions/Specifications to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.

THE CONTRACTOR

Date

7.12.23

By

Typed/Printed Name

Charles King
VP

Typed/Printed Title

The following information must be providedTime Ext. #: N/A Days added on this CO: _____Amount added by this change order: \$83,559.50**RECOMMENDED FOR EXECUTION:**

Project Manager

7/12/2023

Date

N/A

Design Engineer

Date



Program Manager

7/13/2023

Date

Design Engineer's Seal:

County Commissioner Precinct 1

Date

☐

APPROVED

☐

REQUEST APPROVAL

County Commissioner Precinct 2

Date

☐

APPROVED

☐

REQUEST APPROVAL

County Commissioner Precinct 3

Date

☐

APPROVED

☐

REQUEST APPROVAL

County Commissioner Precinct 4

Date

☐

APPROVED

☐

REQUEST APPROVAL


Bill Gravell Jr. (Jul 18, 2023 14:52 CDT)

Jul 18, 2023

County Judge

Date

☐

APPROVED

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 2

Project # 22IFB126**TABLE A: Force Account Work and Materials Placed into Stock**[illegible]**TABLE B: Contract Items:**[illegible]

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program

**Future County Road
Williamson County Project No. 22IFB126**

**Change Order No. 2
Reason for Change**

This Change Order adds quantities to existing items due to unexpected changes in field conditions, causing overruns on the project. The excavation and embankment quantities had to be adjusted, due to the existing elevations at the west tie-in of the project to CR 404. Both the 18-inch and 36-inch drill shafts needed to be extended to ensure the shafts had proper embedment into stable material. No new items were added by this Change Order.

This Change Order results in an increase of \$83,559.50 to the Contract amount, for an adjusted Contract total of \$11,414,748.50. The original Contract amount was \$11,289,929.00. As a result of this and all Change Orders to-date, \$124,819.50 has been added to the Contract, resulting in a 1.11% net increase to the overall Contract cost.

HNTB Corporation

Oscar Salazar-Bueno, P.E.

