

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 2

Contractor: Capital Excavation NTP Required: ☐ Yes ☒ No

Project Name: East Wilco Highway Segment 2 Phase 1

Change Order Work Limits: Sta. 1196+26.33 to Sta. 1442+09.31

Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)

Reasons: 4D (3 Max. - In order of importance - Primary first)

Describe the work being revised:

4D. Third Party Accomodation. Other. This Change Order officially issues the "For Construction" plan set for the Jonah Water Line "B", adds new items to the contract, and adjust quantities to reflect the line being installed in the existing Jonah easement instead of in Williamson County's ROW which was shown in the bid set.

Work to be performed in accordance with Items: See attached

New or revised plan sheet(s) are attached and numbered: Cover Page, G1, K1, 6, D1-D5

New Special Provisions/Specifications to the contract are attached: ☐ Yes ☒ No

New Special Provisions to Item N/A No. N/A. Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.

THE CONTRACTOR

Date

5.5.25

By

Joe Chesney

Typed/Printed Name

JOE CHESNEY

Typed/Printed Title

VP

The following information must be provided

Time Ext. #: N/A Days added on this CO: 0

Amount added by this change order: (\$261,915.65)

Original Contract Amount: \$64,407,606.63

Total Change Orders To-Date: -\$220,747.54

Percent Change in Original Contract: -0.34%

RECOMMENDED FOR EXECUTION:

[Signature]

Senior Construction Engineer

5/6/2025

Date

RECOMMENDED FOR EXECUTION:

[Signature]

Department of Infrastructure
Williamson County

5/13/2025

Date

Christen Echberger

Program Manager

5/12/2025

Date

APPROVED:

Steven Snell

Steven Snell (May 23, 2025 15:16 CDT)

Presiding Officer of the
Williamson County Commissioners Court

Date

N/A

3rd Party Signature

Date

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 2

Project # 24IFB59

TABLE A: Force Account Work and Materials Placed into Stock

	LABOR	HOURLY RATE			HOURLY RATE

TABLE B: Contract Items:

				ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
J109-1	4" C900 DR-18 PVC PIPE AND FITTINGS; W/ TRACER WIRE; INSTALLED	LF	\$52.20	1,526.00	\$79,657.20	(360.00)	1,166.00	\$60,865.20	(\$18,792.00)
J109-2	4" RESTRAINED JOINT C900 DR-18 PVC PIPE AND FITTINGS; W/ TRACER WIRE; INSTALLED	LF	\$88.90	125.00	\$11,112.50	44.00	169.00	\$15,024.10	\$3,911.60
J109-3	8" STEEL ENC. PIPE, BORED; W/ 4" RESTRAINED JOINT C900 DR-18 PVC PIPE: INSTALLED	LF	\$640.00	118.00	\$75,520.00	(118.00)	0.00	\$0.00	(\$75,520.00)
J109-4	8" STEEL ENC. PIPE, OPEN CUT; W/ 4" RESTRAINED JOINT C900 DR-18 PVC PIPE: INSTALLED	LF	\$99.00	1,193.00	\$118,107.00	249.00	1,442.00	\$142,758.00	\$24,651.00
J109-8	48" STEEL ENC. PIPE, OPEN CUT: INSTALLED	LF	\$690.00	355.00	\$244,950.00	(355.00)	0.00	\$0.00	(\$244,950.00)
J109-9	4" GATE VALVE, BOX AND MARKER; INSTALLED	LF	\$2,230.00	12.00	\$26,760.00	(4.00)	8.00	\$17,840.00	(\$8,920.00)
J109-13	CONNECT NEW 4" TO EXISTING 2.5"; INSTALLED	EA	\$2,490.00	4.00	\$9,960.00	(3.00)	1.00	\$2,490.00	(\$7,470.00)
J109-15	CONNECT NEW 2.5" TO EXISTING 2.5"; INSTALLED	EA	\$2,240.00	1.00	\$2,240.00	2.00	3.00	\$6,720.00	\$4,480.00
J109-18	TRENCH SAFETY SYSTEM DESIGN AND IMPLEMENTATION	LF	\$5.55	3,217.00	\$17,854.35	(415.00)	2,802.00	\$15,551.10	(\$2,303.25)
J109-22	2.5" HDPE SDR9 RESTRAINED JOINT PIPE AND FITTINGS; W/ TRACER WIRE; INSTALLED	LF	\$184.00	0.00	\$0.00	7.00	7.00	\$1,288.00	\$1,288.00
J109-23	4" PLUG; INSTALLED	EA	\$645.00	0.00	\$0.00	2.00	2.00	\$1,290.00	\$1,290.00
J109-24	REMOVE EXISTING METER; COMPLETE	EA	\$1,919.00	0.00	\$0.00	1.00	1.00	\$1,919.00	\$1,919.00
J109-25	TEMPORARY 4" WATERLINE	LF	\$78.00	0.00	\$0.00	750.00	750.00	\$58,500.00	\$58,500.00
TOTALS					\$586,161.05			\$324,245.40	(\$261,915.65)

Williamson County Road Bond Program

**East Wilco Highway Segment 1 Phase 1
Williamson County Project No. 24IFB59**

Change Order No. 2

Reason for Change

This Change Order officially issues the "For Construction" plan set for the Jonah Water Line "B" relocation. New items will be added to the Contract and quantities are being adjusted. This will reflect the water line being installed in the existing Jonah easement instead of in Williamson County's ROW, as shown in the bid set.

Following is a summary of new items required for this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
J109-22	2.5" HDPE SDR9 RESTRAINED JOINT PIPE AND FITTINGS; W/ TRACER WIRE; INSTALLED	7	LF
J109-23	4" PLUG; INSTALLED	2	EA
J109-24	REMOVE EXISTING METER; COMPLETE	1	EA
J109-25	TEMPORARY 4" WATERLINE	750	LF

This Change Order results in a net decrease of \$261,915.65 to the Contract amount, for an adjusted Contract total of \$64,186,859.09. The original Contract amount was \$64,407,606.63. As a result of this and all Change Orders to-date, \$220,747.54 has been deducted from the Contract, resulting in an 0.34% net decrease in the Contract cost. No additional days will be added to the Contract as a result of this Change Order.

HNTB Corporation

Oscar Salazar-Bueno, P.E.

Change Order Worksheet

Contract Name	East Wilco Hwy Seg 2 Ph 1	Solicitation #	24IFB59
Date awarded	7/30/2024		
Awarded Contract Amount		\$64,407,606.63	
			Percentage Change
Change order #1		\$41,168.11	0.06%
Change order #2		(\$261,915.65)	-0.41%
Total changes to date		(\$220,747.54)	-0.34%
Adjusted contract amount		\$64,186,859.09	(Running totals here)

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other



PO Box 1301
Austin, TX 78767
Email: Estimating@CapitalExcavation.com

Change Request # 10

Date: 2/14/2025

QuoteTo:

Project: EAST WILCO WAY SEC 2 PH 1 (1072)

Capital Project #: 1072

Description: Revised Jonah Water Line B

Item	Description	Quantity	Unit	Unit Price	Amount
J109-1	4" C900 DR-18 PVC PIPE AND FITTINGS; W/ TRACER WIP	-360.00	LF	52.20	-18,792.00
J109-2	4" RESTRAINED JOINT C900 DR-18 PVC PIPE AND FITTING	44.00	LF	88.90	3,911.60
J109-3	8" STEEL ENC. PIPE, BORED; W/ 4" RESTRAINED JOINT	-118.00	LF	640.00	-75,520.00
J109-4	8" STEEL ENC. PIPE, OPEN CUT; W/ 4" RESTRAINED JOINT	249.00	LF	99.00	24,651.00
J109-8	48" STEEL ENC. PIPE, OPEN CUT: INSTALLED	-355.00	LF	690.00	-244,950.00
J109-9	4" GATE VALVE, BOX AND MARKER; INSTALLED	-4.00	EA	2,230.00	-8,920.00
J109-13	CONNECT NEW 4" TO EXISTING 2.5"; INSTALLED	-3.00	EA	2,490.00	-7,470.00
J109-15	CONNECT NEW 2.5" TO EXISTING 2.5"; INSTALLED	2.00	EA	2,240.00	4,480.00
J109-18	TRENCH SAFETY SYSTEM DESIGN AND IMPLEMENTATION	-415.00	LF	5.55	-2,303.25
CO	2.5" HDPE SDR9 Restrained Joint Pipe	7.00	LF	184.00	1,288.00
CO	4" PLUG; INSTALLED	2.00	EA	645.00	1,290.00
CO	REMOVE EXISTING METER	1.00	EA	1,919.00	1,919.00
CO	TEMPORARY 4" WATERLINE	750.00	LF	78.00	58,500.00

GRAND TOTAL

-261,915.65

Scope: Pricing to adjust the existing contract items and new pricing for added items associated with the Jonah waterline B revisions.

Capital Excavation Requests an additional : day(s)