

**SUPPLEMENTAL WORK AUTHORIZATION NO. 2
TO WORK AUTHORIZATION NO. 1
PROJECT: CR 258**

This Supplemental Work Authorization No. 2 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated 03/19/2024 and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and American Structurepoint, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective March 22, 2024 (the "Work Authorization");

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows;

- I. The Work Authorization shall terminate on 03/31/2026. The Services to be provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment "C-2".

Except as otherwise amended by prior Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect:

--Signature page to follow --

EXECUTED this 19 day of Month, 2025.


ENGINEER:

American Structurepoint, Inc.

COUNTY:

Williamson County, Texas

By: 
776D9161DC924D7...
Signature

By: 
Steve Snell (Nov 20, 2025 13:12:43 CST)
Signature

Steven J. Davidson, PE
Printed Name

Steve Snell
Printed Name

Chief Strategy Officer
Title

Williamson County J
Title

LIST OF ATTACHMENTS

Attachment C-2 - Work Schedule

APPROVED
By Christen Eschberger at 10:06 am, Nov 10, 2025

ID	Task Name	Duration	Start	Finish	Predecessor	%	Successor	2026											
								A	M	J	J	A	S	O	N	D	J	F	
1	Williamson County - CR 258 Schedule - WA2	287 days	Wed 6/18/25	Tue 3/31/26		Complete													
2	Milestones	287 days	Wed 6/18/25	Tue 3/31/26		35%													
3	Start Date	0 days	Wed 6/18/25	Wed 6/18/25		100%	4												
4	Notice to Proceed = Date of Execution	0 days	Wed 6/18/25	Wed 6/18/25	3	100%	22,8,28,1												
5	Work Authorization Termination	0 days	Tue 3/31/26	Tue 3/31/26	39FS+39	0%	41												
6	Design Development Activities	182 days	Wed 6/18/25	Tue 12/16/25		46%													
7	Project Management	14 days	Wed 6/18/25	Tue 7/1/25		100%													
8	Create CPM Baseline Schedule	14 days	Wed 6/18/25	Tue 7/1/25	4	100%	9												
9	Submit CPM Baseline Schedule	0 days	Tue 7/1/25	Tue 7/1/25	8	100%	35												
10	Utility Coordination Support	88 days	Wed 6/18/25	Sat 9/13/25		90%													
11	Review utility information, incorporate utility information into de	88 days	Wed 6/18/25	Sat 9/13/25	4	90%													
12	Right of Way and Mapping	55 days	Tue 7/29/25	Sun 9/21/25		0%													
13	Develop Parcel Acquisition Documents	15 days	Tue 7/29/25	Tue 8/12/25	29	0%	14												
14	Submit Draft Parcel Acquisition Documents	0 days	Tue 8/12/25	Tue 8/12/25	13	0%	15												
15	GEC / County Review of Parcel Acquisition Documents	14 days	Wed 8/13/25	Tue 8/26/25	14	0%	16												
16	Address GEC Comments on Draft Acquisition Documents	12 days	Wed 8/27/25	Sun 9/7/25	15	0%	17												
17	Submit Final Parcel Acquisition Documents	0 days	Sun 9/7/25	Sun 9/7/25	16	0%	20,18												
18	Conduct Monument and ROW Staking	14 days	Mon 9/8/25	Sun 9/21/25	17	0%	35												
19	Condemnation Support	14 days	Mon 9/8/25	Sun 9/21/25		0%													
20	Support Condemnation Hearing Exhibits	14 days	Mon 9/8/25	Sun 9/21/25	17	0%	35												
21	Environmental Services	182 days	Wed 6/18/25	Tue 12/16/25		24%													
22	Perform Environmental Services	73 days	Wed 6/18/25	Fri 8/29/25	4	60%	23												
23	Submit All Draft Environmental Reports	0 days	Fri 8/29/25	Fri 8/29/25	22	0%	24												
24	GEC / County Review of Draft Environmental Reports	14 days	Sat 8/30/25	Fri 9/12/25	23	0%	25												
25	Prepare All Final Environmental Reports	95 days	Sat 9/13/25	Tue 12/16/25	24	0%	26												
26	Submit All Final Environmental Reports	0 days	Tue 12/16/25	Tue 12/16/25	25	0%													
27	Plan Preparation (PS&E)	108 days	Wed 6/18/25	Fri 10/3/25		70%													
28	60% Design	41 days	Wed 6/18/25	Mon 7/28/25	4	100%	29												
29	60% PS&E Submittal & Draft Contributing Zone Plan & Draft Drainage Report and Drainage Models	0 days	Mon 7/28/25	Mon 7/28/25	28	100%	30,13												
30	GEC / County 60% Review	14 days	Tue 7/29/25	Mon 8/11/25	29	100%	31												
31	100% Design	21 days	Tue 8/12/25	Mon 9/1/25	30	100%	32												
32	100% PS&E Submittal & Final Drainage Report and Drainage Models & CZP	0 days	Mon 9/1/25	Mon 9/1/25	31	0%	33												
33	GEC / County 100% Review	14 days	Tue 9/2/25	Mon 9/15/25	32	0%	34												
34	Final Submittal preparation	18 days	Tue 9/16/25	Fri 10/3/25	33	0%	35												
35	Final Submittal	0 days	Fri 10/3/25	Fri 10/3/25	34,9,18,2	0%	37												
36	Bidding Phase Services	179 days	Sat 10/4/25	Tue 3/31/26		0%													
37	Bidding Phase Services	97 days	Sat 10/4/25	Thu 1/8/26	35	0%	41,38												
38	Letting	13 days	Fri 1/9/26	Wed 1/21/26	37	0%	39												
39	Preconstruction	30 days	Thu 1/22/26	Fri 2/20/26	38	0%	41,SFS+3												
40	Contract End	0 days	Tue 3/31/26	Tue 3/31/26		0%													
41	Contract End	0 days	Tue 3/31/26	Tue 3/31/26	5,37,39	0%													

SWA2 to WA1 Termination Date: March 31, 2026	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline		Manual Progress	
	Split		External Tasks		Inactive Summary		Manual Summary Start-		Critical			
	Milestone		External Milestone		Manual Task		only		Critical Split			
	Summary		Inactive Task		Duration-only		Finish-only		Progress			