

**SUPPLEMENTAL WORK AUTHORIZATION NO. 1
TO
WORK AUTHORIZATION NO. 1**

**WILLIAMSON COUNTY ROAD BOND PROJECT:
24RFSO11 RM 620/SH 45 Extension to McNeil Rd
(Robinson Ranch Rd)**

This Supplemental Work Authorization No. 1 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated February 12th , 2025 (“Contract”) and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and HDR Engineering, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective May 15th , 2025 (the “Work Authorization”);

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on May 31st , 2026. The Services to be Provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment “C” (must be attached).

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties’ responsibilities and obligations provided under the Contract.

IN WITNESS WHEREOF, the County and the Engineer have executed this Supplemental Work Authorization, to be effective as of the date of the last party's execution below.

ENGINEER:

HDR Engineering, Inc

By:  Digitally signed by Word, Justin
Date: 2025.11.18 10:13:26-06'00'

Signature

Justin Word, P.E.

Printed Name

Senior Vice President


Title

November 18th, 2025

Date

COUNTY:

Williamson County, Texas

By:  Digitally signed by Steve Snell (Nov 26, 2025 09:44:25 CST)

Signature

Steve Snell

Printed Name

Williamson County Judge

Title

11/26/2025

Date

LIST OF ATTACHMENTS

Attachment C - Work Schedule

APPROVED
By Christen Eschberger at 2:11 pm, Nov 18, 2025

ATTACHMENT C
 PROJECT SCHEDULE

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2025												2026											
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan			
620 Extension Schedule						620 Extension Schedule																							
1	Notice To Proceed (NTP)	0	169	12-May-25 A	29-May-26	Notice To Proceed (NTP)																							
Task 1- Project Management						Task 1- Project Management																							
03	Communication	167	64	13-May-25 A	31-Dec-25																								
09	Monthly Progress report, Invoices, and Billings	167	64	13-May-25 A	31-Dec-25																								
10	Quality Assurance and Quality Control	167	64	13-May-25 A	31-Dec-25																								
11	Project Coordination & Administration	167	64	13-May-25 A	31-Dec-25																								
12	Progress/Coordination Meetings	167	64	13-May-25 A	31-Dec-25																								
13	Project Design Schedule	167	64	13-May-25 A	31-Dec-25																								
14	Project Document/Files	167	64	13-May-25 A	31-Dec-25																								
Project Specific QA/QC						Project Specific QA/QC																							
5	Prepare Project Specific QA/QC Plan	10	0	13-Jun-25 A	26-Jun-25 A																								
6	Review and Update QA/QC Plan	8	0	27-Jun-25 A	08-Jul-25 A																								
8	County Review and Approval of QA/QC Plan	10	0	09-Jul-25 A	22-Jul-25 A																								
7	Submit Project Specific QA/QC	0	0	09-Jul-25 A	09-Jul-25 A																								
Task 2-Route and Design Studies						Task 2-Route and Design Studies																							
Data Collection						Data Collection																							
17	Perform Record Research	20	0	13-May-25 A	10-Jun-25 A																								
19	Develop and Maintain Adjacent Property Information	25	0	13-May-25 A	03-Jun-25 A																								
20	Review Aerial Photography and Contours	5	0	13-May-25 A	19-May-25 A																								
21	Obtain Historical Traffic Counts and Crash Data	15	0	03-Jun-25 A	23-Jun-25 A																								
18	Conduct Field Investigation	5	0	11-Jun-25 A	17-Jun-25 A																								
22	Review Data Collected	5	0	24-Jun-25 A	30-Jun-25 A																								
Design Criteria						Design Criteria																							
24	Prepare and Submit DSF and Typical Sections	5	0	13-Jun-25 A	19-Jun-25 A																								
25	QA/QC DSF and Typical Sections	1	0	20-Jun-25 A	20-Jun-25 A																								
26	W/Co and GEC Review of Typical Sections	5	0	23-Jun-25 A	27-Jun-25 A																								
27	W/Co and GEC Review of DSF	5	0	30-Jun-25 A	04-Jul-25 A																								
28	Submit Final Typical Sections	2	0	30-Jun-25 A	01-Jul-25 A																								
29	Submit Final DSF	2	0	07-Jul-25 A	08-Jul-25 A																								
Constraint Map						Constraint Map																							
31	Develop Evaluation Criteria	5	0	13-Jun-25 A	19-Jun-25 A																								
32	Develop Constraint Map and Technical Memo	20	0	20-Jun-25 A	17-Jul-25 A																								
33	Refine Preliminary Alignment	2	0	18-Jul-25 A	21-Jul-25 A																								
Task 3- Public Involvement						Task 3- Public Involvement																							
Public Involvement Support						Public Involvement Support																							
36	Review PI Plan (prepared by others)	20	20	30-Oct-25	26-Nov-25																								
37	Provide Info for Fact Sheets	20	20	01-Dec-25	29-Dec-25																								
38	Provide Exhibits for Website (2 exhibits)	20	20	30-Dec-25	27-Jan-26																								
Property Owner Meeting Support						Property Owner Meeting Support																							
40	Prepare Materials for Meetings with Property Owners (3 Meetings)	30	0	01-Jul-25 A	11-Aug-25 A																								
41	Provide Property Owner Exhibits (2 Exhibits)	30	0	12-Aug-25 A	26-Sep-25 A																								
42	Attend Property Owners Meeting (6 meetings)	30	29	30-Sep-25	07-Nov-25																								
Agency Coordination Meetings						Agency Coordination Meetings																							
44	Coordinate with Agencies and Consultants	100	29	01-Jul-25 A	07-Nov-25																								
45	Prepare Agency Coordination Meetings and Documents (10 Meetings)	100	29	01-Jul-25 A	07-Nov-25																								
Task 4-Utility Coordination Support						Task 4-Utility Coordination Support																							
47	Incorporate Utility Information Into Drawings (Provided by Others)	100	29	01-Jul-25 A	07-Nov-25																								
48	Meet With Utility Coordinator (1 Meeting)	100	29	01-Jul-25 A	07-Nov-25																								
Task 5-Surveying						Task 5-Surveying																							
60	Mapping in 2-D and 3-D MicroStation Files (Grid or Datum)	20	17	25-Sep-25 A	22-Oct-25																								
61	PDF of each Surveyor Project Notebook	5	0	23-Oct-25	23-Oct-25																								

■ WBS Summary Activity
 ■ Actual Work
 ■ Critical Remaining Work
▬ Actual Level of Effort
 ▬ Remaining Work
 ● Milestone

