

**SUPPLEMENTAL WORK AUTHORIZATION NO.   2**  
**TO**  
**WORK AUTHORIZATION NO.   1**

**WILLIAMSON COUNTY ROAD BOND PROJECT:**  
**CORRIDOR A3 from SH 95 to US 79**

This Supplemental Work Authorization No.   2   to Work Authorization No.   1   is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated December 18th, 2024 (“Contract”) and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and LJA Engineering, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No.   1   dated effective January 31st, 2025(the “Work Authorization”);

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

**AGREEMENT**

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on February 28<sup>th</sup>, 2026. The Services to be Provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment “C” (must be attached).


Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties’ responsibilities and obligations provided under the Contract.

**IN WITNESS WHEREOF**, the County and the Engineer have executed this Supplemental Work Authorization, in duplicate, to be effective as of the date of the last party's execution below.

**ENGINEER:**

LJA Engineering, Inc.

By:   
Signature


Derek Bohls  
Printed Name

Vice President  
Title

11/10/2025  
Date

**COUNTY:**

Williamson County, Texas

By:  Steve Snell (Dec 11, 2025 14:37:02 CST)  
Signature

Steve Snell  
Printed Name

Wilco Judge  
Title

12/11/2025  
Date

**LIST OF ATTACHMENTS**

Attachment C - Work Schedule

**APPROVED**  
*By Christen Eschberger at 3:04 pm, Nov 24, 2025*

ATTACHMENT C - WORK SCHEDULE

ID	Task Name	Duration	Start	Finish	% Complete	2025											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
0	<b>Corridor A3</b>	<b>395 days</b>	<b>Thu 1/30/25</b>	<b>Sat 2/28/26</b>	<b>85%</b>	[Gantt bar from 1/30 to 2/28/26]											
1	NTP	0 days	Thu 1/30/25	Thu 1/30/25	100%	[Gantt bar at 1/30]											
2	Project Management	395 days	Thu 1/30/25	Sat 2/28/26	72%	[Gantt bar from 1/30 to 2/28/26]											
3	<b>Route and Design Studies</b>	<b>296 days</b>	<b>Thu 1/30/25</b>	<b>Fri 11/21/25</b>	<b>99%</b>	[Gantt bar from 1/30 to 11/21/25]											
4	ICE Report	30 days	Thu 1/30/25	Fri 2/28/25	100%	[Gantt bar from 1/30 to 2/28/25]											
5	Data Collection	44 days	Thu 1/30/25	Fri 3/14/25	100%	[Gantt bar from 1/30 to 3/14/25]											
6	<b>Environmental</b>	<b>296 days</b>	<b>Thu 1/30/25</b>	<b>Fri 11/21/25</b>	<b>96%</b>	[Gantt bar from 1/30 to 11/21/25]											
7	Draft Constraints Analysis Report	254 days	Thu 1/30/25	Fri 10/10/25	100%	[Gantt bar from 1/30 to 10/10/25]											
8	Final Constraints Analysis Report	42 days	Sat 10/11/25	Fri 11/21/25	74%	[Gantt bar from 10/11/25 to 11/21/25]											
9	Stakeholder Coordination	93 days	Thu 1/30/25	Fri 5/2/25	100%	[Gantt bar from 1/30 to 5/2/25]											
10	<b>ROW Mapping</b>	<b>184 days</b>	<b>Thu 1/30/25</b>	<b>Fri 8/1/25</b>	<b>100%</b>	[Gantt bar from 1/30 to 8/1/25]											
11	Draft Map & Affected Property Owner List	142 days	Thu 1/30/25	Fri 6/20/25	100%	[Gantt bar from 1/30 to 6/20/25]											
12	Final Map & Affected Property Owner List	42 days	Sat 6/21/25	Fri 8/1/25	100%	[Gantt bar from 6/21/25 to 8/1/25]											
13	<b>Alignment/Constraints Map</b>	<b>44 days</b>	<b>Thu 1/30/25</b>	<b>Fri 3/14/25</b>	<b>100%</b>	[Gantt bar from 1/30 to 3/14/25]											
14	Draft Alignment/Constraints Map	30 days	Thu 1/30/25	Fri 2/28/25	100%	[Gantt bar from 1/30 to 2/28/25]											
15	Draft Design Summary Form (DSF)	30 days	Thu 1/30/25	Fri 2/28/25	100%	[Gantt bar from 1/30 to 2/28/25]											
16	Draft Typical	30 days	Thu 1/30/25	Fri 2/28/25	100%	[Gantt bar from 1/30 to 2/28/25]											
17	Final Alignment/Constraints Map	14 days	Sat 3/1/25	Fri 3/14/25	100%	[Gantt bar from 3/1/25 to 3/14/25]											
18	Final Design Summary Form	14 days	Sat 3/1/25	Fri 3/14/25	100%	[Gantt bar from 3/1/25 to 3/14/25]											
19	Final Typical	14 days	Sat 3/1/25	Fri 3/14/25	100%	[Gantt bar from 3/1/25 to 3/14/25]											
20	<b>Public Involvement</b>	<b>132 days</b>	<b>Sat 3/1/25</b>	<b>Thu 7/10/25</b>	<b>100%</b>	[Gantt bar from 3/1/25 to 7/10/25]											
21	<b>Corridor Route Study</b>	<b>43 days</b>	<b>Fri 7/11/25</b>	<b>Fri 8/22/25</b>	<b>100%</b>	[Gantt bar from 7/11/25 to 8/22/25]											
22	Draft Report	15 days	Fri 7/11/25	Fri 7/25/25	100%	[Gantt bar from 7/11/25 to 7/25/25]											
23	Final Report	28 days	Sat 7/26/25	Fri 8/22/25	100%	[Gantt bar from 7/26/25 to 8/22/25]											
24	<b>Schematic Development</b>	<b>152 days</b>	<b>Mon 7/7/25</b>	<b>Fri 12/5/25</b>	<b>84%</b>	[Gantt bar from 7/7/25 to 12/5/25]											
25	Draft Schematic Development	96 days	Mon 7/7/25	Fri 10/10/25	100%	[Gantt bar from 7/7/25 to 10/10/25]											
26	Submit Draft Schematic for Review	0 days	Fri 10/10/25	Fri 10/10/25	100%	[Gantt bar at 10/10]											
27	Wilco Draft Review	21 days	Sat 10/11/25	Fri 10/31/25	100%	[Gantt bar from 10/11/25 to 10/31/25]											
28	Final Schematic Development	42 days	Sat 10/25/25	Fri 12/5/25	40%	[Gantt bar from 10/25/25 to 12/5/25]											
29	Submit Final Schematic	0 days	Fri 12/5/25	Fri 12/5/25	0%	[Gantt bar at 12/5]											
30	<b>Drainage Study</b>	<b>152 days</b>	<b>Mon 7/7/25</b>	<b>Fri 12/5/25</b>	<b>84%</b>	[Gantt bar from 7/7/25 to 12/5/25]											
31	Draft Drainage Study Development	96 days	Mon 7/7/25	Fri 10/10/25	100%	[Gantt bar from 7/7/25 to 10/10/25]											
32	Submit Draft Drainage Study for Review	0 days	Fri 10/10/25	Fri 10/10/25	100%	[Gantt bar at 10/10]											
33	GEC Review	21 days	Sat 10/11/25	Fri 10/31/25	100%	[Gantt bar from 10/11/25 to 10/31/25]											
34	Final Drainage Study Development	42 days	Sat 10/25/25	Fri 12/5/25	40%	[Gantt bar from 10/25/25 to 12/5/25]											
35	Submit Final Drainage Study	0 days	Fri 12/5/25	Fri 12/5/25	0%	[Gantt bar at 12/5]											
36	<b>Final Revisions</b>	<b>85 days</b>	<b>Sat 12/6/25</b>	<b>Sat 2/28/26</b>	<b>0%</b>	[Gantt bar from 12/6/25 to 2/28/26]											
37	Final Revisions Before Schematic Approval	85 days	Sat 12/6/25	Sat 2/28/26	0%	[Gantt bar from 12/6/25 to 2/28/26]											