

**SUPPLEMENTAL WORK AUTHORIZATION NO. 3**  
**TO**  
**WORK AUTHORIZATION NO. 1**

**WILLIAMSON COUNTY ROAD BOND PROJECT:**  
**Engineering for SaltLake, Brook, and Front Street Project**

This Supplemental Work Authorization No. 3 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated March 19, 2024 and Contract Amendment No. 1, being dated April 9, 2025 and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and IEA, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective April 15, 2024 (the "Work Authorization");

WHEREAS, the County and the Engineer executed Supplemental Work Authorization No. 1 dated effective April 16, 2025 (the Supplemental Work Authorization No. 1);

WHEREAS, the County and the Engineer executed Supplemental Work Authorization No. 2 dated effective June 26, 2025 (the Supplemental Work Authorization No. 2);

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

**AGREEMENT**

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on March 21, 2026. The Services to be Provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as "Attachment C".

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties' responsibilities and obligations provided under the Contract.

IN WITNESS WHEREOF, the County and the Engineer have executed this Supplemental Work Authorization, to be effective as of the date of the last party's execution below.


**ENGINEER:**

IEA, Inc.

**COUNTY:**

Williamson County, Texas

By:   
Signature

By:   
Steve Snell (Dec 17, 2025 10:47:14 CST)  
Signature

David M.Y. Millikan  
Printed Name

Steve Snell  
Printed Name

Area Manager  
Title

Wilco Judge  
Title

December 2, 2025  
Date

12/17/2025  
Date

LIST OF ATTACHMENTS

Attachment C – Work Schedule

**APPROVED**

*By Christen Eschberger at 3:05 pm, Dec 08, 2025*



Attachment C - Work Schedule

Activity Name		Salt Lake Brook Front Street - 02 Dec 2025 - Data Date 02 Dec 2025											
Activity ID	Activity Name	Start	Finish	AI Completion Duration	Duration % Complete	2024	2025	2026	2027	2028	2029	2030	2031
A1230	Identify Necessary Clearance & Approval Required	05-Oct-24 A	05-Oct-24 A	30	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1240	Collect Data & Perform Field Reconnaissance	06-Sep-24 A	06-May-25 A	243	100%	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1250	Receive Environmental Permits & Clearances	20-Feb-25 A	06-May-25 A	76	100%	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1270	Geotechnical Services	08-Jul-24 A	22-Nov-24 A	138	100%	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1280	Perform Boring Services	08-Jul-24 A	30-Jul-24 A	22	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1290	Create Geotechnical Reports	31-Jul-24 A	12-Sep-24 A	44	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1300	Geotechnical Report Review by GEC/County	12-Sep-24 A	27-Sep-24 A	17	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1300	Geotechnical Report Review by GEC/County	27-Sep-24 A	27-Sep-24 A	0	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1300	Address Comments and submit Final Geotech Report	27-Oct-24 A	22-Nov-24 A	27	100%	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1320	Plan Preparation (PS&E)	06-Sep-24 A	20-Jan-26	502	90.04%	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1320	Prepare 60% Plan	06-Sep-24 A	11-Nov-24 A	67	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1330	Submit 60% Deliverable	11-Nov-24 A	22-Nov-24 A	0	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1340	Review 60% Deliverable by GEC/County	23-Nov-24 A	06-Dec-24 A	14	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1350	Prepare 90% Plan	07-Dec-24 A	06-Jan-25 A	31	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1351	GEC Requests a Pause of 90% Submittal	17-Dec-24 A	30-Apr-25 A	135	100%	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1352	Additional Wilco SUE Investigation	08-Apr-25 A	08-Apr-25 A	0	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1353	Review SUE Investigation/Identify Revisions	08-Apr-25 A	30-Apr-25 A	23	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1354	Complete Preparation of 90% Plan	30-Apr-25 A	02-Jul-25 A	64	100%	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1360	Submit 90% Deliverable	16-Jul-25 A	16-Jul-25 A	0	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1370	Review 90% Deliverable by GEC/County	17-Jul-25 A	30-Jul-25 A	14	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1371	UPRR Coordination	21-Jun-25 A	02-Dec-25	164	100%	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1380	Prepare 100% Plan	31-Jul-25 A	19-Sep-25 A	50	100%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1381	GEC Hold - Utilities & Prepare SWA #4	19-Sep-25 A	17-Nov-25 A	60	100%	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
A1390	Submit 100% Deliverable	02-Dec-25	02-Dec-25	0	0%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1400	Review 100% Deliverable by GEC/County	14-Dec-25	15-Dec-25	14	0%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1410	Prepare Final Documents	01-Jan-26	17-Jan-26	17	0%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1430	Submit Final Submittal	20-Jan-26	20-Jan-26	0	0%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1420	Bidding Phase Services	21-Jan-26	21-Mar-26	60	0%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1
A1420	Provide Bidding Phase Services	21-Jan-26	21-Mar-26	60	0%	Q1	Q1	Q1	Q1	Q1	Q1	Q1	Q1











# 12/16/2025 Agenda Item #42 (SaltLake) IEA SWA#03WA#01

Final Audit Report

2025-12-17

Created:	2025-12-12
By:	Crystal Hansen (chansen@hntb.com)
Status:	Signed
Transaction ID:	CBJCHBCAABAABzRoO7fqJXrOGh61w03J1d44aBDNT4H2

## "12/16/2025 Agenda Item #42 (SaltLake) IEA SWA#03WA#01" History

-  Document created by Crystal Hansen (chansen@hntb.com)  
2025-12-12 - 4:28:11 PM GMT- IP address: 23.121.243.60
-  Document emailed to Delia Colon (delia.colon@wilcotx.gov) for signature  
2025-12-17 - 3:36:59 PM GMT
-  Email viewed by Delia Colon (delia.colon@wilcotx.gov)  
2025-12-17 - 3:40:28 PM GMT- IP address: 66.76.4.65
-  Document signing delegated to Steve Snell (steve.snell@wilcotx.gov) by Delia Colon (delia.colon@wilcotx.gov)  
2025-12-17 - 3:41:18 PM GMT- IP address: 66.76.4.65
-  Document emailed to Steve Snell (steve.snell@wilcotx.gov) for signature  
2025-12-17 - 3:41:19 PM GMT
-  Email viewed by Steve Snell (steve.snell@wilcotx.gov)  
2025-12-17 - 4:46:53 PM GMT- IP address: 66.76.4.65
-  Document e-signed by Steve Snell (steve.snell@wilcotx.gov)  
Signature Date: 2025-12-17 - 4:47:15 PM GMT - Time Source: server- IP address: 66.76.4.65
-  Agreement completed.  
2025-12-17 - 4:47:15 PM GMT