

SUPPLEMENTAL WORK AUTHORIZATION NO. 9
TO
WORK AUTHORIZATION NO. 1

WILLIAMSON COUNTY ROAD BOND PROJECT:
CHANDLER ROAD EXTENSION (CORRIDOR B3)
CORRIDOR PLANNING STUDIES

This Supplemental Work Authorization No. 9 to Work Authorization No. 1 is made pursuant to the terms and conditions of the Williamson County Contract for Engineering Services, being dated June 4, 2019 ("Contract") and entered into by and between Williamson County, Texas, a political subdivision of the State of Texas, (the "County") and Huitt-Zollars, Inc. (the "Engineer").

WHEREAS, the County and the Engineer executed Work Authorization No. 1 dated effective July 8, 2019 (the "Work Authorization");

WHEREAS, pursuant to Article 14 of the Contract, amendments, changes and modifications to a fully executed Work Authorization shall be made in the form of a Supplemental Work Authorization; and

WHEREAS, it has become necessary to amend, change and modify the Work Authorization.

AGREEMENT

NOW, THEREFORE, premises considered, the County and the Engineer agree that the Work Authorization shall be amended, changed and modified as follows:

- I. The Work Authorization shall terminate on July 31, 2026. The Services to be Provided by the Engineer shall be fully completed on or before said date unless extended by an additional Supplemental Work Authorization. The revised Work Schedule is attached hereto as Attachment "C" (must be attached).

Except as otherwise amended by prior or future Supplemental Work Authorizations, all other terms of the Work Authorization are unchanged and will remain in full force and effect.

This Supplemental Work Authorization does not waive the parties' responsibilities and obligations provided under the Contract.

IN WITNESS WHEREOF, the County and the Engineer have executed this Supplemental Work Authorization, in duplicate, to be effective as of the date of the last party's execution below.

ATTACHMENT C - WILLIAMSON COUNTY CHANDLER ROAD EXTENSION (CORRIDOR B3) WORK SCHEDULE

| ID | Task Name | Duration | Start | Finish | Year | | | | | | | | | | | |
|----|---|-----------------|---------------------|---------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| | | | | | 2019 | 2020 | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | | | | |
| | | | | | Qtr. 1 | Qtr. 2 | Qtr. 3 | Qtr. 4 | Qtr. 1 | Qtr. 2 | Qtr. 3 | Qtr. 4 | Qtr. 1 | Qtr. 2 | Qtr. 3 | Qtr. 4 |
| 37 | Develop Corridor Alternatives | 296 days | Thu 9/19/19 | Thu 11/5/20 | | | | | | | | | | | | |
| 38 | Develop Preliminary Corridor Alternatives (x5) | 20 days | Thu 9/19/19 | Wed 10/16/19 | | | | | | | | | | | | |
| 39 | GEC Review | 18 days | Thu 10/17/19 | Mon 11/11/19 | | | | | | | | | | | | |
| 40 | Modify Corridor Alternatives (x2 w/ Interchanges) | 24 days | Tue 11/12/19 | Fri 12/13/19 | | | | | | | | | | | | |
| 41 | Meeting w/ WilCo | 0 days | Wed 12/18/19 | Wed 12/18/19 | | | | | | | | | | | | |
| 42 | Modify Corridor Alternatives | 55 days | Thu 12/19/19 | Wed 3/4/20 | | | | | | | | | | | | |
| 43 | WillCo Review | 35 days | Thu 3/5/20 | Wed 4/22/20 | | | | | | | | | | | | |
| 44 | Modify Corridor Alternatives | 30 days | Thu 4/23/20 | Wed 6/3/20 | | | | | | | | | | | | |
| 45 | WillCo Review | 41 days | Thu 6/4/20 | Thu 7/30/20 | | | | | | | | | | | | |
| 46 | Refine Alternative A | 70 days | Fri 7/31/20 | Thu 11/5/20 | | | | | | | | | | | | |
| 47 | Initial Screening & Evaluation Criteria | 280 days | Thu 10/17/19 | Wed 11/11/20 | | | | | | | | | | | | |
| 48 | Prepare Alternatives Evaluation Screening Matrix | 10 days | Thu 10/17/19 | Wed 10/30/19 | | | | | | | | | | | | |
| 49 | GEC Review | 10 days | Thu 10/31/19 | Wed 11/13/19 | | | | | | | | | | | | |
| 50 | Respond to Comments | 5 days | Thu 11/14/19 | Wed 11/20/19 | | | | | | | | | | | | |
| 51 | WillCo Review | 20 days | Thu 11/21/19 | Wed 12/18/19 | | | | | | | | | | | | |
| 52 | Screen Modified Corridor Alternatives | 15 days | Tue 1/21/20 | Wed 3/4/20 | | | | | | | | | | | | |
| 53 | Update Alternative Evaluation Matrix | 4 days | Fri 11/6/20 | Wed 11/11/20 | | | | | | | | | | | | |
| 54 | Alternatives Evaluation Technical Report | 467 days | Thu 10/17/19 | Fri 7/30/21 | | | | | | | | | | | | |
| 55 | Prepare Preliminary Alternatives Evaluation Tech Report | 18 days | Thu 10/17/19 | Mon 11/11/19 | | | | | | | | | | | | |
| 56 | Update for Modified Alternatives | 10 days | Tue 3/2/21 | Mon 3/15/21 | | | | | | | | | | | | |
| 57 | Update with PI Summary | 75 days | Thu 3/18/21 | Fri 7/2/21 | | | | | | | | | | | | |
| 58 | GEC Review | 10 days | Mon 7/5/21 | Fri 7/16/21 | | | | | | | | | | | | |
| 59 | Respond to Comments & Finalize | 10 days | Mon 7/19/21 | Fri 7/30/21 | | | | | | | | | | | | |
| 60 | Recommended Alternative | 20 days | Thu 11/12/20 | Wed 12/9/20 | | | | | | | | | | | | |
| 61 | Select Recommended Alternative | 10 days | Thu 11/12/20 | Wed 11/25/20 | | | | | | | | | | | | |
| 62 | WillCo Approval | 10 days | Thu 11/26/20 | Wed 12/9/20 | | | | | | | | | | | | |
| 63 | g. Preliminary Cost Estimates | 30 days | Thu 12/10/20 | Wed 1/20/21 | | | | | | | | | | | | |
| 64 | Prepare Draft | 15 days | Thu 12/10/20 | Wed 12/30/20 | | | | | | | | | | | | |
| 65 | GEC Review | 10 days | Thu 12/31/20 | Wed 1/13/21 | | | | | | | | | | | | |
| 66 | Respond to Comments & Finalize | 5 days | Thu 1/14/21 | Wed 1/20/21 | | | | | | | | | | | | |
| 67 | h. Preliminary ROW Requirement | 30 days | Thu 12/10/20 | Wed 1/20/21 | | | | | | | | | | | | |
| 68 | Prepare Draft (w/ typical sections) | 15 days | Thu 12/10/20 | Wed 12/30/20 | | | | | | | | | | | | |
| 69 | GEC Review | 10 days | Thu 12/31/20 | Wed 1/13/21 | | | | | | | | | | | | |
| 70 | Respond to Comments & Finalize | 5 days | Thu 1/14/21 | Wed 1/20/21 | | | | | | | | | | | | |
| 71 | i. Conceptual Design Alignment | 109 days | Thu 12/10/20 | Tue 5/11/21 | | | | | | | | | | | | |
| 72 | Prepare Draft | 62 days | Thu 12/10/20 | Tue 4/13/21 | | | | | | | | | | | | |

Project: Wilco Chandler Rd Ext
Date: Thu 11/13/25

Manual Progress

Deadline

Critical

Critical Split

Progress

Task

Split

Milestone

Summary

Start-only

Finish-only

External Tasks

External Milestone

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

ATTACHMENT C - WILLIAMSON COUNTY CHANDLER ROAD EXTENSION (CORRIDOR B3) WORK SCHEDULE

| ID | Task Name | Duration | Start | Finish | 2019 | 2020 | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 |
|-----|--|-----------------|---------------------|---------------------|------------------------------|-------------------------|-------------------------|-------------------------|-------------------------|-------------------------|-------------------------|-------------------------|
| | | | | | Qtr. 1Qtr. 2Qtr. 3Qtr. 4Qtr. | 1Qtr. 2Qtr. 3Qtr. 4Qtr. | 1Qtr. 2Qtr. 3Qtr. 4Qtr. | 1Qtr. 2Qtr. 3Qtr. 4Qtr. | 1Qtr. 2Qtr. 3Qtr. 4Qtr. | 1Qtr. 2Qtr. 3Qtr. 4Qtr. | 1Qtr. 2Qtr. 3Qtr. 4Qtr. | 1Qtr. 2Qtr. 3Qtr. 4Qtr. |
| 107 | County Review of Proposal for Revised Scope of Work/Comments to HZ | 10 days | Thu 3/7/24 | Wed 3/20/24 | | | | | | | | |
| 108 | HZ Address Proposal Comments | 5 days | Thu 3/21/24 | Wed 3/27/24 | | | | | | | | |
| 109 | County Review & Staff Acceptance of Updated Proposal | 7 days | Thu 3/28/24 | Fri 4/5/24 | | | | | | | | |
| 110 | Proposal to Commissioners Court for Approval | 2 days | Mon 4/8/24 | Tue 4/9/24 | | | | | | | | |
| 111 | County Coordination with TxDOT regarding US 79 Tie In Location at FM 619 | 40 days | Mon 4/8/24 | Fri 5/31/24 | | | | | | | | |
| 112 | 7. Revise ROW, Main Lanes, Frontage Roads | 400 days | Mon 6/3/24 | Fri 12/12/25 | | | | | | | | |
| 113 | County Notice to Proceed | 1 day | Mon 6/3/24 | Mon 6/3/24 | | | | | | | | |
| 114 | Revise ROW, Main Lanes, Frontage Roads, Direct Connectors, Entrance/Exit Ramps | 25 days | Tue 6/4/24 | Mon 7/8/24 | | | | | | | | |
| 115 | County Review 1 / County Final Coordination with TxDOT Re: US 79 Connection at FM 619 | 12 days | Tue 7/9/24 | Wed 7/24/24 | | | | | | | | |
| 116 | HZ Address Comments | 35 days | Thu 7/25/24 | Wed 9/11/24 | | | | | | | | |
| 117 | County Review 2 / County Final Coordination with TxDOT Re: US 79 Connection at FM 619 | 11 days | Thu 9/12/24 | Thu 9/26/24 | | | | | | | | |
| 118 | HZ Address Comments - Direct Connectors at US 79 + Shift at SH 95 | 41 days | Fri 9/27/24 | Fri 11/22/24 | | | | | | | | |
| 119 | County Review 3 / County Final Coordination with TxDOT & City of Taylor | 17 days | Mon 11/25/24 | Tue 12/17/24 | | | | | | | | |
| 120 | HZ Address Comments | 15 days | Wed 12/18/24 | Tue 1/7/25 | | | | | | | | |
| 121 | County Coordination with TxDOT, City of Taylor, UPRR. Project Coordination with Corridor A3, Chandler Rd Segment 2, and SH 95 Segment 3 (Design on Hold) | 228 days | Wed 1/8/25 | Fri 11/21/25 | | | | | | | | |
| 122 | Acceptance of Revised Horizontal Geometry by County (Presumes US 79 connection is at FM 619) | 15 days | Mon 11/24/25 | Fri 12/12/25 | | | | | | | | |
| 123 | 8. Conceptual Schematic Profiles and Cross-Sections (New Scope) | 144 days | Mon 12/15/25 | Thu 7/2/26 | | | | | | | | |
| 124 | Prepare Schematic Profiles and Cross-Sections / Minimize Retaining Walls / Verify Drainage Can be Contained within ROW (Presumes No Major Changes to Plan View Alignments Submitted in Previous Section) | 75 days | Mon 12/15/25 | Fri 3/27/26 | | | | | | | | |
| 125 | Submit Schematic Profiles and Cross-Sections for GEC Review | 1 day | Mon 3/30/26 | Mon 3/30/26 | | | | | | | | |
| 126 | GEC Review | 20 days | Tue 3/31/26 | Mon 4/27/26 | | | | | | | | |
| 127 | Address GEC Comments | 10 days | Tue 4/28/26 | Mon 5/11/26 | | | | | | | | |
| 128 | Submit Final Schematic Profiles and Cross-Sections | 1 day | Tue 5/12/26 | Tue 5/12/26 | | | | | | | | |
| 129 | Update Alternatives Evaluation Technical Report Accordingly | 10 days | Wed 5/13/26 | Tue 5/26/26 | | | | | | | | |
| 130 | Submit Draft Updated Alternatives Evaluation Technical Report for GEC Review | 1 day | Wed 5/27/26 | Wed 5/27/26 | | | | | | | | |
| 131 | GEC Review | 15 days | Thu 5/28/26 | Wed 6/17/26 | | | | | | | | |
| 132 | Address GEC Comments | 10 days | Thu 6/18/26 | Wed 7/1/26 | | | | | | | | |
| 133 | Submit Final Updated Alternatives Evaluation Technical Report | 1 day | Thu 7/2/26 | Thu 7/2/26 | | | | | | | | |

Project: Wilco Chandler Rd Ext
Date: Thu 11/13/25

Task: Manual Task, Duration-only, Manual Summary Rollup, Manual Summary

Task Split: Inactive Task, Inactive Milestone, Inactive Summary

Milestone: Start-only, Finish-only, External Tasks, External Milestone

Progress: Deadline, Critical, Critical Split, Progress









12/16/2025 Agenda Item #45 (ChandlerRdExt) HZ SWA#09WA#01

Final Audit Report

2025-12-17

| | |
|-----------------|--|
| Created: | 2025-12-12 |
| By: | Crystal Hansen (chansen@hntb.com) |
| Status: | Signed |
| Transaction ID: | CBJCHBCAABAADMT-NeSmzh9d81EBneMadsZ6kldXMyMp |

"12/16/2025 Agenda Item #45 (ChandlerRdExt) HZ SWA#09WA #01" History

-  Document created by Crystal Hansen (chansen@hntb.com)
2025-12-12 - 4:30:38 PM GMT- IP address: 172.85.172.250
-  Document emailed to Delia Colon (delia.colon@wilcotx.gov) for signature
2025-12-17 - 3:35:48 PM GMT
-  Email viewed by Delia Colon (delia.colon@wilcotx.gov)
2025-12-17 - 3:39:07 PM GMT- IP address: 66.76.4.65
-  Document signing delegated to Steve Snell (steve.snell@wilcotx.gov) by Delia Colon (delia.colon@wilcotx.gov)
2025-12-17 - 3:39:59 PM GMT- IP address: 66.76.4.65
-  Document emailed to Steve Snell (steve.snell@wilcotx.gov) for signature
2025-12-17 - 3:40:00 PM GMT
-  Email viewed by Steve Snell (steve.snell@wilcotx.gov)
2025-12-17 - 4:45:57 PM GMT- IP address: 66.76.4.65
-  Document e-signed by Steve Snell (steve.snell@wilcotx.gov)
Signature Date: 2025-12-17 - 4:46:24 PM GMT - Time Source: server- IP address: 66.76.4.65
-  Agreement completed.
2025-12-17 - 4:46:24 PM GMT