



July 31, 2026

Project No. 21-2-109

Ms. Yen Nguyen
County Service Area Manager
County of Yolo
Community Services Department
292 W. Beamer Street
Woodland, CA 95695

**SUBJECT: Request for Amendment to Project Scope and Budget for Additional Construction
Phase Engineering Services Pintail Arsenic Water Treatment Plant, Wild Wings CSA —
Yolo County Agreement No. 19-253**

Dear Ms. Nguyen,

Luhdorff & Scalmanini Consulting Engineers, Inc. (LSCE) respectfully requests a not-to-exceed \$6,000 amendment to the authorized budget for continued construction-phase engineering services for the Pintail Arsenic Water Treatment Plant Project.

BACKGROUND

Startup and commissioning of the treatment system were previously suspended before all required operating modes, controls, alarms, and equipment functions could be fully tested and demonstrated. The County is now proceeding with additional piping and equipment modifications that will allow water from the Canvasback Well to be conveyed to and treated through the Pintail treatment system. Once this work is completed, coordinated startup, commissioning, performance testing, operator training, and project closeout activities will need to resume.

SCOPE OF SERVICES

LSCE's anticipated remaining services include:

- Coordination with the County, AlphaCM, SUSP, T&S, the State Water Resources Control Board, and other project participants;
- Review of the contractor's startup and testing plan, including the required configuration of the Pintail and new/temporary configuration of Canvasback facilities to permit treatment of source water at the Pintail WTP site;
- Inspection and documentation of the bypass piping and associated equipment modifications;
- Technical support during testing of the treatment equipment, PLC communications, controls, alarms, and required operating modes using the Pintail and Canvasback water sources;

Yen Nguyen
July 31, 2026
Page 2

- Participation in resumed startup, commissioning, performance testing, and operator training activities;
- Review and documentation of remaining corrective work and punch-list items; and
- Technical support through final acceptance and project closeout.

PROJECT BUDGET

Based on LSCE's June 2026 invoice, approximately \$4,000 remains in the current project authorization. LSCE requests an additional not-to-exceed budget of \$6,000, providing a total remaining allowance of approximately \$10,000 to complete the anticipated services described above.

Services would continue to be performed on a time-and-materials basis in accordance with the existing agreement. LSCE would bill only for services actually requested and performed and would not exceed the revised authorization without prior written approval from the County.

We appreciate the opportunity to continue supporting the County with the completion of the Pintail Arsenic Water Treatment Plant Project. Please let us know if you have any questions or require additional information.

Sincerely,

LUHDORFF AND SCALMANINI
CONSULTING ENGINEERS



Jason Coleman, PE
Supervising Engineer