Client: Hidalgo County

ATTACHMENT C
WORK SCHEDULE
FM 493
FROM US 281, North to Business 83

TASK AND DESCRIPTION	FIRM	2008			2009												2010										
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV
WORK AUTHORIZATION NO. 1																											
PROJECT PLANNING																											
Obtain Right of Entry (SURVEYING)	L&G																										
Update Planimetric and DTM files	L&G																										
DESIGN SURVEYS	L&G																										
EXISTING RIGHT-OF-WAY LAYOUT	L&G																										
meetings - w/ Hidalgo County Drainage District No. 1	L&G																										
meetings w/ City of Donna	L&G																										
meetings - w/ Precinct No.1	L&G																										
Hydrologic Map	L&G																										
Utility Coordination	L&G																										
Coordination with TXDOT AND COUNTY	L&G																										
Coordination with 2 Irrigation Districts	L&G																										
Schematic & Environmental Document Development																											
Develop Schematic with outfalls	L&G																										
Meet w/TxDOT and revise schematic as per comments	L&G																										
TXDOT and COUNTY approves Schematic	TXDOT																										
Schedule and hold public meeting	TXDOT																										
Draft Environmental Document, Field Visits, etc	L&G																										
Submit Draft EA	L&G																										
District Review/Revisions	TXDOT																										
ENV Review/Revisions	TXDOT																										
Revisions as per ENV comments	L&G																										
Agency Coordination	TXDOT																										
Environmental Clearance	TXDOT																										
PS&E DEVELOPMENT																											
TXDOT AND COUNTY REVIEW OF OUTFALL LOCATIONS	L&G																										
COMPLETE INTERSECTION LAYOUTS	L&G																										
DESIGN HYDRAULIC STRUCTURES OUTFALLS, ETC	L&G																										
DESIGN STORM DRAIN SYSTEM	L&G																										
DESIGN ROADWAY	L&G																										
SIGNING, PAV'T MARKINGS AND SIGNALS	L&G																										
TXDOT REVIEW PLANS	TXDOT																										
Complete Bidding Documents and recieves bids	L&G																										
TXDOT COMPLETES ROW MAP																											
WORK AUTHORIZATION NO. 2																											
ROW ACQUISITION PROVIDER SERVICES																											
Project Administration																											
Coordination with County and TxDOT																											
Preliminary Administrative & Acquisition Process																											
Title Commitments																											
Appraisal Reports																											
Appraisal Review Reports																											
Appraisal Update Reports																											
Approved Values by TXDOT																											
Acquisition Negotiation Offers																											
Title Curative Process																											
Title Commitment Updates																											
Payments for Parcels																											
Condemnation Support Process																											
Eminent Domain Proceedings by COUNTY																											
Title Insurance Policies - Negotiations/ED																											
Consummation of Outstanding Cases																											
WORK AUTHORIZATION NO.3																											
CONSTRUCTION INSPECTION																											
Project Administration																										18 MTHS	

ENGINEERING WORK FOR SCHEMATIC & PS&E
ENVIRONMENTAL ASSESSMENT WORK & ROW ACQUISITION PROVIDER SERVICES
TXDOT FUNCTION
CONSTRUCTION MANAGEMENT

3:41 PM10/16/2008