CHANGE ORDER NUMBER TWO(2)

Project: Pct. 2 Yuma Avenue Extension Project

DATE OF ISSUANCE: 7/14/2017 EFFECTIVE DATE: 7/17/2017

OWNER: Hidalgo County
OWNER'S CONTRACT NO: C-16-281-11-15

CONTRACTOR: Texas Cordia Construction, LLC
3149-A Center Pointe Drive
Edinburg, Texas 78539

ENGINEER: L&G Consulting Engineers, Inc.
ATTN: Christopher Rodriguez, P.E.
900 S. Steward Road, Suite 3
Mission, Texas 78572

You ar directed to make the following changes in the Contract Documents.

Description:

1. Resume Time charges on 7/17/17 as agreed between Owner and Contractor
2. Remove additional 75 days granted under previously approved Change Order#1 approved by Comissioner's Court on 5/30/17
3.
4.

Reason for Change Order:

1. Remove Time Suspension approved by Change Order #1
2. Resume Time Charges on 7/17/17
3. Revise contract days to reflect original contract time of 80 working days. Note: Additional 75 days were inadvertently requested by contractor and are not needed due to contract time being suspended and no days charged to contract until contract time is resumed.
4.

Attachments: Exhibit A

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:
Original Contract Price $ 713,333.15		Original Contract Time for Substantial Completion: 80 working days or dates
Net Changes from previous Change Order $ -		Net Change from previous Change Orders 75 working days
Contract Price prior to this Change Order $ 713,333.15		Contract Time prior to this Change Order Substantial Completion: 155 working days or dates
Net Increase(decrease) of this Change Order $ -		Net Increase(decrease) of this Change Order -75 working days
Contract Price with all approved Change Orders $ 713,333.15	Net % increase(decrease)from original contract price. 0 %	Contract Time with all approved Change Orders Substantial Completion: 80 working days or dates

RECOMMENDED:

By: _____
Enigineer (Authorized Signature)

Date: _____

APPROVED:

By: _____
Owner (Authorized Signature)

Date: _____

ACCEPTED:

By: _____
Contractor (Authorized Signature)

Date: 7/20/17

Exhibit E-B

CITY OF McALLEN ENGINEERING

☒ NO EXCEPTIONS TAKEN
☐ CONDITIONAL TO REMARKS
☐ REVISE AND RESUBMIT
☐ REJECTED

By: _____
Date: 7/21/2017

DATE:

BY:

☐ REJECTED

☐ REVISE AND RESUBMIT

☐ CONDITIONAL TO MENTAKKA

☑ NO EXCEPTIONS TAKEN

CITY OF MCALLEN ENGINEERING