Change Order
No. 02

Date: October 6, 2025

Project: Victory Drive Signal and Lighting Improvements	City Project No.: 11084
Contractor: River City Electric Co	Date of Contract: January 14, 2025

The Contract is modified as follows upon execution of this Change Order:

Description:

1. Due to the curvature of Victory Drive, westbound preemption is occurring later than desired resulting in emergency vehicles not having a green upon their arrival at the intersection. Placement of an advanced detector/indicator is recommended to enhance emergency response times and intersection safety.

ITEM	DESCRIPTION	UNIT	EST QTY	UNIT PRICE	TOTAL AMOUNT
1	Traffic signal pedestal foundation	EA	1	$1,033.50	$1,033.50
2	Traffic signal pedestal system	LS	1	$4,120.56	$4,120.56
3	EVP detection system	LS	1	$440.10	$440.10
4	1.5" conduit and wiring	LF	225	$20.08	$4,518.00
5	Traffic control	LS	1	$597.00	$597.00
6	Turf establishment	LS	1	$357.00	$357.00
				TOTAL CHANGE ORDER	**$11,066.16**

Original Contract Amount $655,589.45
Total of previously approved Change Orders $24,546.46
Contract Price prior to this Change Order: $680,135.91
Net increase (decrease) of this Change Order: $11,066.16
New Contract Price: $691,202.07

CHANGE IN CONTRACT TIME:
Original date of substantial completion: October 10, 2025
Net change in contract duration from previously approved Change Orders: 0
New date of substantial completion: October 10, 2025

The Contractor shall not make claim of any kind or character whatsoever for any other costs or expenses which he may have incurred or which he may hereinafter incur in performing the work and furnishing the materials required by the agreement. All Change Orders that exceed $100,000 or 10% of the total project cost must be approved by the City Council.

PREPARED	REVIEWED	RECOMMENDED
By: Cory Bienfang (Print Name)	By: CLB (Initials)	By: Cory L Bienfang (City Engineer (Authorized Signature))
Date: 10-1-2025	Date: 10-1-2025	Date: 10-6-2025
ACCEPTED	**APPROVED**	**APPROVED**
By: (Contractor (Authorized Signature))	By: (City Manager (Authorized Signature))	By: (Owner (Authorized Signature))
Date: 10/6/25	Date:	Date:

☐ City Engineer (original) ☐ Contractor ☐ Resident Project Representative ☐ DSAE (for funding review-if necessary)