Comprehensive Plan																												
City	Q4 2016		Q1 2017			Q2 2017			Q3 2017			Q4 2017			Q1 2018			Q2 2018			Q3 2018			Q4 2018				
WSB	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	July	Aug	Sept	Oct	Nov	Dec		
Others																												
Task One: Community Engagement																												
1.1 Steering Committee Meetings	21-Nov		X		X		X		X		X	x																
1.2 Community Workshops						X		X										x										
1.3 Online Engagement															x	x	x	x										
1.4 Pop up Engagements (Happy Days, Expo, Concert series)						X					X							x										
1.5 Draft Plan Open House													X					x										
1.6 Interagency Coordination				X		X		X		X					x	x	x	x	x									
1.7 Planning Commission/ City Council meetings							X					X			x	x	x	x	x									
Task Two: Introduction and Demographics																												
2.1 Chapter Completion, including charts/graphs																												
Task Three: Housing																												
3.1 Prepare charts and data																												
3.2 Prepare maps																												
3.3 Goals and Policies																												
3.4 Draft Chapter																												
Task Four: Land Use																												
4.1 Create Community Designation Map																												
4.2 Create Existing Land Use Map																												
4.3 Create Existing Land Use Table																												
4.4 Prepare Future Land Use Map (City to provide a marked up map																												
4.5 Create Future Land Use Table																												
4.6 Create forecasts for pop, hh, emp for 2020, 2030, 2040																												
4.7 Divide forecasts by sanitary sewer interceptor district																												
4.8 Goals and Policies																												
4.9 Draft Chapter (including exhibits)																												
Task Five: Transportation																												
5.1 Divide forecasts by TAZ																												
5.2 Roadways																												
5.3 Transit																												
5.4 Bike/Ped																												
5.5 Aviation																												
5.6 Freight																												
5.7 Draft Goals and Policies																												
5.8 Draft Chapter (including exhibits)																												
Task Six: Parks, Trails, and Open Space Update																												
6.1 Draft Chapter (Regional Requirements)																												
Task Seven: Sanitary Sewer and Water																												
7.1 update capacity analysis																												
7.4 Goals and policies																												
7.5 draft chapter (including exhibits)																												
Task Eight: Surface Water Management																												
8.1 Surface Water Management Plan Chapter update																												
Task Nine: Implementation																												
9.1 Review existing plans																												
9.2 Implementation Recommendations																												
9.3 Exhibits (Zoning Map)																												
Task Ten: Metropolitan Council Coordination																												
10.1 Draft Full Plan																												
10.2Adjacent Community Review																												
10.3 Meeting with Met Council and Submit																												
10.4 Complete Comp Plan Submittal Form																												